

HACIENDA LA PUENTE UNIFIED SCHOOL DISTRICT



School Site
Improvement Projects

Regular Board Meeting
October 26, 2017

Business Services



Completed Projects

2017-2018

School Environment

Business Services: Completed Projects

Projects Started in 2016-17 Year Completed as of October 26, 2017

| Site | Item Description | Construct |
|--------------|---------------------------------------|-----------|
| Cedarlane | Concrete Benches | Complete |
| Fairgrove | Concrete Benches | Complete |
| Grandview | Concrete Benches | Complete |
| Lassalette | Concrete Benches | Complete |
| Mesa Robles | Concrete Benches | Complete |
| Orange Grove | Concrete Benches | Complete |
| Sierra Vista | Concrete Benches | Complete |
| Sparks MS | Concrete Benches | Complete |
| Valinda | Concrete Benches | Complete |
| Wilson HS | Concrete Benches | Complete |
| Workman HS | Concrete Benches | Complete |
| California | Elementary Playground Surfacing | Complete |
| Grandview | Elementary Playground Surfacing | Complete |
| Los Molinos | Elementary Playground Surfacing | Complete |
| Los Robles | Elementary Playground Surfacing | Complete |
| Palm ES | Elementary Playground Surfacing | Complete |
| Temple | Elementary Playground Surfacing | Complete |
| Workman ES | Elementary Playground Surfacing | Complete |
| Bixby | Exterior Painting | Complete |
| Fairgrove | Exterior Painting | Complete |
| Valinda | Exterior Painting | Complete |
| Facilities | Fire Alarm Replacement | Complete |
| Bixby | Floor Replacement - Interior Hallways | Complete |

School Environment

Business Services: Completed Projects

Projects Started in 2016-17 Year Completed as of October 26, 2017

| Site | Item Description | Construct |
|----------------|--------------------------------------|-----------------|
| Bixby | Floor Replacement - MPR | Complete |
| Los Molinos | Floor Replacement - MPR | Complete |
| Sierra Vista | Floor Replacement - MPR | Complete |
| Wing Lane | Floor Replacement - MPR | Complete |
| Los Molinos | Portable Classroom Addition | Complete |
| Wedgeworth | Portable Classroom Addition | Complete |
| La Puente HS | Roofing replacement - Administration | Complete |
| Valinda | Roofing replacement - Covered Walks | Complete |
| Wing Lane | Roofing replacement - Covered Walks | Complete |
| Wing Lane | Roofing replacement - MPR | Complete |
| Grazide | School Entry Signs | Complete |
| Lassalette | School Entry Signs | Complete |
| Valinda | School Entry Signs | Complete |
| Cedarlane | Shade Structure | Complete |
| Los Altos ES | Shade Structure | Complete |
| Stimson LC | Shade Structure | Complete |
| Valinda | Shade Structure | Complete |
| Wedgeworth | Shade Structure | Complete |
| Workman HS | Shade Structure | Complete |
| La Puente HS | Synthetic Turf Field Replacement | Complete |



Projects In Progress

2017-2018

School Environment

Business Services: Current Projects

Projects Started in 2016-17 Year In Progress as of October 26, 2017

| Site | Item Description | Architect Plans | DSA Approval | Bidding | Construct | Target Date | Notes |
|-----------------|---|-----------------|--------------|-------------|-------------|-------------|---|
| Workman HS | Artificial Track and Field Design | In Progress | | | | | Construction drawings in progress. |
| District Office | C Building Walkways & Parking | Complete | N/A | | | 7/31/2018 | On hold for completion of portables and electrical work |
| District Office | Compressed Natural Gas (CNG) Fuel Station | Complete | N/A | Complete | In Progress | 12/31/2017 | Pending Final Permit to be issued |
| Baldwin | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| Bixby | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| California | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| Del Valle | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| Dibble | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| District Office | Concrete Benches | N/A | N/A | In Progress | | 12/31/2017 | |
| Grazide | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| Kwis | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| Los Altos ES | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| Los Molinos | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| Los Robles | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| Nelson | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| Palm ES | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| Sparks ES | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| Stimson LC | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| Sunset | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| Temple | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |

School Environment

Business Services: Current Projects

Projects Started in 2016-17 Year In Progress as of October 26, 2017

| Site | Item Description | Architect Plans | DSA Approval | Bidding | Construct | Target Date | Notes |
|-----------------|---------------------------------------|-----------------|--------------|-------------|-------------|-------------|---|
| Valley Alt HS | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| Wedgeworth | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| Wing Lane | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| Workman ES | Concrete Benches | N/A | N/A | Complete | | 12/31/2017 | |
| Los Altos HS | Exterior Painting | N/A | N/A | Complete | In Progress | 11/22/2017 | Revising graphics |
| Dibble | Fire Alarm Replacement | Complete | N/A | Complete | In Progress | 11/30/2017 | |
| District Office | Fire Alarm Replacement | Complete | N/A | In Progress | | 5/15/2018 | Combined with HVAC Bid |
| Willow - New | Fire Alarm Replacement | Complete | Complete | In Progress | | 12/31/2017 | Plans revised for updated code requirements |
| Willow - Old | Fire Alarm Replacement | Complete | N/A | In Progress | | 12/31/2017 | AJCC Areas completed 9/25/2017 |
| Los Molinos | Floor Replacement - Interior Hallways | N/A | N/A | Complete | In Progress | 1/6/2018 | |
| Palm ES | Floor Replacement - MPR | N/A | N/A | Complete | | 1/6/2018 | |
| Fairgrove | Head Start Classroom Replacement | Complete | Complete | Complete | | 12/31/2017 | Award of bid October 26, 2017 Meeting |
| Baldwin | Irrigation Replacement | Complete | N/A | In Progress | | | |
| Cedarlane | Irrigation Replacement | Complete | N/A | In Progress | | | Reviewing for coordination with possible bond work. |
| Del Valle | Irrigation Replacement | Complete | N/A | In Progress | | | Reviewing for coordination with possible bond work. |

School Environment

Business Services: Current Projects

Projects Started in 2016-17 Year In Progress as of October 26, 2017

| Site | Item Description | Architect Plans | DSA Approval | Bidding | Construct | Target Date | Notes |
|--------------|------------------------|-----------------|--------------|-------------|-------------|-------------|---|
| Grazide | Irrigation Replacement | In Progress | N/A | | | | |
| Los Molinos | Irrigation Replacement | Complete | N/A | In Progress | | | |
| Nelson | Irrigation Replacement | Complete | N/A | Complete | In Progress | 12/31/2017 | Purchase order issued September 20, 2017 |
| Sierra Vista | Irrigation Replacement | Complete | N/A | In Progress | | | Reviewing for coordination with possible bond work. |
| La Puente HS | Lower Field Irrigation | Complete | N/A | In Progress | | | Contract re-awarded at August 10, 2017 Meeting |
| Baldwin | MPR Lighting | N/A | N/A | In Progress | | 6/30/2018 | Part of Phase 4 lighting |
| Bixby | MPR Lighting | N/A | N/A | In Progress | | 6/30/2018 | Part of Phase 4 lighting |
| California | MPR Lighting | N/A | N/A | In Progress | | 6/30/2018 | Part of Phase 4 lighting |
| Del Valle | MPR Lighting | N/A | N/A | In Progress | | 6/30/2018 | Part of Phase 4 lighting |
| Grazide | MPR Lighting | N/A | N/A | In Progress | | 6/30/2018 | Part of Phase 4 lighting |
| Kwis | MPR Lighting | N/A | N/A | In Progress | | 6/30/2018 | Part of Phase 4 lighting |
| Los Altos ES | MPR Lighting | N/A | N/A | In Progress | | 6/30/2018 | Part of Phase 4 lighting |
| Los Molinos | MPR Lighting | N/A | N/A | In Progress | | 6/30/2018 | Part of Phase 4 lighting |
| Los Robles | MPR Lighting | N/A | N/A | In Progress | | 6/30/2018 | Part of Phase 4 lighting |
| Nelson | MPR Lighting | N/A | N/A | In Progress | | 6/30/2018 | Part of Phase 4 lighting |
| Palm ES | MPR Lighting | N/A | N/A | In Progress | | 6/30/2018 | Part of Phase 4 lighting |
| Sparks ES | MPR Lighting | N/A | N/A | In Progress | | 6/30/2018 | Part of Phase 4 lighting |
| Sunset | MPR Lighting | N/A | N/A | In Progress | | 6/30/2018 | Part of Phase 4 lighting |
| Temple | MPR Lighting | N/A | N/A | In Progress | | 6/30/2018 | Part of Phase 4 lighting |

School Environment

Business Services: Current Projects

Projects Started in 2016-17 Year In Progress as of October 26, 2017

| Site | Item Description | Architect Plans | DSA Approval | Bidding | Construct | Target Date | Notes |
|-----------------|---|-----------------|--------------|-------------|-------------|-------------|--|
| Wing Lane | MPR Lighting | N/A | N/A | In Progress | | 6/30/2018 | Part of Phase 4 lighting |
| Workman ES | MPR Lighting | N/A | N/A | In Progress | | 6/30/2018 | Part of Phase 4 lighting |
| La Puente HS | Music Room Upgrades | N/A | N/A | In Progress | | 12/31/2017 | |
| Los Altos HS | Music Room Upgrades | N/A | N/A | In Progress | | 12/31/2017 | |
| Wilson HS | Music Room Upgrades | N/A | N/A | In Progress | | 12/31/2017 | |
| District Office | NCS & Purchasing Offices | In Progress | N/A | Complete | In Progress | 10/28/2017 | |
| La Puente HS | New Kitchen | Complete | In Progress | | | 10/30/2018 | |
| La Puente HS | New Pool and Dressing Area | Complete | In Progress | | | 10/30/2018 | |
| California | Office entry doors and gates | Complete | In Progress | | | 6/31/18 | |
| Del Valle | Office entry doors and gates | Complete | In Progress | | | 6/31/18 | |
| Grandview | Office entry doors and gates | Complete | Complete | | | 6/31/18 | |
| Orange Grove | Office entry doors and gates | Complete | In Progress | | | 6/31/18 | |
| Temple | Office entry doors and gates | Complete | In Progress | | | 6/31/18 | |
| Workman ES | Office entry doors and gates | Complete | In Progress | | | 6/31/18 | |
| District Office | Paving – All Parking areas | N/A | N/A | Complete | In Progress | 10/30/2017 | 75% Complete. Holding remaining work for CNG station |
| California | Paving – Demolition of Cottage, add parking | N/A | N/A | Complete | In Progress | 12/31/2017 | |
| District Office | Phase II HVAC Replacement | Complete | Complete | In Progress | | 5/15/2018 | |
| Los Altos ES | Portable Classroom Addition | Complete | Complete | Complete | | 12/31/2017 | Award of bid October 26, 2017 Meeting |
| Newton | Portable Classroom Replacement | Complete | Complete | Complete | | 12/31/2017 | Award of bid October 26, 2017 Meeting |
| Baldwin | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |

School Environment

Business Services: Current Projects

Projects Started in 2016-17 Year In Progress as of October 26, 2017

| Site | Item Description | Architect Plans | DSA Approval | Bidding | Construct | Target Date | Notes |
|-----------------|--------------------|-----------------|--------------|-------------|-----------|----------------------------|-------|
| Bixby | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| California | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| Cedarlane | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| Del Valle | School Entry Signs | N/A | N/A | In Progress | | 12/30/2017 | |
| Dibble | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| District Office | School Entry Signs | N/A | N/A | In Progress | | 12/30/2017 | |
| Fairgrove | School Entry Signs | N/A | N/A | In Progress | | 12/30/2017 | |
| Grandview | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| Kwis | School Entry Signs | N/A | N/A | In Progress | | 12/30/2017 | |
| La Puente HS | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| Los Altos ES | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| Los Altos HS | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| Los Molinos | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| Los Robles | School Entry Signs | N/A | N/A | In Progress | | 12/30/2017 | |
| Mesa Robles | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| Nelson | School Entry Signs | N/A | N/A | In Progress | | 12/30/2017 | |
| Orange Grove | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| Palm ES | School Entry Signs | N/A | N/A | In Progress | | 12/30/2017 | |
| Sierra Vista | School Entry Signs | N/A | N/A | In Progress | | 12/30/2017 | |
| Sparks ES | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| Sparks MS | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| Stimson LC | School Entry Signs | N/A | N/A | In Progress | | 12/30/2017 | |
| Sunset | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |

School Environment

Business Services: Current Projects

Projects Started in 2016-17 Year In Progress as of October 26, 2017

| Site | Item Description | Architect Plans | DSA Approval | Bidding | Construct | Target Date | Notes |
|---------------|------------------------------------|-----------------|--------------|-------------|-------------|----------------------------|--|
| Temple | School Entry Signs | N/A | N/A | In Progress | | 12/30/2017 | |
| Valley Alt HS | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| Wedgeworth | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| Wilson HS | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| Wing Lane | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| Workman ES | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| Workman HS | School Entry Signs | N/A | N/A | In Progress | | 11/30/2017 | |
| Workman ES | Shade Structure | Complete | Complete | Complete | In Progress | 11/22/2017 | Complete except for concrete and fencing |
| Wilson HS | Shade structure - Concession Stand | Complete | Complete | Complete | In Progress | 11/22/2017 | |



New Projects

2018-2019

School Environment

Business Services: Current Projects

New 2017-18 Year Projects In Progress as of October 26, 2017

| Site | Item Description | Architect Plans | DSA Approval | Bidding | Construct | Target Date | Notes |
|-----------------|---------------------------------------|-----------------|--------------|-------------|-----------|-------------|---------------------------------------|
| Wilson HS | Dance Floor Installation | N/A | N/A | Complete | Complete | 10/31/2017 | |
| Wedgeworth | Portable Classroom Addition | Complete | In Progress | | | 1/6/2018 | Award of bid October 26, 2017 Meeting |
| Cedarlane | Portable Headstart Classroom Addition | In Progress | | | | 7/30/2018 | Award of bid October 26, 2017 Meeting |
| Willow Adult Ed | EDD Tenant Improvements | Complete | Complete | In Progress | | 12/31/2017 | |
| Grandview | Roof Replacement | Complete | Complete | In Progress | | 1/31/2018 | |
| Mesa Robles | Roof Replacement | Complete | Complete | In Progress | | 1/31/2018 | |
| Newton | Roof Replacement | Complete | Complete | In Progress | | 1/31/2018 | |
| Willow Adult Ed | Roof Replacement | Complete | Complete | In Progress | | 1/31/2018 | |
| Workman HS | Roof Replacement | Complete | Complete | In Progress | | 1/31/2018 | |
| Wilson HS | Culinary Arts Room | In Progress | | | | 1/1/2019 | |

School Environment

Business Services



Next Report – November 2017