

HACIENDA LA PUENTE UNIFIED SCHOOL DISTRICT



School Site Improvement Projects

Regular Board Meeting
July 28, 2016

Business Services

Completed: Major Projects

2015-2016

School Environment

Business Services: Completed Projects

Major Projects Completed in 2015-16 as of July 28, 2016

Site	Item Description	Status
Wilson HS	Abatement and Flooring Installation – Boys PE Office	Complete
Dibble	Abatement and Flooring Installation – MPR	Complete
Lassalette	Abatement and Flooring Installation – MPR	Complete
Mesa Robles	Abatement and Flooring Installation – MPR	Complete
Cedarlane	Abatement and Flooring Installation – Office	Complete
Dibble	Abatement and Flooring Installation – Office	Complete
Lassalette	Abatement and Flooring Installation – Office	Complete
Mesa Robles	Abatement and Flooring Installation – Office	Complete
Wedgeworth	Abatement and Flooring Installation – Room 1	Complete
Bixby	Abatement and Flooring Installation – Room 11	Complete
Kwis	Abatement and Flooring Installation – Room 12	Complete
Wedgeworth	Abatement and Flooring Installation – Room 13	Complete
La Puente HS	Abatement and Flooring Installation – Room 19	Complete
La Puente HS	Abatement and Flooring Installation – Room 20	Complete
La Puente HS	Abatement and Flooring Installation – Room 30	Complete
La Puente HS	Abatement and Flooring Installation – Room 32	Complete
Los Altos EL	Abatement and Flooring Installation – Room B1	Complete
Los Altos HS	Abatement and Flooring Installation – Room B6	Complete
Los Altos HS	Abatement and Flooring Installation – Room D5	Complete
Los Robles	Abatement and Flooring Installation – Room E3	Complete
Los Altos EL	Abatement and Flooring Installation – Room F3	Complete
Nelson	Abatement and Flooring Installation – Room K1	Complete
Sparks ES	Abatement and Flooring Installation – Room K1	Complete
Nelson	Abatement and Flooring Installation – Room K2	Complete
Sparks ES	Abatement and Flooring Installation – Room K2	Complete

School Environment

Business Services: Completed Projects

Major Projects Completed in 2015-16 as of July 28, 2016

Site	Item Description	Status
District Office	Adult Education HVAC Replacement	Complete
Lassalette	Cafeteria Table Replacement	Complete
Sparks MS	Cafeteria Table Replacement	Complete
Los Altos HS	Changing room at pool	Complete
Baldwin	Digital Marquee	Complete
Bixby	Digital Marquee	Complete
California	Digital Marquee	Complete
Cedarlane	Digital Marquee	Complete
Del Valle	Digital Marquee	Complete
District Office	Digital Marquee	Complete
Facilities	Digital Marquee	Complete
Fairgrove	Digital Marquee	Complete
Grandview	Digital Marquee	Complete
Grazide	Digital Marquee	Complete
Kwis	Digital Marquee	Complete
Lassalette	Digital Marquee	Complete
Los Altos EL	Digital Marquee	Complete
Los Molinos	Digital Marquee	Complete
Los Robles	Digital Marquee	Complete
Mesa Robles	Digital Marquee	Complete
Nelson	Digital Marquee	Complete
Newton	Digital Marquee	Complete
Orange Grove	Digital Marquee	Complete
Palm	Digital Marquee	Complete
Sparks ES	Digital Marquee	Complete

School Environment

Business Services: Completed Projects

Major Projects Completed in 2015-16 as of July 28, 2016

Site	Item Description	Status
Sparks MS	Digital Marquee	Complete
Sunset	Digital Marquee	Complete
Temple	Digital Marquee	Complete
Valinda	Digital Marquee	Complete
Valley	Digital Marquee	Complete
Wedgeworth	Digital Marquee	Complete
Willow	Digital Marquee	Complete
Wing Lane	Digital Marquee	Complete
Workman ES	Digital Marquee	Complete
District Office	Electrical Upgrade	Complete
Baldwin	Elementary Playground Surfacing	Complete
Bixby	Elementary Playground Surfacing	Complete
Del Valle	Elementary Playground Surfacing	Complete
Lassalette	Elementary Playground Surfacing	Complete
Los Altos ES	Elementary Playground Surfacing	Complete
Mesa Robles	Elementary Playground Surfacing	Complete
Nelson	Elementary Playground Surfacing	Complete
La Puente HS	Energy Retrofit	Complete
District Office	Fencing	Complete
Facilities Yard	Fencing	Complete
Workman ES	Fencing	Complete
Amar	Fire Alarm Replacement	Complete
Baldwin	Fire Alarm Replacement	Complete
Bixby	Fire Alarm Replacement	Complete
California	Fire Alarm Replacement	Complete

School Environment

Business Services: Completed Projects

Major Projects Completed in 2015-16 as of July 28, 2016

Site	Item Description	Status
Cedarlane	Fire Alarm Replacement	Complete
Del Valle	Fire Alarm Replacement	Complete
Fairgrove	Fire Alarm Replacement	Complete
Glenelder	Fire Alarm Replacement	Complete
Grandview	Fire Alarm Replacement	Complete
Grazide	Fire Alarm Replacement	Complete
Hudson	Fire Alarm Replacement	Complete
Kwis	Fire Alarm Replacement	Complete
La Puente HS	Fire Alarm Replacement	Complete
Lassalette	Fire Alarm Replacement	Complete
Los Altos EL	Fire Alarm Replacement	Complete
Los Altos HS	Fire Alarm Replacement	Complete
Los Molinos	Fire Alarm Replacement	Complete
Los Robles	Fire Alarm Replacement	Complete
Mesa Robles	Fire Alarm Replacement	Complete
Nelson	Fire Alarm Replacement	Complete
Newton	Fire Alarm Replacement	Complete
Orange Grove	Fire Alarm Replacement	Complete
Palm	Fire Alarm Replacement	Complete
Palm Canyon	Fire Alarm Replacement	Complete
Sierra Vista	Fire Alarm Replacement	Complete
Sparks ES	Fire Alarm Replacement	Complete
Sparks MS	Fire Alarm Replacement	Complete
Stimson LC	Fire Alarm Replacement	Complete
Sunset	Fire Alarm Replacement	Complete

School Environment

Business Services: Completed Projects

Major Projects Completed in 2015-16 as of July 28, 2016

Site	Item Description	Status
Temple	Fire Alarm Replacement	Complete
Valinda	Fire Alarm Replacement	Complete
Valley	Fire Alarm Replacement	Complete
Wedgeworth	Fire Alarm Replacement	Complete
Wilson HS	Fire Alarm Replacement	Complete
Wing Lane	Fire Alarm Replacement	Complete
Workman ES	Fire Alarm Replacement	Complete
Workman HS	Fire Alarm Replacement	Complete
Los Altos	Fixture Changes	Complete
Wilson HS	Fixture Changes	Complete
Workman HS	Fixture Changes	Complete
Baldwin	Flag pole painting	Complete
Bixby	Flag pole painting	Complete
California	Flag pole painting	Complete
Cedarlane	Flag pole painting	Complete
Del Valle	Flag pole painting	Complete
District Office	Flag pole painting	Complete
Fairgrove	Flag pole painting	Complete
Grandview	Flag pole painting	Complete
Grazide	Flag pole painting	Complete
Kwis	Flag pole painting	Complete
La Puente HS	Flag pole painting	Complete
Lassalette	Flag pole painting	Complete
Los Altos EL	Flag pole painting	Complete
Los Altos HS	Flag pole painting	Complete

School Environment

Business Services: Completed Projects

Major Projects Completed in 2015-16 as of July 28, 2016

Site	Item Description	Status
Los Molinos	Flag pole painting	Complete
Los Robles	Flag pole painting	Complete
Mesa Robles	Flag pole painting	Complete
Nelson	Flag pole painting	Complete
Newton	Flag pole painting	Complete
Orange Grove	Flag pole painting	Complete
Palm	Flag pole painting	Complete
Sierra Vista	Flag pole painting	Complete
Sparks ES	Flag pole painting	Complete
Sparks MS	Flag pole painting	Complete
Sunset	Flag pole painting	Complete
Temple	Flag pole painting	Complete
Valinda	Flag pole painting	Complete
Valley	Flag pole painting	Complete
Wedgeworth	Flag pole painting	Complete
Wilson HS	Flag pole painting	Complete
Wing Lane	Flag pole painting	Complete
Workman ES	Flag pole painting	Complete
Workman HS	Flag pole painting	Complete
Cedarlane	Flooring Replacement – Band Room	Complete
Sparks MS	Flooring Replacement – Library	Complete
Palm	Flooring Replacement – Office	Complete
Workman HS	Flooring Replacement – Office	Complete
Sparks MS	Flooring Replacement – Room 1	Complete
Bixby	Flooring Replacement – Room 12	Complete

School Environment

Business Services: Completed Projects

Major Projects Completed in 2015-16 as of July 28, 2016

Site	Item Description	Status
Kwis	Flooring Replacement – Room 14	Complete
Los Molinos	Flooring Replacement – Room 17	Complete
Workman HS	Flooring Replacement – Room 20	Complete
Orange Grove	Flooring Replacement – Room 23	Complete
Orange Grove	Flooring Replacement – Room 24	Complete
Workman HS	Flooring Replacement – Room 28	Complete
Fairgrove	Flooring Replacement – Room 30	Complete
Fairgrove	Flooring Replacement – Room 33	Complete
Valinda	Flooring Replacement – Room 53	Complete
Valinda	Flooring Replacement – Room 73	Complete
Los Robles	Flooring Replacement – Room E1	Complete
Wilson HS	Flooring Replacement – Room G10	Complete
Wilson HS	Flooring Replacement – Room G11	Complete
Wilson HS	Flooring Replacement – Room G12	Complete
Lassalette	Flooring Replacement – Room K3	Complete
Baldwin	Flooring Replacement – Room P1	Complete
Grazide	Flooring Replacement – Room P8	Complete
Grazide	Flooring Replacement – Room P9	Complete
California	Flooring Replacement – RSP Room	Complete
Grandview	Front Landscape & Irrigation	Complete
La Puente HS	Gym Floor Resurfacing and Painting	Complete
Wilson HS	Gym Floor Resurfacing and Painting	Complete
Wilson HS	HVAC Controls	Complete
Workman HS	HVAC Controls	Complete
Sunset Elem	Install geo tile entry mats at classroom doors	Complete

School Environment

Business Services: Completed Projects

Major Projects Completed in 2015-16 as of July 28, 2016

Site	Item Description	Status
La Puente HS	JV Softball Field	Complete
Baldwin	Kindergarten Playground Surfacing	Complete
Bixby	Kindergarten Playground Surfacing	Complete
Grazide	Kindergarten Playground Surfacing	Complete
Kwis	Kindergarten Playground Surfacing	Complete
Lassalette	Kindergarten Playground Surfacing	Complete
Los Altos EL	Kindergarten Playground Surfacing	Complete
Los Molinos	Kindergarten Playground Surfacing	Complete
Los Robles	Kindergarten Playground Surfacing	Complete
Mesa Robles	Kindergarten Playground Surfacing	Complete
Nelson	Kindergarten Playground Surfacing	Complete
Palm	Kindergarten Playground Surfacing	Complete
Sparks ES	Kindergarten Playground Surfacing	Complete
Sunset	Kindergarten Playground Surfacing	Complete
Temple	Kindergarten Playground Surfacing	Complete
Wing Lane	Kindergarten Playground Surfacing	Complete
Lassalette	Kitchen Addition	Complete
Sierra Vista	Kitchen Floor Replacement and Painting	Complete
Bixby	Kitchen Floor Replacement, Tables, and Painting	Complete
California	Kitchen Floor Replacement, Tables, and Painting	Complete
Grandview	Kitchen Floor Replacement, Tables, and Painting	Complete
Sparks ES	Kitchen Floor Replacement, Tables, and Painting	Complete
Temple	Kitchen Floor Replacement, Tables, and Painting	Complete
Valinda	Kitchen Floor Replacement, Tables, and Painting	Complete
Workman ES	Kitchen Floor Replacement, Tables, and Painting	Complete

School Environment

Business Services: Completed Projects

Major Projects Completed in 2015-16 as of July 28, 2016

Site	Item Description	Status
Amar	Kitchen Painting	Complete
Baldwin	Kitchen Painting	Complete
Fairgrove	Kitchen Painting	Complete
Los Altos HS	Kitchen Painting	Complete
Los Robles	Kitchen Painting	Complete
Wilson HS	Kitchen Painting	Complete
Workman HS	Kitchen Painting	Complete
Kwis	Kitchen Painting and Tables	Complete
Nelson	Kitchen Painting and Tables	Complete
Newton	Kitchen Painting and Tables	Complete
District Office	Lighting Retrofits	Complete
La Puente HS	Lighting Retrofits	Complete
Los Altos	Lighting Retrofits	Complete
Willow	Lighting Retrofits	Complete
Wilson HS	Lighting Retrofits	Complete
Workman HS	Lighting Retrofits	Complete
Baldwin	Multipurpose Room Painting	Complete
Del Valle	Multipurpose Room Painting	Complete
Grandview	Multipurpose Room Painting	Complete
Grazide	Multipurpose Room Painting	Complete
Workman ES	Multipurpose Room Painting	Complete
Baldwin	Office entry doors and gates	Complete
Bixby	Office entry doors and gates	Complete
Grazide	Office entry doors and gates	Complete
Kwis	Office entry doors and gates	Complete

School Environment

Business Services: Completed Projects

Major Projects Completed in 2015-16 as of July 28, 2016

Site	Item Description	Status
Lassalette	Office entry doors and gates	Complete
Los Altos EL	Office entry doors and gates	Complete
Mesa Robles	Office entry doors and gates	Complete
Wing Lane	Office entry doors and gates	Complete
California	Painted MPR/Cafeteria	Complete
Fairgrove	Painted MPR/Cafeteria	Complete
Nelson	Painted MPR/Cafeteria	Complete
Orange Grove MS	Painted MPR/Cafeteria	Complete
Sparks MS	Painted MPR/Cafeteria	Complete
Temple	Painted MPR/Cafeteria	Complete
Grandview	Paving – Lower Grade Playground	Complete
La Puente HS	Paving and Striping - Basketball Courts	Complete
Los Altos HS	Paving and Striping - Basketball Courts	Complete
La Puente HS	Paving and Striping - Between Theater and Library	Complete
Lassalette	Paving and Striping - Dressing Room Area	Complete
Grandview	Paving and Striping - Driveway At East End of Campus	Complete
Fairgrove	Paving and Striping - Driveway At South End of Campus	Complete
Cedarlane	Paving and Striping - East Parking Lot	Complete
Los Altos HS	Paving and Striping - East Parking Lot	Complete
Nelson	Paving and Striping - Front Parking Lot	Complete
Valinda	Paving and Striping - Front Parking Lot	Complete
Kwis	Paving and Striping - Main Playground	Complete
Newton	Paving and Striping - West Parking Lot	Complete
Fairgrove	Phase III – Energy Retrofits	Complete
Lassalette	Phase III – Energy Retrofits	Complete

School Environment

Business Services: Completed Projects

Major Projects Completed in 2015-16 as of July 28, 2016

Site	Item Description	Status
Sierra Vista	Phase III – Energy Retrofits	Complete
Spark MS	Phase III – Energy Retrofits	Complete
Workman ES	Playground	Complete
Wilson HS	Roof Replacement – Den, Locker rooms	Complete
La Puente HS	Roof Replacement – Gymnasium	Complete
Lassalette	Roof Replacement – K3	Complete
Grandview	Roof Replacement – Kindergarten	Complete
Los Altos HS	Roof Replacement – Media Center	Complete
Sierra Vista	Roof Replacement – Three Wings	Complete
Newton	Roof Replacement –A1, A2, A3, A4, Covered Walk	Complete
Los Molinos	Roof Replacement –Admin/Library	Complete
Dibble	Roof Replacement –Admin/Multi-purpose/Wing	Complete
Temple	Roof Replacement –P4, P5, P6	Complete
Orange Grove	Roof Replacement –Rooms 1-13	Complete
Los Altos HS	Roofing Replacement Shower and Locker Room	Complete
Wing Lane	SBAC Testing II - 73	Complete
Wedgeworth	SBAC Testing II – Library	Complete
Fairgrove	SBAC Testing II – Room 11	Complete
Sparks MS	SBAC Testing II – Room 13	Complete
Temple	SBAC Testing II – Room 14	Complete
Bixby	SBAC Testing II – Room 16	Complete
Los Molinos	SBAC Testing II – Room 18	Complete
Workman ES	SBAC Testing II – Room 19	Complete
Lassalette	SBAC Testing II – Room 21	Complete
Orange Grove	SBAC Testing II – Room 25	Complete

School Environment

Business Services: Completed Projects

Major Projects Completed in 2015-16 as of July 28, 2016

Site	Item Description	Status
Grandview	SBAC Testing II – Room 32	Complete
California	SBAC Testing II – Room 4	Complete
Sparks ES	SBAC Testing II – Room 4	Complete
Valley	SBAC Testing II – Room 4	Complete
La Puente HS	SBAC Testing II – Room 40	Complete
Grazide	SBAC Testing II - Room 4A & 4B	Complete
Baldwin	SBAC Testing II – Room 5	Complete
Valinda	SBAC Testing II – Room 51	Complete
Del Valle	SBAC Testing II – Room 9	Complete
Wilson HS	SBAC Testing II – Room A1A	Complete
Sunset	SBAC Testing II – Room A2	Complete
Nelson	SBAC Testing II – Room C2	Complete
Newton	SBAC Testing II – Room C5	Complete
Kwis	SBAC Testing II – Room D	Complete
Workman HS	SBAC Testing II – Room E15	Complete
Los Altos HS	SBAC Testing II – Room F8	Complete
Los Robles	SBAC Testing II – Room G3	Complete
Cedarlane	SBAC Testing II – Room H2	Complete
Mesa Robles	SBAC Testing II – Room K6	Complete
Palm	SBAC Testing II – Room P1	Complete
Amar	Seal and Striping - Front Parking and Playgrounds	Complete
Bixby	Seal and Striping - Front Parking and Playgrounds	Complete
Mesa Robles	Seal and Striping - Front Parking and Playgrounds	Complete
Stimson	Seal and Striping - Front Parking and Playgrounds	Complete
La Puente HS	Seal and Striping - Glendora Parking Lot	Complete

School Environment

Business Services: Completed Projects

Major Projects Completed in 2015-16 as of July 28, 2016

Site	Item Description	Status
Del Valle	Seal and Striping - Kinder Parking Lot	Complete
Sunset	Seal and Striping - Playgrounds	Complete
Wing Lane	Seal and Striping - Playgrounds	Complete
Wilson High	Seal and Striping - West Parking	Complete
Palm Canyon	Site Painting	Complete
Los Altos HS	Upgrade gymnasium restrooms	Complete
Amar	Video Surveillance System	Complete
Baldwin	Video Surveillance System	Complete
Bixby	Video Surveillance System	Complete
California	Video Surveillance System	Complete
Cedarlane	Video Surveillance System	Complete
Del Valle	Video Surveillance System	Complete
Dibble	Video Surveillance System	Complete
District Office	Video Surveillance System	Complete
Facilities	Video Surveillance System	Complete
Fairgrove	Video Surveillance System	Complete
Grandview	Video Surveillance System	Complete
Grazide	Video Surveillance System	Complete
Hudson	Video Surveillance System	Complete
Kwis	Video Surveillance System	Complete
La Puente HS	Video Surveillance System	Complete
Lassalette	Video Surveillance System	Complete
Los Altos EL	Video Surveillance System	Complete
Los Altos HS	Video Surveillance System	Complete
Los Molinos	Video Surveillance System	Complete

School Environment

Business Services: Completed Projects

Major Projects Completed in 2015-16 as of July 28, 2016

Site	Item Description	Status
Los Robles	Video Surveillance System	Complete
Mesa Robles	Video Surveillance System	Complete
Nelson	Video Surveillance System	Complete
Newton	Video Surveillance System	Complete
Orange Grove	Video Surveillance System	Complete
Palm	Video Surveillance System	Complete
Palm Canyon	Video Surveillance System	Complete
Sierra Vista	Video Surveillance System	Complete
Sparks ES	Video Surveillance System	Complete
Sparks MS	Video Surveillance System	Complete
Stimson LC	Video Surveillance System	Complete
Sunset	Video Surveillance System	Complete
Temple	Video Surveillance System	Complete
Valinda	Video Surveillance System	Complete
Valley	Video Surveillance System	Complete
Wedgeworth	Video Surveillance System	Complete
Willow	Video Surveillance System	Complete
Wilson HS	Video Surveillance System	Complete
Wing Lane	Video Surveillance System	Complete
Workman ES	Video Surveillance System	Complete
Workman HS	Video Surveillance System	Complete



In Progress: Major Projects

2015-2016

School Environment

Business Services: Current Projects

Major Projects

2015-16 year as of July 28, 2016

Site	Item Description	Status					Notes
		Architect Plans	DSA Approval	Bidding	Construct	Target Date	
California	Abatement and Flooring Installation – MPR	N/A	N/A	Complete	Complete	6/30/2016	
Grandview	Abatement and Flooring Installation – MPR	N/A	N/A	Complete	Complete	6/30/2016	
Los Altos ES	Abatement and Flooring Installation – MPR	N/A	N/A	Complete	Complete	6/30/2016	
Newton MS	Abatement and Flooring Installation – MPR	N/A	N/A	Complete	Complete	6/30/2016	
Orange Grove	Abatement and Flooring Installation – MPR	N/A	N/A	Complete	Complete	6/30/2016	
Sparks ES	Abatement and Flooring Installation – MPR	N/A	N/A	Complete	Complete	6/30/2016	
Sparks MS	Abatement and Flooring Installation – MPR	N/A	N/A	Complete	Complete	6/30/2016	
Sunset	Abatement and Flooring Installation – MPR	N/A	N/A	Complete	Complete	6/30/2016	
Temple	Abatement and Flooring Installation – MPR	N/A	N/A	Complete	Complete	6/30/2016	
Workman ES	Abatement and Flooring Installation – MPR	N/A	N/A	Complete	Complete	6/30/2016	
Sierra Vista	Abatement and Flooring Installation – Room 10	N/A	N/A	Complete	Complete	6/30/2016	7/12/2016
Temple	Abatement and Flooring Installation – Room 10	N/A	N/A	Complete	Complete	6/30/2016	
Workman ES	Abatement and Flooring Installation – Room 10	N/A	N/A	Complete	Complete	6/30/2016	
California	Abatement and Flooring Installation – Room 11	N/A	N/A	Complete	Complete	6/30/2016	
Del Valle	Abatement and Flooring Installation – Room 11	N/A	N/A	Complete	Complete	6/30/2016	
Temple	Abatement and Flooring Installation – Room 11	N/A	N/A	Complete	Complete	6/30/2016	
Palm	Abatement and Flooring Installation – Room 13	N/A	N/A	Complete	Complete	6/30/2016	
Del Valle	Abatement and Flooring Installation – Room 15	N/A	N/A	Complete	Complete	6/30/2016	
Grandview	Abatement and Flooring Installation – Room 22	N/A	N/A	Complete	Complete	6/30/2016	
Grandview	Abatement and Flooring Installation – Room 23	N/A	N/A	Complete	Complete	6/30/2016	
Sierra Vista	Abatement and Flooring Installation – Room 44	N/A	N/A	Complete	Complete	6/30/2016	7/12/2016
Los Molinos	Abatement and Flooring Installation – Room 5	N/A	N/A	Complete	Complete	6/30/2016	

School Environment

Business Services: Current Projects

Major Projects

2015-16 year as of July 28, 2016

Site	Item Description	Status					Notes
		Architect Plans	DSA Approval	Bidding	Construct	Target Date	
Workman ES	Abatement and Flooring Installation – Room 7	N/A	N/A	Complete	Complete	6/30/2016	
Newton	Abatement and Flooring Installation – Room B5	N/A	N/A	Complete	Complete	6/30/2016	7/12/2016
Newton	Abatement and Flooring Installation – Room B7	N/A	N/A	Complete	Complete	6/30/2016	7/12/2016
Baldwin	Abatement and Flooring Installation – Room P5	N/A	N/A	Complete	Complete	6/30/2016	7/15/2016
Los Altos High	Artificial Track and Field Design	Complete	Complete	Complete	In Progress	9/15/2016	Lights installed 7/21/16
Wilson High	Artificial Track and Field Design	Complete	Complete	Complete	In Progress	9/15/2016	Lights install scheduled for 7/28/16
Workman High	Artificial Track and Field Design	In Progress					
District Office	C Building Walkways & Parking	Complete	In Progress				
La Puente HS	Ceiling Tile Replacement 12 rooms	Complete	Complete	Complete	Complete	6/30/2016	
Dibble	Ceiling Tile Replacement Admin & MPR	Complete	Complete	Complete	Complete	6/30/2016	
Wilson HS	Ceiling Tile Replacement Locker Rooms	Complete	Complete	Complete	Complete	6/30/2016	
Newton	Ceiling Tile Replacement MPR	Complete	Complete	Complete	Complete	6/30/2016	
District Office	Compressed Natural Gas (CNG) Fuel Station	Complete	N/A	Complete		TBD	Delayed due to obtaining permit from the City of Industry
Los Altos HS	Concession Stand	Complete	Complete	In Progress		9/30/2016	
Wilson HS	Concession Stand	Complete	Complete	In Progress		9/30/2016	
Kwis	Elementary Playground Surfacing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed
Baldwin	Fencing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed
Bixby	Fencing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed
California	Fencing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed

School Environment

Business Services: Current Projects

Major Projects

2015-16 year as of July 28, 2016

Site	Item Description	Status					Notes
		Architect Plans	DSA Approval	Bidding	Construct	Target Date	
Del Valle	Fencing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed
Grazide	Fencing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed
Kwis	Fencing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed
Los Altos ES	Fencing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed
Los Molinos	Fencing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed
Los Robles	Fencing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed
Nelson	Fencing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed
Palm ES	Fencing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed
Sparks ES	Fencing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed
Stimson Annex	Fencing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed
Sunset	Fencing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed
Temple	Fencing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed
Wedgeworth	Fencing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed
Wing Lane	Fencing	N/A	N/A	Complete	Complete	6/30/2016	Vinyl fence slats needed
Dibble	Fire Alarm Replacement	Complete		In Progress		8/31/2016	Reassigned to tBP
District Office	Fire Alarm Replacement	In Progress				8/31/2016	Reassigned to tBP
Facilities	Fire Alarm Replacement	Complete	N/A	In Progress		8/31/2016	Reassigned to tBP
Willow	Fire Alarm Replacement	In Progress	N/A			8/31/2016	Reassigned to tBP
All Sites	Golden Ribbon Graphics	N/A	N/A	Complete	In Progress	8/15/2016	6 of 8 complete
Cedarlane	Irrigation Replacement	Complete	N/A	In Progress		10/15/2016	
Del Valle	Irrigation Replacement	Complete	N/A	In Progress		11/1/2016	
Nelson	Irrigation Replacement	Complete	N/A	In Progress		10/15/2016	

Changes And Progress Since Last Report - Blue

School Environment

Business Services: Current Projects

Major Projects

2015-16 year as of July 28, 2016

Site	Item Description	Status					Notes
		Architect Plans	DSA Approval	Bidding	Construct	Target Date	
Orange Grove	Irrigation Replacement	Complete	Complete	Complete	In Progress	10/1/2016	
Sierra Vista	Irrigation Replacement	Complete	N/A	In Progress		TBD	
Workman ES	Kinder Restroom Addition	Complete	Complete	Complete	In Progress	8/8/2016	
Cedarlane	Kitchen Floor Replacement and Painting	N/A	N/A	Complete	Complete	6/30/2016	
Del Valle	Kitchen Floor Replacement, Tables, and Painting	N/A	N/A	Complete	Complete	6/30/2016	New tables installed
Grazide	Kitchen Floor Replacement, Tables, and Painting	N/A	N/A	Complete	Complete	6/30/2016	New tables installed
Los Altos ES	Kitchen Floor Replacement, Tables, and Painting	N/A	N/A	Complete	Complete	6/30/2016	New tables installed
Los Molinos	Kitchen Floor Replacement, Tables, and Painting	N/A	N/A	Complete	Complete	6/30/2016	New tables installed
Mesa Robles	Kitchen Floor Replacement, Tables, and Painting	N/A	N/A	Complete	Complete	6/30/2016	New tables installed
Orange Grove	Kitchen Floor Replacement, Tables, and Painting	N/A	N/A	Complete	Complete	6/30/2016	New tables installed
Palm ES	Kitchen Floor Replacement, Tables, and Painting	N/A	N/A	Complete	Complete	6/30/2016	New tables installed
Sunset	Kitchen Floor Replacement, Tables, and Painting	N/A	N/A	Complete	Complete	6/30/2016	New tables installed
Workman HS	Main Stairway Replacement	In Progress				12/31/2016	
Amar	MPR Painting	N/A	N/A	Complete	Complete	6/30/2016	
Baldwin	MPR Painting	N/A	N/A	Complete	Complete	6/30/2016	
Del Valle	MPR Painting	N/A	N/A	Complete	Complete	6/30/2016	
Grandview	MPR Painting	N/A	N/A	Complete	Complete	6/30/2016	
Grazide	MPR Painting	N/A	N/A	Complete	Complete	6/30/2016	
Kwis	MPR Painting	N/A	N/A	Complete	Complete	6/30/2016	
Los Altos ES	MPR Painting	N/A	N/A	Complete	Complete	6/30/2016	
Mesa Robles	MPR Painting	N/A	N/A	Complete	Complete	6/30/2016	
Newton MS	MPR Painting	N/A	N/A	Complete	Complete	6/30/2016	

School Environment

Business Services: Current Projects

Major Projects

2015-16 year as of July 28, 2016

Site	Item Description	Status					Notes
		Architect Plans	DSA Approval	Bidding	Construct	Target Date	
Sunset	MPR Painting	N/A	N/A	Complete	Complete	6/30/2016	
Valinda	MPR Painting	N/A	N/A	Complete	Complete	6/30/2016	
Wing Lane	MPR Painting	N/A	N/A	Complete	Complete	6/30/2016	
Workman ES	MPR Painting	N/A	N/A	Complete	Complete	6/30/2016	
La Puente HS	New Kitchen	In Progress					Construction will begin when Pool is complete
La Puente High	New Pool and Dressing Area	In Progress					DLR Project over budget. New Schematic Design in progress
Cedarlane	Office entry doors and gates	Complete	Complete			1/15/2017	Reassigned to tBP
Fairgrove	Office entry doors and gates	Complete	Complete			8/30/2016	Reassigned to tBP
Grandview	Office entry doors and gates	In Progress				2/28/2017	Reassigned to tBP
Los Molinos	Office entry doors and gates	Complete	Complete			1/15/2017	Reassigned to tBP
Nelson	Office entry doors and gates	Complete	Complete			10/30/2016	Reassigned to tBP
Newton	Office entry doors and gates	Complete	Complete			8/30/2016	Reassigned to tBP
Sparks MS	Office entry doors and gates	Complete	Complete			1/15/2017	Reassigned to tBP
Sunset	Office entry doors and gates	Complete	Complete			10/30/2016	Reassigned to tBP
District Office	Paving – All Parking areas	N/A	N/A	Complete	In Progress	6/30/2016	Depending on completion of CNG
California	Paving – Demolition of Cottage, add parking	N/A	N/A	In Progress	In Progress	6/30/2016	Demolition complete
Sierra Vista	Paving and Striping - Front Parking Lot	N/A	N/A	Complete	In Progress	7/15/2016	
Temple	Paving and Striping - Front Parking Lot	N/A	N/A	Complete	Complete	6/5/2016	

School Environment

Business Services: Current Projects

Major Projects

2015-16 year as of July 28, 2016

Site	Item Description	Status					Notes
		Architect Plans	DSA Approval	Bidding	Construct	Target Date	
Workman ES	Paving and Striping - Main Playground	N/A	N/A	Complete	Complete	6/30/2016	
Workman High	Paving and Striping - Paving Between Gymnasium	N/A	N/A	Complete	In Progress	6/30/2016	On hold pending track and field
District Office	Phase II HVAC Replacement	Complete	N/A	In Progress			
District Office	Phase II HVAC Replacement	Complete	Complete	In Progress		1/30/2017	
Grandview	Phase III – Energy Retrofits	N/A	N/A	Complete	Complete	6/30/2016	
Mesa Robles	Phase III – Energy Retrofits	N/A	N/A	Complete	In Progress	6/30/2016	
Newton	Phase III – Energy Retrofits	N/A	N/A	Complete	In Progress	6/30/2016	
Valinda	Phase III – Energy Retrofits	N/A	N/A	Complete	Complete	6/30/2016	
Los Altos ES	Portable Classroom Addition	Complete	Complete	Complete	In Progress	7/30/2016	Reassigned to tBP
Los Molinos	Portable Classroom Addition	Complete	Complete	Complete	In Progress	8/2/2016	Completion moved up from 8/30/2016
Los Molinos	Portable Classroom Addition	Complete	Complete	Complete	In Progress	8/30/2016	Delayed for DSA
Mesa Robles	Portable Classroom Addition	Complete	Complete	Complete	Complete	7/15/2016	Completion moved up from 8/30/2016
Wedgeworth	Portable Classroom Addition	Complete	Complete	Complete		7/30/2016	Reassigned to tBP
Newton	Portable Classroom Replacement	Complete				9/30/2016	Reassigned to tBP
Palm	Roof Replacement – Library/Rooms 7 – 16	N/A	N/A	Complete	Complete	6/30/2016	Work rescheduled
Valinda	Roof Replacement –Multi-purpose	N/A	N/A	Complete	Complete	6/30/2016	Work rescheduled
Los Altos ES	SBAC Testing II – Room C1	Complete	Complete	Complete	In Progress	7/25/2016	Reassigned to tBP

School Environment

Business Services: Current Projects

Major Projects

2015-16 year as of July 28, 2016

Site	Item Description	Status					Notes
		Architect Plans	DSA Approval	Bidding	Construct	Target Date	
Willow	Science Lab Addition	Complete	Complete	Complete	In Progress	9/1/2016	Completion delayed for local and State building approval
Grazide	Seal and Striping - Front Parking and Playgrounds	N/A	N/A	Complete	Complete	6/15/2016	
Baldwin	Shade Structure	Complete	Complete	In Progress		10/30/2016	
Bixby	Shade Structure	Complete	Complete	In Progress		11/30/2016	
California	Shade Structure	Complete	Complete	In Progress		01/30/2017	
Cedarlane	Shade Structure	Complete	Complete	In Progress		11/30/2016	
Del Valle	Shade Structure	Complete	Complete	In Progress		12/31/2016	
Grandview	Shade Structure	Complete	Complete	In Progress		10/30/2016	
Grazide	Shade Structure	Complete	Complete	In Progress		11/30/2016	
Kwis	Shade Structure	Complete	Complete	In Progress		01/30/2017	
Los Altos ES	Shade Structure	Complete	Complete	In Progress		01/30/2017	
Los Altos HS	Shade Structure	Complete	Complete	In Progress		9/30/2016	
Los Molinos	Shade Structure	Complete	Complete	In Progress		9/30/2016	
Mesa Robles	Shade Structure	Complete	Complete	In Progress		11/30/2016	
Nelson	Shade Structure	Complete	Complete	In Progress		8/30/2016	
Orange Grove	Shade Structure	Complete	Complete	In Progress		9/30/2016	
Palm	Shade Structure	Complete	Complete	In Progress		9/30/2016	
Sierra Vista	Shade Structure	Complete	Complete	In Progress		12/31/2016	
Sparks ES	Shade Structure	Complete	Complete	In Progress		8/30/2016	
Sparks MS	Shade Structure	Complete	Complete	In Progress		8/30/2016	

School Environment

Business Services: Current Projects

Major Projects

2015-16 year as of July 28, 2016

Site	Item Description	Status					Notes
		Architect Plans	DSA Approval	Bidding	Construct	Target Date	
Stimson LC	Shade Structure	Complete	Complete	In Progress		12/31/2016	
Sunset	Shade Structure	Complete	Complete	In Progress		8/30/2016	
Temple	Shade Structure	Complete	Complete	In Progress		01/30/2017	
Valinda	Shade Structure	Complete	Complete	In Progress		10/30/2016	
Valley Alt HS	Shade Structure	Complete	Complete	In Progress		01/30/2017	
Wedgeworth	Shade Structure	Complete	Complete	In Progress		12/31/2016	
Wing Lane	Shade Structure	Complete	Complete	In Progress		12/31/2016	
Workman ES	Shade Structure	Complete	Complete	In Progress		10/30/2016	
Workman HS	Shade Structure	Complete	Complete	In Progress		12/31/2016	
Grandview	Sliding Door Closure	N/A	N/A	N/A	Complete	6/30/2016	
Los Altos HS	Sound & Media System	Complete	Complete	In Progress			Re-bid
Wilson HS	Sound & Media System	Complete	Complete	In Progress			Re-bid

Track and Field Projects

Wilson High



Multipurpose Rooms

Los Altos
Elementary



Before

After



Multipurpose Rooms

Grandview

Middle



Before

After



Multipurpose Rooms

Sparks
Middle



Before

After



School Environment

Business Services



Next Report – August 2016