

HACIENDA LA PUENTE UNIFIED SCHOOL DISTRICT



School Site
Improvement Projects

Regular Board Meeting
November 17, 2016

Business Services



Completed: Major Projects

2016-2017

School Environment

Business Services: Completed Projects

Major Projects Completed in 2016-17 as of November 17, 2016

| Site | Item Description | Status |
|--------------|---|----------|
| California | Abatement and Flooring Installation – MPR | Complete |
| Grandview | Abatement and Flooring Installation – MPR | Complete |
| Los Altos ES | Abatement and Flooring Installation – MPR | Complete |
| Newton MS | Abatement and Flooring Installation – MPR | Complete |
| Orange Grove | Abatement and Flooring Installation – MPR | Complete |
| Sparks ES | Abatement and Flooring Installation – MPR | Complete |
| Sparks MS | Abatement and Flooring Installation – MPR | Complete |
| Sunset | Abatement and Flooring Installation – MPR | Complete |
| Temple | Abatement and Flooring Installation – MPR | Complete |
| Workman ES | Abatement and Flooring Installation – MPR | Complete |
| Sierra Vista | Abatement and Flooring Installation – Room 10 | Complete |
| Temple | Abatement and Flooring Installation – Room 10 | Complete |
| Workman ES | Abatement and Flooring Installation – Room 10 | Complete |
| California | Abatement and Flooring Installation – Room 11 | Complete |
| Del Valle | Abatement and Flooring Installation – Room 11 | Complete |
| Temple | Abatement and Flooring Installation – Room 11 | Complete |
| Palm | Abatement and Flooring Installation – Room 13 | Complete |
| Del Valle | Abatement and Flooring Installation – Room 15 | Complete |
| Grandview | Abatement and Flooring Installation – Room 22 | Complete |
| Grandview | Abatement and Flooring Installation – Room 23 | Complete |
| Sierra Vista | Abatement and Flooring Installation – Room 44 | Complete |
| Los Molinos | Abatement and Flooring Installation – Room 5 | Complete |
| Workman ES | Abatement and Flooring Installation – Room 7 | Complete |
| Newton | Abatement and Flooring Installation – Room B5 | Complete |
| Newton | Abatement and Flooring Installation – Room B7 | Complete |

School Environment

Business Services: Completed Projects

Major Projects Completed in 2016-17 as of November 17, 2016

| Site | Item Description | Status |
|---------------|---|----------|
| Baldwin | Abatement and Flooring Installation – Room P5 | Complete |
| La Puente HS | Ceiling Tile Replacement 12 rooms | Complete |
| Dibble | Ceiling Tile Replacement Admin & MPR | Complete |
| Wilson HS | Ceiling Tile Replacement Locker Rooms | Complete |
| Newton | Ceiling Tile Replacement MPR | Complete |
| Los Molinos | Elementary Playground Surfacing | Complete |
| Kwis | Elementary Playground Surfacing | Complete |
| Baldwin | Fencing | Complete |
| Bixby | Fencing | Complete |
| California | Fencing | Complete |
| Del Valle | Fencing | Complete |
| Grazide | Fencing | Complete |
| Kwis | Fencing | Complete |
| Los Altos ES | Fencing | Complete |
| Los Molinos | Fencing | Complete |
| Los Robles | Fencing | Complete |
| Nelson | Fencing | Complete |
| Palm ES | Fencing | Complete |
| Sparks ES | Fencing | Complete |
| Stimson Annex | Fencing | Complete |
| Sunset | Fencing | Complete |
| Temple | Fencing | Complete |
| Wedgeworth | Fencing | Complete |
| Wing Lane | Fencing | Complete |
| Cedarlane | Kitchen Floor Replacement and Painting | Complete |

School Environment

Business Services: Completed Projects

Major Projects Completed in 2016-17 as of November 17, 2016

| Site | Item Description | Status |
|--------------|---|----------|
| Del Valle | Kitchen Floor Replacement, Tables, and Painting | Complete |
| Grazide | Kitchen Floor Replacement, Tables, and Painting | Complete |
| Los Altos ES | Kitchen Floor Replacement, Tables, and Painting | Complete |
| Los Molinos | Kitchen Floor Replacement, Tables, and Painting | Complete |
| Mesa Robles | Kitchen Floor Replacement, Tables, and Painting | Complete |
| Orange Grove | Kitchen Floor Replacement, Tables, and Painting | Complete |
| Palm ES | Kitchen Floor Replacement, Tables, and Painting | Complete |
| Sunset | Kitchen Floor Replacement, Tables, and Painting | Complete |
| La Puente HS | Model Classroom Upgrades | Complete |
| Newton | Model Classroom Upgrades | Complete |
| Wilson HS | Model Classroom Upgrades | Complete |
| Workman HS | Model Classroom Upgrades | Complete |
| Amar | MPR Painting | Complete |
| Baldwin | MPR Painting | Complete |
| Del Valle | MPR Painting | Complete |
| Grandview | MPR Painting | Complete |
| Grazide | MPR Painting | Complete |
| Kwis | MPR Painting | Complete |
| Los Altos ES | MPR Painting | Complete |
| Mesa Robles | MPR Painting | Complete |
| Newton MS | MPR Painting | Complete |
| Sunset | MPR Painting | Complete |
| Valinda | MPR Painting | Complete |
| Wing Lane | MPR Painting | Complete |
| Workman ES | MPR Painting | Complete |

School Environment

Business Services: Completed Projects

Major Projects Completed in 2016-17 as of November 17, 2016

| Site | Item Description | Status |
|--------------|---|----------|
| Workman HS | Music Room Upgrades | Complete |
| Fairgrove | Office entry doors and gates | Complete |
| Newton | Office entry doors and gates | Complete |
| Sierra Vista | Paving and Striping - Front Parking Lot | Complete |
| Temple | Paving and Striping - Front Parking Lot | Complete |
| Workman ES | Paving and Striping - Main Playground | Complete |
| Grandview | Phase III – Energy Retrofits | Complete |
| Mesa Robles | Phase III – Energy Retrofits | Complete |
| Newton | Phase III – Energy Retrofits | Complete |
| Valinda | Phase III – Energy Retrofits | Complete |
| Los Altos ES | Portable Classroom Addition | Complete |
| Los Molinos | Portable Classroom Addition | Complete |
| Los Molinos | Portable Classroom Addition | Complete |
| Mesa Robles | Portable Classroom Addition | Complete |
| Wedgeworth | Portable Classroom Addition | Complete |
| Palm | Roof Replacement – Library/Rooms 7 – 16 | Complete |
| Valinda | Roof Replacement –Multi-purpose | Complete |
| Los Altos ES | SBAC Testing II – Room C1 | Complete |
| Willow | Science Lab Addition | Complete |
| Grazide | Seal and Striping - Front Parking and Playgrounds | Complete |
| Grandview | Sliding Door Closure | Complete |



In Progress: Major Projects

2016-2017

School Environment

Business Services: Current Projects

Major Projects

2016-17 year as of November 17, 2016

| Site | Item Description | Architect Plans | DSA Approval | Bidding | Construct | Target Date | Notes |
|-----------------|---|-----------------|--------------|-------------|-------------|-------------|--|
| Los Altos High | Artificial Track and Field Design | Complete | Complete | Complete | In Progress | 12/31/2016 | Track install scheduled to begin 11/28/16. May be delayed by CIF Playoffs |
| Wilson HS | Artificial Track and Field Design | Complete | Complete | Complete | In Progress | 12/31/2016 | Track install begins 11/28/16 |
| Workman HS | Artificial Track and Field Design | In Progress | | | | | Shifted to tBP Architects |
| District Office | C Building Walkways & Parking | In Progress | N/A | | | | Reassigned to tBP, Draft plans complete |
| District Office | Compressed Natural Gas (CNG) Fuel Station | Complete | N/A | Complete | | TBD | Plans being approved by City of Industry. Work Starting in Early Jan 2017. |
| Wilson HS | Digital Sign Replacement | Complete | N/A | Complete | In Progress | | New Sign delivered. |
| Cedarlane | Elementary Playground Surfacing | N/A | N/A | In Progress | | 1/31/2017 | |
| Grazide | Elementary Playground Surfacing | N/A | N/A | In Progress | | 1/31/2017 | |
| Los Robles | Elementary Playground Surfacing | N/A | N/A | In Progress | | 1/31/2017 | |
| Sparks ES | Elementary Playground Surfacing | N/A | N/A | In Progress | | 1/31/2017 | |
| Sunset | Elementary Playground Surfacing | N/A | N/A | In Progress | | 1/31/2017 | |
| Valinda | Elementary Playground Surfacing | N/A | N/A | In Progress | | 1/31/2017 | |
| Wing Lane | Elementary Playground Surfacing | N/A | N/A | In Progress | | 1/31/2017 | |
| Bixby | Exterior Painting | N/A | N/A | Complete | | 6/30/2017 | |
| Fairgrove | Exterior Painting | N/A | N/A | Complete | | 6/30/2017 | |

School Environment

Business Services: Current Projects

Major Projects

2016-17 year as of November 17, 2016

| Site | Item Description | Architect Plans | DSA Approval | Bidding | Construct | Target Date | Notes |
|-----------------|--------------------------|-----------------|--------------|-------------|-------------|-------------|--|
| Lassalette | Exterior Painting | N/A | N/A | Complete | | 6/30/2017 | |
| Los Altos HS | Exterior Painting | N/A | N/A | Complete | | 6/30/2017 | |
| Valinda | Exterior Painting | N/A | N/A | Complete | | 6/30/2017 | |
| Dibble | Fire Alarm Replacement | Complete | N/A | In Progress | | 1/31/2017 | Reassigned to tBP |
| District Office | Fire Alarm Replacement | Complete | In Progress | | | 10/31/2016 | Reassigned to tBP |
| Facilities | Fire Alarm Replacement | Complete | N/A | In Progress | | 10/31/2016 | Reassigned to tBP |
| Willow | Fire Alarm Replacement | Complete | In Progress | | | 1/31/2017 | Reassigned to tBP |
| All Sites | Golden Ribbon Graphics | N/A | N/A | Complete | In Progress | 8/15/2016 | 6 of 8 complete |
| Baldwin | Irrigation Replacement | In Progress | | | | | |
| Cedarlane | Irrigation Replacement | Complete | N/A | In Progress | | 3/30/2017 | Moved due to conflicts with other work |
| Del Valle | Irrigation Replacement | Complete | N/A | In Progress | | 3/30/2017 | Moved due to conflicts with other work |
| Grazide | Irrigation Replacement | In Progress | | | | | |
| Los Molinos | Irrigation Replacement | In Progress | | | | | |
| Nelson | Irrigation Replacement | Complete | N/A | In Progress | | 3/30/2017 | Moved due to conflicts with other work |
| Orange Grove | Irrigation Replacement | Complete | Complete | Complete | In Progress | 11/15/2016 | Artificial turf in progress |
| Sierra Vista | Irrigation Replacement | Complete | N/A | In Progress | | 3/30/2017 | Moved due to conflicts with other work |
| Workman ES | Kinder Restroom Addition | Complete | Complete | Complete | In Progress | 11/22/2016 | Delayed for unforeseen conditions |
| La Puente HS | Lower Field Irrigation | In Progress | | | | | |

School Environment

Business Services: Current Projects

Major Projects

2016-17 year as of November 17, 2016

| Site | Item Description | Architect Plans | DSA Approval | Bidding | Construct | Target Date | Notes |
|--------------|---------------------------|-----------------|--------------|----------|-----------|-------------|---------------------------|
| Workman HS | Main Stairway Replacement | In Progress | | | | 7/31/2017 | Shifted to tBP Architects |
| Bixby | Model Classroom Upgrades | N/A | N/A | Complete | Complete | 11/4/2016 | |
| California | Model Classroom Upgrades | N/A | N/A | Complete | Complete | 11/4/2016 | |
| Dibble | Model Classroom Upgrades | N/A | N/A | Complete | Complete | 10/7/2016 | |
| Grandview | Model Classroom Upgrades | N/A | N/A | Complete | Complete | 10/7/2016 | |
| Los Altos HS | Model Classroom Upgrades | N/A | N/A | Complete | Complete | 11/1/2016 | |
| Baldwin | MPR Lighting | N/A | N/A | | | 6/30/2016 | |
| Bixby | MPR Lighting | N/A | N/A | | | 6/30/2016 | |
| California | MPR Lighting | N/A | N/A | | | 6/30/2016 | |
| Del Valle | MPR Lighting | N/A | N/A | | | 6/30/2016 | |
| Grazide | MPR Lighting | N/A | N/A | | | 6/30/2016 | |
| Kwis | MPR Lighting | N/A | N/A | | | 6/30/2016 | |
| Los Altos ES | MPR Lighting | N/A | N/A | | | 6/30/2016 | |
| Los Molinos | MPR Lighting | N/A | N/A | | | 6/30/2016 | |
| Los Robles | MPR Lighting | N/A | N/A | | | 6/30/2016 | |
| Nelson | MPR Lighting | N/A | N/A | | | 6/30/2016 | |
| Palm ES | MPR Lighting | N/A | N/A | | | 6/30/2016 | |
| Sparks ES | MPR Lighting | N/A | N/A | | | 6/30/2016 | |
| Sunset | MPR Lighting | N/A | N/A | | | 6/30/2016 | |
| Temple | MPR Lighting | N/A | N/A | | | 6/30/2016 | |
| Wing Lane | MPR Lighting | N/A | N/A | | | 6/30/2016 | |
| Workman ES | MPR Lighting | N/A | N/A | | | 6/30/2016 | |

School Environment

Business Services: Current Projects

Major Projects

2016-17 year as of November 17, 2016

| Site | Item Description | Architect Plans | DSA Approval | Bidding | Construct | Target Date | Notes |
|-----------------|---|-----------------|--------------|-------------|-------------|-------------|--|
| La Puente HS | Music Room Upgrades | N/A | N/A | In Progress | | | |
| Los Altos HS | Music Room Upgrades | N/A | N/A | In Progress | | | |
| Wilson HS | Music Room Upgrades | N/A | N/A | In Progress | | | |
| La Puente HS | New Kitchen | In Progress | | | | | Design Presentation to Board November 17, 2016 |
| La Puente HS | New Pool and Dressing Area | In Progress | | | | | Design Presentation to Board November 17, 2016 |
| California | Office entry doors and gates | In Progress | | | | | |
| Cedarlane | Office entry doors and gates | Complete | Complete | Complete | In Progress | 1/15/2017 | |
| Del Valle | Office entry doors and gates | In Progress | | | | | |
| Grandview | Office entry doors and gates | Complete | In Progress | | | 2/28/2017 | |
| Los Molinos | Office entry doors and gates | Complete | Complete | Complete | In Progress | 1/15/2017 | |
| Nelson | Office entry doors and gates | Complete | Complete | Complete | Complete | 1/15/2017 | |
| Orange Grove | Office entry doors and gates | In Progress | | | | | |
| Sparks MS | Office entry doors and gates | Complete | Complete | Complete | In Progress | 1/15/2017 | |
| Sunset | Office entry doors and gates | Complete | Complete | Complete | Complete | 10/30/2016 | |
| Temple | Office entry doors and gates | In Progress | | | | | |
| Workman ES | Office entry doors and gates | In Progress | | | | | |
| District Office | Paving – All Parking areas | N/A | N/A | Complete | In Progress | 12/31/2016 | 60% Complete. Holding remaining work for CNG station |
| California | Paving – Demolition of Cottage, add parking | N/A | N/A | In Progress | In Progress | 2/15/2016 | Lighting completed |

Changes And Progress Since Last Report - Blue

School Environment

Business Services: Current Projects

Major Projects

2016-17 year as of November 17, 2016

| Site | Item Description | Architect Plans | DSA Approval | Bidding | Construct | Target Date | Notes |
|-----------------|--|-----------------|--------------|-------------|-------------|-------------|--|
| Workman HS | Paving and Striping - Paving Between Gymnasium | N/A | N/A | Complete | In Progress | 6/30/2017 | On hold pending track and field |
| District Office | Phase II HVAC Replacement | Complete | Complete | In Progress | | 3/30/2017 | tBP updating re-bid documents |
| Newton | Portable Classroom Replacement | Complete | Complete | In Progress | | 1/31/2017 | Delayed for DSA and Local Fire Approval |
| Baldwin | School Entry Signs | In Progress | N/A | | | | Schematic Designs Submitted for review by District |
| Bixby | School Entry Signs | In Progress | N/A | | | | " |
| California | School Entry Signs | In Progress | N/A | | | | " |
| Cedarlane | School Entry Signs | In Progress | N/A | | | | " |
| Del Valle | School Entry Signs | In Progress | N/A | | | | " |
| Dibble | School Entry Signs | In Progress | N/A | | | | " |
| District Office | School Entry Signs | In Progress | N/A | | | | " |
| Fairgrove | School Entry Signs | In Progress | N/A | | | | " |
| Grandview | School Entry Signs | In Progress | N/A | | | | " |
| Grazide | School Entry Signs | In Progress | N/A | | | | " |
| Kwis | School Entry Signs | In Progress | N/A | | | | " |
| La Puente HS | School Entry Signs | In Progress | N/A | | | | " |
| Lassalette | School Entry Signs | In Progress | N/A | | | | " |
| Los Altos ES | School Entry Signs | In Progress | N/A | | | | " |
| Los Altos HS | School Entry Signs | In Progress | N/A | | | | " |
| Los Molinos | School Entry Signs | In Progress | N/A | | | | " |

School Environment

Business Services: Current Projects

Major Projects

2016-17 year as of November 17, 2016

| Site | Item Description | Architect Plans | DSA Approval | Bidding | Construct | Target Date | Notes |
|---------------|--------------------|-----------------|--------------|-------------|-----------|-------------|--|
| Los Robles | School Entry Signs | In Progress | N/A | | | | Schematic Designs Submitted for review by District |
| Mesa Robles | School Entry Signs | In Progress | N/A | | | | " |
| Nelson | School Entry Signs | In Progress | N/A | | | | " |
| Newton | School Entry Signs | In Progress | N/A | | | | " |
| Orange Grove | School Entry Signs | In Progress | N/A | | | | " |
| Palm ES | School Entry Signs | In Progress | N/A | | | | " |
| Sierra Vista | School Entry Signs | In Progress | N/A | | | | " |
| Sparks ES | School Entry Signs | In Progress | N/A | | | | " |
| Sparks MS | School Entry Signs | In Progress | N/A | | | | " |
| Stimson LC | School Entry Signs | In Progress | N/A | | | | " |
| Sunset | School Entry Signs | In Progress | N/A | | | | " |
| Temple | School Entry Signs | In Progress | N/A | | | | " |
| Valinda | School Entry Signs | In Progress | N/A | | | | " |
| Valley Alt HS | School Entry Signs | In Progress | N/A | | | | " |
| Wedgeworth | School Entry Signs | In Progress | N/A | | | | " |
| Wilson HS | School Entry Signs | In Progress | N/A | | | | " |
| Wing Lane | School Entry Signs | In Progress | N/A | | | | " |
| Workman ES | School Entry Signs | In Progress | N/A | | | | " |
| Workman HS | School Entry Signs | In Progress | N/A | | | | " |
| Baldwin | Shade Structure | Complete | Complete | In Progress | | 12/31/2016 | |
| Bixby | Shade Structure | Complete | Complete | In Progress | | 12/31/2016 | |
| California | Shade Structure | Complete | Complete | In Progress | | 1/30/2017 | |

School Environment

Business Services: Current Projects

Major Projects

2016-17 year as of November 17, 2016

| Site | Item Description | Architect Plans | DSA Approval | Bidding | Construct | Target Date | Notes |
|-----------------|------------------|-----------------|--------------|-------------|-------------|-------------|---|
| Cedarlane | Shade Structure | Complete | Complete | In Progress | | 12/31/2016 | |
| Del Valle | Shade Structure | Complete | Complete | In Progress | | 12/31/2016 | |
| District Office | Shade Structure | In Progress | | | | 3/31/2017 | |
| Facilities | Shade Structure | In Progress | | | | 3/31/2017 | |
| Grandview | Shade Structure | Complete | Complete | In Progress | | 12/31/2016 | |
| Grazide | Shade Structure | Complete | Complete | In Progress | | 12/31/2016 | |
| Kwis | Shade Structure | Complete | Complete | In Progress | | 1/30/2017 | |
| Los Altos ES | Shade Structure | Complete | Complete | In Progress | | 2/28/2017 | |
| Los Altos HS | Shade Structure | Complete | Complete | Complete | In Progress | 11/15/2016 | Delay in delivery |
| Los Molinos | Shade Structure | Complete | Complete | Complete | In Progress | 11/15/2016 | Delay in delivery |
| Mesa Robles | Shade Structure | Complete | Complete | In Progress | | 12/31/2016 | |
| Nelson | Shade Structure | Complete | Complete | Complete | Complete | 11/15/2016 | |
| Orange Grove | Shade Structure | Complete | Complete | Complete | Complete | 11/15/2016 | |
| Palm ES | Shade Structure | Complete | Complete | Complete | In Progress | 11/15/2016 | |
| Sierra Vista | Shade Structure | Complete | Complete | In Progress | | 1/30/2016 | |
| Sparks ES | Shade Structure | Complete | Complete | Complete | Complete | 11/28/2016 | |
| Sparks MS | Shade Structure | Complete | Complete | Complete | In Progress | 11/28/2016 | Delay in delivery |
| Stimson LC | Shade Structure | Complete | Complete | In Progress | | 6/30/2017 | Coordinating install with school schedule |
| Sunset | Shade Structure | Complete | Complete | Complete | Complete | 11/15/2016 | |
| Temple | Shade Structure | Complete | Complete | In Progress | | 2/28/2017 | |
| Valinda | Shade Structure | Complete | Complete | In Progress | | 12/31/2016 | |
| Valley Alt HS | Shade Structure | Complete | Complete | In Progress | | 1/30/2017 | |

School Environment

Business Services: Current Projects

Major Projects

2016-17 year as of November 17, 2016

| Site | Item Description | Architect Plans | DSA Approval | Bidding | Construct | Target Date | Notes |
|--------------|------------------------------------|-----------------|--------------|-------------|-------------|-------------|---|
| Wedgeworth | Shade Structure | Complete | Complete | In Progress | | 2/28/2017 | |
| Wing Lane | Shade Structure | Complete | Complete | In Progress | | 2/28/2017 | |
| Workman ES | Shade Structure | Complete | Complete | In Progress | | 3/31/2017 | |
| Workman HS | Shade Structure | Complete | Complete | In Progress | | 1/31/2016 | |
| Los Altos HS | Shade structure - Concession Stand | Complete | Complete | Complete | In Progress | 12/31/2016 | Delayed for completion of track and field |
| Wilson HS | Shade structure - Concession Stand | Complete | Complete | Complete | In Progress | 12/31/2016 | Delayed for completion of track and field |
| Amar | Shade Structures | Complete | Complete | In Progress | | 3/31/2017 | |
| Valinda | Shade Structures | Complete | Complete | In Progress | | 3/31/2017 | |
| Los Altos HS | Sound & Media System | Complete | Complete | On Hold | | | Reviewing funding |
| Wilson HS | Sound & Media System | Complete | Complete | On Hold | | | Reviewing funding |

Irrigation and Artificial Turf

Orange
Grove



Shade Structures

Nelson



Sunset



Shade Structures

Orange
Grove



School Environment

Business Services



Next Report – December 2016