

HACIENDA LA PUENTE UNIFIED SCHOOL DISTRICT



School Site
Improvement Projects

July 2014

Facilities Department

School Environment

Facilities Improvements: Current Projects

Board Approved Projects as of February 27, 2014

- 32 Painting
- 11 Fencing
- 45 Flooring
- 14 Renovation/Re-model
- 6 Asphalt Paving
- 6 Interior and Exterior Lighting Upgrades
- 5 Landscaping and Irrigation
- 4 Shade Structures
- 4 Special Equipment Replacement
- 1 Roofing

School Environment

Facilities Improvements: Current Projects

Quick Start Projects

Completed as of July 17, 2014

Projects	Completed	In Progress
32 Painting	30 Complete	Nelson - Trim Painted in 2013. Changing colors to school colors Workman Elem - Completed in first choice of colors. Adjusting colors on building.
11 Fencing	25 Complete	Budget allowed for 14 additional sites to be completed
45 Flooring	44 Complete	Sparks Middle - Work had to be rescheduled from original June date due to conflict

School Environment

Facilities Improvements: Current Projects

Energy Projects

Status as of July 17, 2014

Projects	Scope	Status
6 Lighting		
	Lighting Retrofits	Materials Ordered
	Fixture Changes	Plans Submitted to DSA
2 Controls		
	HVAC Controls	Contractor on site at Wilson and Workman documenting existing system and connections

School Environment

Facilities Improvements: Current Projects

Major Projects Part 1

Status as of July 17, 2014

Site	Item Description	Status				Notes
		Architect Plans	DSA Approval	Bidding	Construct	
Baldwin Academy	Front entry doors and gates	In Progress				Plans expected 9/30/14
Bixby Elem	Door locks	N/A	N/A	N/A	In Progress	Test Materials Ordered
Bixby Elem	Front entry doors and gates	In Progress				Plans expected 9/30/14
California Elem	Resurface asphalt playground	N/A	N/A	Complete	Complete	
Del Valle Elem	Resurface asphalt playground	N/A	N/A	Complete	Complete	
Fairgrove Academy	New playground equipment.	N/A	N/A	In Progress		Bid Expected 8/28/14
Grandview K-8	Re-landscape planter areas in front of school	N/A	N/A	N/A	Complete	
Grazide Elem	Front entry doors and gates	In Progress				Plans expected 9/30/14
Kwis Elem	Front entry doors and gates	In Progress				Plans expected 9/30/14
La Puente High	Secure student entry to classrooms 1 through 13.	N/A	N/A	Complete	Pending	Working with site on placement of fence
Lassalette K-8	Front entry doors and gates	In Progress				Plans expected 9/30/14
Lassalette K-8	Head Start Portable Replacement	Complete	Complete	Complete	In Progress	Comp by 10/30/14
Lassalette K-8	Install shade structure at lunch area.	Complete	In Progress			DSA expected 8/31/14
Lassalette K-8	Kitchen Addition	Complete	In Progress			DSA expected 8/31/14
Los Altos Elem	Front entry doors and gates	In Progress				Plans expected 9/30/14
Los Altos High	Changing room at pool	Complete	In Progress			DSA expected 8/31/14
Los Altos High	Patch and paint interior of gym and upgrade lighting.	N/A	N/A	Complete	Complete	Lighting in Energy Project
Los Altos High	Upgrade gymnasium restrooms	Complete	In Progress			DSA expected 8/31/14
Los Molinos Elem	Cafeteria paint and acoustic tiles	N/A	N/A	Complete	In Progress	Corrections needed
Los Molinos Elem	Resurface asphalt playground	N/A	N/A	Complete	Complete	
Los Robles Elem	Repaint interior of cafeteria and stage.	N/A	N/A	Complete	Scheduling	Coordinating with Cafeteria Tables
Los Robles Elem	Replace cafeteria tables.	N/A	N/A	N/A	In Progress	Tables Ordered

School Environment

Facilities Improvements: Current Projects

Major Projects Part 2

Status as of July 17, 2014

Site	Item Description	Status				Notes
		Architect Plans	DSA Approval	Bidding	Construct	
Mesa Robles K-8	Front entry doors and gates	In Progress				Plans expected 9/30/14
Mesa Robles K-8	Addition of portables	Complete	Complete	N/A	In Progress	Comp by 7/25/14
Nelson Elementary	Expand, resurface, and re-stripe north parking lot.	N/A	N/A	Complete	Complete	
Orange Grove	Locker room roof and ceiling tiles	In Progress				Plans expected 8/30/14
Palm Elementary	Cafeteria paint and acoustic tiles	N/A	N/A	Complete	Scheduling	Comp by 8/1/14
Sierra Vista Middle	Install irrigation system and update landscaping.	Complete	N/A	In Progress		Bid Expected 9/25/14
Sunset Elem	Install geo tile entry mats at classroom doors.	N/A	N/A	In Progress		Bid Expected 9/25/14
Valinda K-8	Install irrigation system and update landscaping.	Complete	N/A	In Progress		Bid Expected 9/25/14
Valley Alternative High	Repave Shadybend Drive	N/A	N/A	Complete	Pending	Work Starts 7/21/14
Wedgeworth Elem	Shade Structure	Complete	Complete	In Progress		Bid Expected 8/28/14
Wilson High	Re-pave and under home side bleachers.	N/A	N/A	Complete	Scheduling	Comp by 8/1/14
Wilson High	Re-pave main Student Parking Lot	N/A	N/A	Complete	In Progress	Sealing and restriping in progress
Wing Lane Elem	Front entry doors and gates	In Progress				Plans expected 9/30/14
Wing Lane Elem	Install irrigation system and update landscaping.	Complete	N/A	In Progress		Bid Expected 9/25/14
Workman High	Install fencing around front entry and classrooms	N/A	N/A	Complete	Complete	
Workman High	Patch and paint interior of gym and upgrade lighting.	N/A	N/A	Complete	Complete	Lighting in Energy Project