

HACIENDA LA PUENTE UNIFIED SCHOOL DISTRICT



School Site
Improvement Projects

Regular Board Meeting
June 27, 2019

Business Services



Completed Projects

2018-2019

School Environment

Business Services: Completed Projects

Projects Completed as of June 27, 2019

Site	Item Description	Construct
La Puente HS	Ceiling Tile Repair	Complete
Dibble AS	Concrete Benches	Complete
District Office	Concrete Benches	Complete
Facilities	Concrete Benches	Complete
Hudson AS	Concrete Benches	Complete
Palm Canyon	Concrete Benches	Complete
Stimson HS	Concrete Benches	Complete
Willow AS	Concrete Benches	Complete
Baldwin ES	Exterior Painting	Complete
Nelson ES	Exterior Painting	Complete
Sparks MS	Exterior Painting	Complete
Wilson HS	Exterior Painting	Complete
Cedarlane MS	Fitness Playground – Rubber Fall Surface	Complete
Grazide ES	Fitness Playground – Rubber Floor Surface	Complete
Baldwin ES	Flooring P6	Complete
Baldwin ES	Flooring P7	Complete
Baldwin ES	Flooring P8	Complete
Baldwin ES	Floor Replacement – Headstart	Complete
Sparks ES	Floor Replacement – Headstart	Complete
Workman ES	Floor Replacement – Headstart	Complete
Kwis ES	Flooring Replacement – Rm 1	Complete
Wilson HS	Food Science Room	Complete
Wilson HS	Gas Line Repair	Complete
Workman HS	Gas Line Repair	Complete
Los Altos HS	Interior Painting: Hacienda/Admin	Complete

Changes And Progress Since Last Report - Blue

School Environment

Business Services: Completed Projects

Projects Completed as of June 27, 2019

Site	Item Description	Construct
Sparks ES	Library Renovation	Complete
Workman HS	Little Theatre Renovation Phase 1	Complete
Workman HS	Little Theatre Renovation Phase 2	Complete
La Puente HS	Lower Field Irrigation	Complete
Willow AS	Multi-Purpose Room Renovation	Complete
Los Altos HS	Music Room Upgrades	Complete
Grandview ES	Office entry doors and gates	Complete
California ES	Office entry doors and gates	Complete
Orange Grove MS	Office entry doors and gates	Complete
District Office	Office Remodel	Complete
District Office	Paving – All Parking areas	Complete
Cedarlane MS	Portable Classroom Addition	Complete
Los Altos ES	Portable Classroom Addition	Complete
Wedgeworth ES	Portable Classroom Addition	Complete
Dibble AS	Reseal and Stripe Parking Lot	Complete
Los Molinos ES	Roofing replacement – Kinder Wing	Complete
Mesa Robles MS	Roof Replacement	Complete
Newton MS	Roof Replacement	Complete
Willow AS	Roof Replacement	Complete
Workman HS	Roof Replacement	Complete
Baldwin ES	School Entry Signs	Complete
Bixby ES	School Entry Signs	Complete
California ES	School Entry Signs	Complete
Del Valle ES	School Entry Signs	Complete
Dibble AS	School Entry Signs	Complete

Changes And Progress Since Last Report - Blue

School Environment

Business Services: Completed Projects

Projects Completed as of June 27, 2019

Site	Item Description	Construct
District Office	School Entry Signs	Complete
Facilities	School Entry Signs	Complete
Fairgrove MS	School Entry Signs	Complete
Grandview MS	School Entry Signs	Complete
Hudson AS	School Entry Sign	Complete
Kwis ES	School Entry Signs	Complete
Los Robles ES	School Entry Signs	Complete
Nelson ES	School Entry Signs	Complete
Orange Grove MS	School Entry Signs	Complete
Palm ES	School Entry Signs	Complete
Palm Canyon	School Entry Signs	Complete
Sierra Vista MS	School Entry Signs	Complete
Stimson LC	School Entry Signs	Complete
Sunset ES	School Entry Signs	Complete
Temple ES	School Entry Signs	Complete
Valley HS	School Entry Signs	Complete
Wedgeworth ES	School Entry Signs	Complete
Willow AS	School Entry Signs	Complete
District Office	Synthetic Turf Installation	Complete
Wilson HS	Synthetic Turf Installation	Complete
Workman ES	Synthetic Turf Installation	Complete
Lassalette MS	Trash Enclosure	Complete
Valley HS	Valley Model Continuation Site Visit Prep	Complete



Projects In Progress

2018-2019

School Environment

Business Services: Current Projects

Projects In Progress as of June 27, 2019

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Target Date	Notes
Workman HS	Artificial Track and Field Phase I	Complete	N/A	Complete	In progress	6/30/2019	65% Complete
Workman HS	Artificial Track and Field Phase II	In Progress					TBP preparing Stadium const. docs. based on Feb. 8, 2017 Board
Baldwin ES	Bottle Filling Stations	Complete	In Progress				
Bixby ES	Bottle Filling Stations	Complete	In Progress				
California ES	Bottle Filling Stations	Complete	In Progress				
Del Valle ES	Bottle Filling Stations	Complete	In Progress				
Grazide ES	Bottle Filling Stations	Complete	In Progress				
Kwis ES	Bottle Filling Stations	Complete	Complete	In Progress			
Los Altos ES	Bottle Filling Stations	Complete	In Progress	Complete	Complete		
Los Molinos ES	Bottle Filling Stations	Complete	In Progress	Complete	Complete		
Los Robles ES	Bottle Filling Stations	Complete	In Progress				
Nelson ES	Bottle Filling Stations	Complete	In Progress				
Palm ES	Bottle Filling Stations	Complete	In Progress				
Sparks ES	Bottle Filling Stations	Complete	Complete	In Progress			
Sunset ES	Bottle Filling Stations	Complete	Complete	In Progress			
Temple ES	Bottle Filling Stations	Complete	In Progress				
Wedgeworth ES	Bottle Filling Stations	Complete	Complete	In Progress			
Stimson LC	Bottle Filling Stations	Complete	In Progress				
Wing Lane ES	Bottle Filling Stations	Complete	In Progress				
Workman ES	Bottle Filling Stations	Complete	Complete	In Progress			

Changes And Progress Since Last Report - Blue

School Environment

Business Services: Current Projects

Projects In Progress as of June 27, 2019

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Target Date	Notes
Cedarlane MS	Bottle Filling Stations	Complete	Complete	In Progress			
Fairgrove MS	Bottle Filling Stations	Complete	Complete	In Progress			
Grandview MS	Bottle Filling Stations	In Progress	In Progress				
Lassalette MS	Bottle Filling Stations	Complete	Complete	In Progress			
Mesa Robles ES	Bottle Filling Stations	In Progress	In Progress				
Valinda MS	Bottle Filling Stations	In Progress	In Progress				
Newton MS	Bottle Filling Stations	In Progress	In Progress				
Orange Grove	Bottle Filling Stations	In Progress	In Progress				
Sierra Vista MS	Bottle Filling Stations	In Progress	In Progress				
Sparks MS	Bottle Filling Stations	In Progress	In Progress				
La Puente HS	Bottle Filling Stations	Complete	Complete	In Progress			
Los Altos HS	Bottle Filling Stations	In Progress	In Progress				
Wilson HS	Bottle Filling Stations	Complete	Complete	In Progress			
Workman HS	Bottle Filling Stations	In Progress	In Progress				
Valley HS	Bottle Filling Stations	In Progress	In Progress				
Willow AS	Bottle Filling Stations	In Progress	In Progress				
Dibble AS	Bottle Filling Stations	In Progress	In Progress				
Hudson AS	Bottle Filling Stations	In Progress	In Progress				
District Office	Bottle Filling Stations	In Progress	In Progress				
Glenelder	Bottle Filling Stations	In Progress	In Progress				
Palm Canyon	Bottle Filling Stations	In Progress	In Progress				
Amar CC	Bottle Filling Stations	Complete	Complete	In Progress			
District Office	C Building Walkways & Parking	Complete	N/A			8/31/2019	
Willow AS	Conference (North) Room Renovation	Complete	N/A	Complete	In Progress	07/31/2019	

Changes And Progress Since Last Report - Blue

School Environment

Business Services: Current Projects

Projects In Progress as of June 27, 2019

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Target Date	Notes
Willow AS	Conference (South) Room Renovation	Complete	N/A	Complete	In Progress	07/31/2019	
Los Altos HS	CTE Engineering Project	In Progress					Resubmitted to OPSC and CDE
La Puente HS	CTE Project	In Progress					Preparing Submittal CDE
Valley HS	CTE Project	In Progress					Preparing Submittal CDE
Wilson HS	CTE Project	In Progress					Preparing Submittal CDE
Workman HS	CTE Project	In Progress					Preparing Submittal CDE
District Office	Conference Room Remodel	N/A	N/A	In Progress		06/30/2019	
Cedarlane MS	Covered Walkway	Complete	Complete	In Progress		08/31/2019	
California	Exterior Painting						
Grazide	Exterior Painting						
Los Molinos	Exterior Painting	N/A	N/A	In Progress		06/28/2019	65% complete
Palm ES	Exterior Painting						
Sparks ES	Exterior Painting					08/04/2019	Will begin after Sparks MS ext. painting
Sparks MS	Exterior Painting	N/A	N/A	In Progress		07/17/2019	
Wing Lane	Exterior Painting						
Workman HS	Exterior Painting	N/A	N/A	In Progress		08/31/2019	
Cedarlane MS	Fire Alarms	Complete	In Progress				
Grandview MS	Fire Alarms	Complete	In Progress				
La Puente HS	Fire Alarms	Complete	In Progress				

Changes And Progress Since Last Report - Blue

School Environment

Business Services: Current Projects

Projects In Progress as of June 27, 2019

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Target Date	Notes
Los Altos ES	Fire Alarms	Complete	In Progress				
Los Altos HS	Fire Alarms	Complete	In Progress				
Mesa Robles ES	Fire Alarms	Complete	In Progress				
Nelson ES	Fire Alarms	Complete	In Progress				
Newton ES	Fire Alarms	Complete	In Progress				
Sparks MS	Fire Alarms	Complete	In Progress				
Wilson HS	Fire Alarms	Complete	In Progress				
Workman ES	Fire Alarms	Complete	In Progress				
Workman HS	Fire Alarms	Complete	In Progress				
Dibble AS	Fire Alarm Replacement	Complete	N/A	In Progress		8/31/2019	Fire Alarm Bid in progress
Workman ES	Fire Alarms	Complete	In Progress				
Workman HS	Fire Alarms	Complete	In Progress				
Dibble AS	Fire Alarm Replacement	Complete	N/A	In Progress		8/31/2019	Fire Alarm Bid in progress
District Office	Fire Alarm Replacement	Complete	N/A	In Progress		8/31/2019	Fire Alarm Bid in progress
Willow – Old	Fire Alarm Replacement	Complete	N/A	Complete	In Progress	8/31/2019	
Willow – New	Fire Alarm Update	Complete	Complete	Complete	In Progress	8/31/2019	
Los Molinos ES	Floor Replacement - Interior Hallways	N/A	N/A	Complete		6/30/2019	Asbestos Bid Awarded
La Puente HS	Front Office Flooring	N/A	N/A	Complete	Complete	07/31/2019	
La Puente HS	Front Office Painting	N/A	N/A	Complete	Complete	06/30/2019	
Los Molinos	Hallway Flooring and Painting	N/A	N/A	In Progress		7/10/19	40% Complete
Baldwin ES	Irrigation Replacement	Complete	N/A	In Progress			Coordination with possible bond work.

School Environment

Business Services: Current Projects

Projects In Progress as of June 27, 2019

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Target Date	Notes
Cedarlane MS	Irrigation Replacement	Complete	N/A	In Progress			Coordination with possible bond work.
Del Valle ES	Irrigation Replacement	Complete	N/A	In Progress			Coordination with possible bond work.
Grazide ES	Irrigation Replacement	In Progress	N/A				Coordination with possible bond work.
Sierra Vista MS	Irrigation Replacement	Complete	N/A	In Progress			Coordination with possible bond work.
Willow AS	Kitchen Remodel	Complete	N/A	Complete	In Progress	07/31/2019	
Lassalette	Landscape						
Sparks MS	Landscape						
Workman ES	Landscape						
Baldwin ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Bixby ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
California ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Del Valle ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Grazide ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Kwis ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Los Altos ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Los Molinos ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Los Robles ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Nelson ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Palm ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Sparks ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Sunset ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Baldwin ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting

Changes And Progress Since Last Report - Blue

School Environment

Business Services: Current Projects

Projects In Progress as of June 27, 2019

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Target Date	Notes
Temple ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
Wing Lane ES	MPR Lighting	N/A	N/A	In Progress		8/30/2019	Part of Phase 4 lighting
La Puente HS	Music Room Upgrades	N/A	N/A	In Progress		6/30/2019	
Wilson HS	Music Room Upgrades	N/A	N/A	In Progress		6/30/2019	
La Puente HS	New Kitchen	Complete	Complete	In Progress		6/30/2020	Pre-Bid Conference May 7, 2019
Valinda	Office entry doors and gates						
Del Valle ES	Office entry doors and gates	Complete	In Progress			7/31/2019	
Temple ES	Office entry doors and gates	Complete	In Progress			7/31/2019	
Workman ES	Office entry doors and gates	Complete	Complete	Complete	In progress	6/30/2019	
Grazide ES	Perimeter Wall Replacement	Complete	Complete	In Progress			
Wedgeworth ES	Permanent School	In Progress				8/1/2021	DSA Submittal planned for June 2019
District Office	Phase II HVAC Replacement	Complete	Complete	In Progress		12/31/2019	
Wilson HS	Photoshop Renovation	Complete	Complete	Complete	In Progress	07/31/2019	60% Complete; Flooring and additional renovations to be done over summer
Willow AS	Restroom Renovation	Complete	N/A	Complete	In Progress	07/31/2019	Phase 1 of 3 in progress
Grandview MS	Roof Replacement	Complete	Complete	Complete		7/31/2019	To begin during summer break
Los Molinos	Room 6 – 21 st Century Remodel	N/A	N/A	In Progress	In Progress	7/10/19	50% Complete
Cedarlane MS	Shade Structure Installation	Complete	Complete	Complete	In Progress	6/30/2019	
Nelson ES	Synthetic Turf Installation	N/A	N/A	N/A	In Progress	06/30/2019	

School Environment

Business Services: Current Projects

Projects In Progress as of June 27, 2019

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Target Date	Notes
La Puente HS	Track Re-Surface	N/A	N/A	Complete	Complete	6/18/19	Complete except Lettering
Willow AS	Two-Story Building Renovation	In Progress					

Track Renovation

La Puente High School



Track and Field Renovation

Workman High School



Synthetic Turf


Wilson High School



Exterior Painting

Los Molinos





Next Report – July 2019