

HACIENDA LA PUENTE UNIFIED SCHOOL DISTRICT



School Site
Improvement Projects

Regular Board Meeting
July 25, 2019

Business Services



Completed Projects

2019-2020

School Environment

Business Services: Completed Projects

Projects Completed as of July 25, 2019

Site	Item Description	Construct
La Puente HS	Track Re-Surface	Complete



Projects In Progress

2019-2020

School Environment

Business Services: Current Projects

Projects In Progress as of July 25, 2019

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Target Date	Notes
Workman HS	Artificial Track and Field Phase I	Complete	N/A	Complete	In progress	8/31/2019	90% Complete
Workman HS	Artificial Track and Field Phase II	Complete	In progress			10/31/2020	Submitted to DSA. CEQA Initial Study Complete
Baldwin ES	Bottle Filling Stations	Complete	In Progress			12/31/2019	
Bixby ES	Bottle Filling Stations	Complete	In Progress			12/31/2019	
California ES	Bottle Filling Stations	Complete	In Progress			12/31/2019	
Del Valle ES	Bottle Filling Stations	Complete	In Progress			12/31/2019	
Grazide ES	Bottle Filling Stations	Complete	In Progress			12/31/2019	
Kwis ES	Bottle Filling Stations	Complete	Complete	In Progress		10/31/2019	
Los Robles ES	Bottle Filling Stations	Complete	In Progress			12/31/2019	
Nelson ES	Bottle Filling Stations	Complete	In Progress			12/31/2019	
Palm ES	Bottle Filling Stations	Complete	In Progress			12/31/2019	
Sparks ES	Bottle Filling Stations	Complete	Complete	In Progress		10/31/2019	
Sunset ES	Bottle Filling Stations	Complete	Complete	In Progress		10/31/2019	
Temple ES	Bottle Filling Stations	Complete	In Progress			12/31/2019	
Wedgeworth ES	Bottle Filling Stations	Complete	Complete	In Progress		10/31/2019	
Stimson LC	Bottle Filling Stations	Complete	In Progress			12/31/2019	
Wing Lane ES	Bottle Filling Stations	Complete	In Progress			12/31/2019	
Workman ES	Bottle Filling Stations	Complete	Complete	In Progress		10/31/2019	
Cedarlane MS	Bottle Filling Stations	Complete	Complete	In Progress		10/31/2019	

School Environment

Business Services: Current Projects

Projects In Progress as of July 25, 2019

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Target Date	Notes
Fairgrove MS	Bottle Filling Stations	Complete	Complete	In Progress		10/31/2019	
Grandview MS	Bottle Filling Stations	In Progress	In Progress			12/31/2019	
Lassalette MS	Bottle Filling Stations	Complete	Complete	In Progress		10/31/2019	
Mesa Robles ES	Bottle Filling Stations	In Progress	In Progress			12/31/2019	
Valinda MS	Bottle Filling Stations	In Progress	In Progress			12/31/2019	
Newton MS	Bottle Filling Stations	In Progress	In Progress			12/31/2019	
Orange Grove	Bottle Filling Stations	In Progress	In Progress			12/31/2019	
Sierra Vista MS	Bottle Filling Stations	In Progress	In Progress			12/31/2019	
Sparks MS	Bottle Filling Stations	In Progress	In Progress			12/31/2019	
La Puente HS	Bottle Filling Stations	Complete	Complete	In Progress		10/31/2019	
Los Altos HS	Bottle Filling Stations	In Progress	In Progress			12/31/2019	
Wilson HS	Bottle Filling Stations	Complete	Complete	In Progress		10/31/2019	
Workman HS	Bottle Filling Stations	In Progress	In Progress			12/31/2019	
Valley HS	Bottle Filling Stations	In Progress	In Progress			12/31/2019	
Willow AS	Bottle Filling Stations	In Progress	In Progress			12/31/2019	
Dibble AS	Bottle Filling Stations	In Progress	In Progress			12/31/2019	
Hudson AS	Bottle Filling Stations	In Progress	In Progress			12/31/2019	
District Office	Bottle Filling Stations	In Progress	In Progress			12/31/2019	
Glenelder	Bottle Filling Stations	In Progress	In Progress			12/31/2019	
Palm Canyon	Bottle Filling Stations	In Progress	In Progress			12/31/2019	
Amar CC	Bottle Filling Stations	Complete	Complete	In Progress		10/31/2019	
District Office	C Building Walkways & Parking	Complete	N/A			8/31/2019	

School Environment

Business Services: Current Projects

Projects In Progress as of July 25, 2019

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Target Date	Notes
Willow AS	Concrete Replacement – Lunch Area	Complete	N/A	Congress	In Progress	09/31/2019	
Willow AS	Conference (North) Room Renovation	Complete	N/A	Complete	In Progress	07/31/2019	
Willow AS	Conference (South) Room Renovation	Complete	N/A	Complete	In Progress	07/31/2019	
District Office	Conference Room Remodel	N/A	N/A	In Progress		07/31/2019	
Cedarlane MS	Covered Walkway	Complete	Complete	In Progress		1/15/2020	Re-bidding
California	Exterior Painting	N/A	N/A			06/30/2020	
Grazide	Exterior Painting	N/A	N/A			06/30/2020	
Los Molinos	Exterior Painting	N/A	N/A	Complete	In Progress	07/31/2019	95% complete
Palm ES	Exterior Painting	N/A	N/A	Complete	In Progress	10/31/19	
Sparks ES	Exterior Painting	N/A	N/A			08/04/2019	Will begin after Sparks MS ext. painting
Sparks MS	Exterior Painting	N/A	N/A	Complete	In Progress	07/31/2019	
Wing Lane	Exterior Painting	N/A	N/A	Complete	In Progress	10/31/19	
Workman HS	Exterior Painting	N/A	N/A	In Progress		08/31/2019	
Cedarlane MS	Fire Alarms	Complete	Complete	In Progress		1/15/2020	
Grandview MS	Fire Alarms	Complete	Complete	In Progress		1/15/2020	
La Puente HS	Fire Alarms	Complete	In Progress			7/31/2020	
Los Altos ES	Fire Alarms	Complete	Complete	In Progress		1/15/2020	
Los Altos HS	Fire Alarms	In Progress				7/31/2020	
Mesa Robles ES	Fire Alarms	Complete	Complete	In Progress		1/15/2020	
Nelson ES	Fire Alarms	Complete	Complete	In Progress		1/15/2020	
Newton ES	Fire Alarms	Complete	Complete	In Progress		1/15/2020	

School Environment

Business Services: Current Projects

Projects In Progress as of July 25, 2019

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Target Date	Notes
Sparks MS	Fire Alarms	Complete	Complete	In Progress		1/15/2020	
Wilson HS	Fire Alarms	Complete	Complete	In Progress		1/15/2020	
Workman ES	Fire Alarms	Complete	Complete	In Progress		1/15/2020	
Workman HS	Fire Alarms	In Progress				7/31/2020	
Dibble AS	Fire Alarms	Complete	N/A	In Progress		8/31/2019	Fire Alarm Bid in progress
District Office	Fire Alarm Replacement	Complete	N/A	In Progress		8/31/2019	Fire Alarm Bid in progress
Willow – Old	Fire Alarm Replacement	Complete	N/A	Complete	In Progress	8/31/2019	
Willow – New	Fire Alarm Update	Complete	Complete	Complete	In Progress	8/31/2019	
Los Molinos ES	Floor Replacement - Interior Hallways	N/A	N/A	Complete	In Progress	07/29/2019	Asbestos Bid Awarded
La Puente HS	Front Office Flooring	N/A	N/A	Complete	In Progress	07/31/2019	
La Puente HS	Front Office Painting	N/A	N/A	Complete	In Progress	08/12/2019	
Los Molinos	Hallway Flooring and Painting	N/A	N/A	Complete	In Progress	07/29/2019	85% Complete
Baldwin ES	Irrigation Replacement	In Progress				7/31/2020	
Cedarlane MS	Irrigation Replacement	Complete	N/A	In Progress		7/31/2020	Coordination with possible bond work.
Del Valle ES	Irrigation Replacement	Complete	N/A	In Progress		4/10/2020	Coordination with possible bond work.
Grazide ES	Irrigation Replacement	In Progress	N/A			7/31/2020	Coordination with possible bond work.
Sierra Vista MS	Irrigation Replacement	Complete	N/A	In Progress		4/10/2020	Coordination with possible bond work.
Willow AS	Kitchen Remodel	Complete	N/A	Complete	In Progress	09/30/2019	

Changes And Progress Since Last Report - Blue

School Environment

Business Services: Current Projects

Projects In Progress as of July 25, 2019

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Target Date	Notes
Lassalette	Front Landscape	In Progress				6/30/2020	
Sparks MS	Front Landscape	In Progress				6/30/2020	
Workman ES	Front Landscape	In Progress				6/30/2020	
Baldwin ES	MPR Lighting	N/A	N/A	In Progress		7/31/2020	Part of Phase 4 lighting
Bixby ES	MPR Lighting	N/A	N/A	In Progress		7/31/2020	Part of Phase 4 lighting
California ES	MPR Lighting	N/A	N/A	In Progress		7/31/2020	Part of Phase 4 lighting
Del Valle ES	MPR Lighting	N/A	N/A	In Progress		7/31/2020	Part of Phase 4 lighting
Grazide ES	MPR Lighting	N/A	N/A	In Progress		7/31/2020	Part of Phase 4 lighting
Kwis ES	MPR Lighting	N/A	N/A	In Progress		7/31/2020	Part of Phase 4 lighting
Los Altos ES	MPR Lighting	N/A	N/A	In Progress		7/31/2020	Part of Phase 4 lighting
Los Molinos ES	MPR Lighting	N/A	N/A	In Progress		7/31/2020	Part of Phase 4 lighting
Los Robles ES	MPR Lighting	N/A	N/A	In Progress		7/31/2020	Part of Phase 4 lighting
Nelson ES	MPR Lighting	N/A	N/A	In Progress		7/31/2020	Part of Phase 4 lighting
Palm ES	MPR Lighting	N/A	N/A	In Progress		7/31/2020	Part of Phase 4 lighting
Sparks ES	MPR Lighting	N/A	N/A	In Progress		7/31/2020	Part of Phase 4 lighting
Sunset ES	MPR Lighting	N/A	N/A	In Progress		7/31/2020	Part of Phase 4 lighting
Baldwin ES	MPR Lighting	N/A	N/A	In Progress		7/31/2020	Part of Phase 4 lighting
Temple ES	MPR Lighting	N/A	N/A	In Progress		7/31/2020	Part of Phase 4 lighting
Wing Lane ES	MPR Lighting	N/A	N/A	In Progress		7/31/2020	Part of Phase 4 lighting
La Puente HS	Music Room Upgrades	N/A	N/A	In Progress		12/31/2019	
Wilson HS	Music Room Upgrades	N/A	N/A	In Progress		12/31/2019	

School Environment

Business Services: Current Projects

Projects In Progress as of July 25, 2019

Site	Item Description	Architect Plans	DSA Approval	Procurement	Construct	Target Date	Notes
La Puente HS	New Kitchen	Complete	Complete	In Progress		6/30/2020	Re-bidding
La Puente HS	New Pool	Complete	Complete	In Progress		6/30/2020	Re-bidding
Valinda	Office entry doors and gates					7/31/2020	
Del Valle ES	Office entry doors and gates	Complete	In Progress			7/31/2020	
Temple ES	Office entry doors and gates	Complete	In Progress			7/31/2020	
Workman ES	Office entry doors and gates	Complete	Complete	Complete	In progress	8/30/2019	
Grazide ES	Perimeter Wall Replacement	In Progress				12/31/2020	
Wedgeworth ES	Permanent School	Complete	In Progress			8/1/2021	Submitted to DSA. CEQA Draft Initial Study ready
District Office	Phase II HVAC Replacement	Complete	Complete	In Progress		12/31/2019	
Wilson HS	Photoshop Renovation	Complete	Complete	Complete	In Progress	07/31/2019	60% Complete
Willow AS	Restroom Renovation	Complete	N/A	Complete	In Progress	07/31/2019	Phase 1 of 3 in progress
Grandview MS	Roof Replacement	Complete	Complete	Complete	In Progress	7/31/2019	
Los Molinos	Room 6 – 21 st Century Remodel	N/A	N/A	In Progress	In Progress	07/29/2019	
Cedarlane MS	Shade Structure Installation	Complete	Complete	Complete	In Progress	10/31/2019	
Nelson ES	Synthetic Turf Installation	N/A	N/A	N/A	In Progress	07/29/2019	
Willow AS	Two-Story Building Renovation	In Progress				2/28/2020	

21st Century Sample Room (In Progress)

Los Molinos



Hacienda Room (In Progress)

Los Altos High School



Front Office Painting and Flooring (In Progress)

La Puente High School



Front Office Painting and Flooring (In Progress)


Grandview



Track Resurfacing

La Puente High School





Next Report – August 2019