

Combined CTE @ Midland Ave.



Week Ending June 16, 2023

Combined CTE @ Midland Ave.

➤ **Current and Upcoming Work Effort:**

- Exterior precast panel demolition complete
- Site and MEP demolition continued
- Concrete slab work continued
- Masonry walls topped out and bracing continuing on Levels 3 and 4
- Ductwork installation continued on Levels 3 and 4
- Plumbing above ceiling continued on Levels 3 and 4
- Precast panels to continue cleaning and stain applied
- Site excavation to start on bus loop
- Windows to start after fireproofing on roof decking
- Ductwork installation to continue
- Electrical and plumbing wall rough-Ins to continue with masonry

Existing precast panels being stained



Week Ending June 16, 2023

Existing precast panels being stained on Indiana



Week Ending June 16, 2023

Excavation for grease trap progressing



Week Ending June 16, 2023

Elevator shaft CMU work progressing



Week Ending June 16, 2023

Stair D foundations poured and ready for CMU



Week Ending June 16, 2023

Underslab work for Culinary Arts progressing



Week Ending June 16, 2023

Level 2 floor framing progressing



Week Ending June 16, 2023

Level 3 floor framing progressing



Week Ending June 16, 2023

Rendered Site Plan



Week Ending June 16, 2023

Midland Town Branch Trail Rendering



Week Ending June 16, 2023