

Combined CTE @ Midland Ave.



Week Ending June 23, 2023

Combined CTE @ Midland Ave.

➤ **Current and Upcoming Work Effort:**

- Exterior precast panel demolition complete and staining ongoing
- Site and MEP demolition continued
- Concrete slab work continued
- Masonry walls topped out and bracing continuing on Levels 3 and 4
- Ductwork installation continued on Levels 3 and 4
- Plumbing above ceiling continued on Levels 3 and 4
- Precast panels to continue cleaning and stain applied
- Site excavation to continue on bus loop
- Windows to start after fireproofing on roof decking
- Ductwork installation to continue
- Electrical and plumbing wall rough-Ins to continue with masonry

Existing precast panels being stained



Week Ending June 23, 2023

Existing precast panels being stained on Midland



Week Ending June 23, 2023

Level 3 new steel being erected for floor projection



Week Ending June 23, 2023

Level 3 new steel being erected for floor projection



Week Ending June 23, 2023

Level 1 underslab work progressing



Week Ending June 23, 2023

Existing MEP equipment in Mechanical Room removed



Week Ending June 23, 2023

Existing cooling towers being removed



Week Ending June 23, 2023

New bus loop excavation progressing



Week Ending June 23, 2023

Rendered site plan



Week Ending June 23, 2023

Midland Town Branch Trail Rendering



Week Ending June 23, 2023