

PROJECT MILESTONES

- 6.12.23 — Construction underway at the SLP High School and Middle School
- 6.22.23 — SLP HS Acoustical grid demolition is complete
- 6.26.23 — SLP HS Track & Field underground infiltration liner excavation has begun
- 6.27.23 — SLP MS Band and Choir Rooms demo complete. Locker Room demo still underway
- 6.28.23 — SLP HS material access hole into the courtyard space will begin demolition

Central Building Project Milestones

- 05.10.23 — Central Building Substantial Completion and furniture installed
- 05.19.23 — Technology Department move to temporary offices in the lower level of Central to free up space at the High School for use during the construction project
- 05.22.23 – 06.15.23 — Adult Operations and district office staff move to new classrooms and offices.



Knutson Job Trailer on-site at the SLP HS



Track and Field Demolition



Classroom Demolition



Middle School Band Room Demolition

- SLP High School Classroom Renovations Phase 1
 - **Construction Duration: June 12, 2023 – August 2023**
 - Classroom demo is almost complete in the 3rd floor Unit B & C areas.
 - Finishes have begun in 3rd floor Unit C classrooms
- SLP Middle School Locker Room Renovations
 - **Construction Duration: June 12, 2023 – December 2023**
 - **Band/Choir Room Renovations: Summer of '23**
 - Pool Area will be closed for the duration of construction
 - Band/Choir Room demo is complete
 - Locker Room demo is still underway with locker removal and Mechanical/Electrical/Plumbing demo is mostly complete
 - Finish work in the Media Center corridors has begun
- Maintenance Building and Data Center
 - Construction Plans are out for public bid
 - Target Bid Date: July 20, 2023
 - Playground Equipment in the construction area has been postponed

Construction Progress

- Project Durations:
 - SLP High School Additions/Renovations and Track and Field Reconstruction
 - **Construction Duration: June 12, 2023 – August 2024**
 - Kitchen equipment has been removed from Area A2
 - Light fixtures shown to be removed is completed in Area Level 1 - A2 & Basement -A2
 - Ductwork & plumbing demolition has begun
 - Track surface reclaiming is complete
 - Temp walls are continuously being built for added safety measures.

