

MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2023




H.E. McCracken Middle School

Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation **Project ID: 51925388-3**

Current Phase: Closeout Phase %: 97% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure


Project Details: Scope of work includes Safety/Security improvements and Technology/Infrastructure improvements to the IT rooms.

Monthly Progress: Construction in complete. Commissioning sign-off in progress.

Phase 4 - 2019 Bond Referendum Renovation **Project ID: 51925388-4**

Current Phase: Bid and Award Phase %: 76% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Athletics

Project Details: Scope of work includes addition of baseball and softball fields at the facility.

Monthly Progress: Design is complete. Pricing is in progress.