

MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2023



May River High School

601 New Riverside Rd, Bluffton 29910

Cluster: Bluffton

Principal: Todd Bornscheuer

Original Appropriations:	\$25,471,324	Encumbered and Paid:	\$18,433,178
Transfers/Adjustments:	(\$6,851,408)	Paid to Date:	\$12,190,191
Revised Budget:	\$25,471,324	Available Budget:	\$7,038,146

Phase 1 - 2019 Bond Referendum Addition

Project ID: 51925397-1


Current Phase: Complete

Phase %: 100%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Building additions

Design Services (MRHS)Q1

Design Services (MRHS)Q2

Special Inspections (from District 01 Design Services)

Survey Services(MRHS)Q2

Project Details: Scope of work for Phase 1 to include building addition.

Monthly Progress: Project is complete.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925397-2


Current Phase: Construction

Phase %: 73%

Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: AJAX



Scope: 2019 Bond Referendum

Athletics

CATE expansion

Safety/Security

Technology /Infrastructure

Project Details: Scope of Work for Phase 2 to include safety and security, athletic improvements, and CATE expansion.

Monthly Progress: Construction is in progress. Turf field installation in progress. Summer work to include sewer tie-in for new fieldhouse building. Fieldhouse building pending delivery estimated for December 2023. Safety/Security work is in progress. Camera and PA pending delivery of equipment.