





Council Rock School District Facilities Committee Meeting



FACILITIES COMMITTEE MEETING AGENDA



Energy Management Update

Energy Performance Report Update



Safety and Security Update

Work in Progress

Facilities Improvements Projects Update

- Holland and Newtown Middle Schools
- Rolling Hill Elementary School Additions and Renovations
- Sol Feinstone Elementary School Additions and Renovation
- New Council Rock STAR Center Project
- CRHS South and North Synthetic Turf Projects
- Hillcrest and Richboro Elementary School Renovations

FACILITIES COMMITTEE MEETING AGENDA



Capital Improvements Projects Update



2020 Capital Improvements Project Planning Update

Board Agenda Items

Public Comments









- Report for the month of August 2019 is included in this update.
 - Newtown Middle School and Holland Middle School baselines have been added back to the performance reporting. Update will be reflected in September 2019 Report.
 - Wrightstown Elementary School was removed but added back in August 2019. The baseline will be reset on August 31, 2020.
 - Rolling Hills Elementary School has been temporarily removed from the report. RHES will be added back in August 2020.








August 2019

Council Rock School District

August 2019 District Performance Overview:



Notes

- 1 Current performance is a 12 month total ending with the month listed for the report. Energy Use Index is based on actual utility consumption. Percent Reduction is based on weather normalized consumption to eliminate unknowns due to weather.
- 2 Baseline information is based on data from Fiscal Year (FY) 2010. With the exception of Holland El., Goodnoe El., and Churchville El. Whose baselines have been reset to FY 2015. Soi Feinstone El.'s baseline has been updated to the 12 month period ending August 2015. Holland and Newtown Middle School have a baseline period ending August 2018.
- 3 Holland Middle School and Newtown Middle Schools have been added back to the performance with a baseline period ending 8/31/2018. This will need to be reset once a full operating year has been completed (8/31/2019).
- 4 Wrightstown Elementary School will be added back to the performance with a baseline period ending 8/31/2019. This will need to be reset once a full operating year has been completed (8/31/2020).
- 5 Rolling Hills Elementary School is closed for renovation beginning June 2019. It will be excluded from performance beginning June 2019 - August 2020.





- Energy Management Services (Excluding Monthly Reporting)
 - Continue with Aramark Energy Services for monthly reporting (Approximately \$5,000 annually)
 - Requested Proposal from Raven Consulting, LLC. Mike McGarvey, Owner knowledgeable of CRSD facilities and energy plan (Prior Aramark Engineer responsible for CRSD Energy Project)

Security Update



Safety and Security Update



*February 2020 Project Start Date



(or \$550,000 plus \$85,919 annually)



Planning in accordance with Strategic Planning (Goal 3):

- ✓ SP Goal 3 Communications
 - Follow-Up on Alertus Mass Notification Software
 - Follow-Up on Cell Phone Booster System
 - Follow-Up on Genetec Cloud Based Platform for security system, cameras and key fob access

Mass Notification System	Estimated Cost: \$50,000
Cell Phone Booster System	Estimated Cost: ~ \$500,000 (Average \$35,000/building)
Genetec Cloud Based Security Platform	Estimated Costs: \$355,046 Estimate Lease (Net): ~\$85,919/year
TOTAL PROJECT COST	TOTAL \$905,046

Security Update



Card Access and Camera Additions



- Churchville Elementary School
 - Two (2) sets of exterior doors (ADD Card Readers)
 - Total Cost: \$9,538.00 (CoStars)
- Newtown Elementary School
 - Two (2) new cameras at Gym and Cafeteria
 - Three (3) cameras supplied by CRSD to be installed at select corridors
 - Total Cost: \$7,330.00 (CoStars)

Funding: Maintenance Budget

Security Update



- NASRO Basic SRO Certification (Act 44 of 2018 School Safety and Security)
 - National Association of School Resource Officers responsible for training - providing the highest quality of training to school-based law enforcement officers to promote safer schools and safer children.
 - All Security Guards and SPO's are required to be certified by 28FEB20.
 - Five (5) day training/certification program.
 - Bill Reick discussed with NASRO and will send two (2) security staff annually.
 - Total Cost: \$495.00 per staff member (Total 2019/2020 cost: \$990)

Funding: Maintenance/Security Budget



Holland and Newtown MS

LEED Gold Certification





Holland and Newtown MS Projects – LEED Gold Certification

LEED Gold Certification:

- LEED (Leadership in Energy and Environmental Design) is an internationally recognized green building certification system, providing third-party verification that a building or community was designed and built using strategies aimed at improving performance across all the metrics that matter most: energy savings, water efficiency, CO2 emissions reduction, improved indoor environmental quality, and stewardship of resources and sensitivity to their impacts.
- Alternative and Clean Energy Program (ACE) is administered jointly by the Department of Community and Economic Development (DCED) and the Department of Environmental Protection (DEP), under the direction of the Commonwealth Financing Authority (CFA).
- Under the charge of D'Huy Engineering and with close collaboration between the CRSD and Design Team (Breslin Ridyard Fadero and Schradergroup Architects) the CRSD received the ACE Grant for both HMS and NMS Projects (Total of \$3,700,000 in grant money to offset LEED green initiatives for both projects). Note: ACE Grant for RHES Project
- Design Team presentation of LEED Gold Accomplishments to the Board of School Directors on 23JAN20.

Rolling Hills Elementary School Additions and Renovations Project

Construction Update







Rolling Hills Elementary School Add and Reno - Construction Update

Construction Progress:

- Structural steel for 3 CR addition and new stage arrived late Despite late delivery, PBI and team has successfully enclosed and recovered lost time
- Metal stud framing and MEP rough-in in progress
- New bus loop base course paving installed ahead of schedule
- Building enclosure via combination of temporary/permanent window systems.
- Temporary heat in place







Rolling Hills Elementary School Add and Reno – Construction Update

- Furniture, Fixture and Equipment:
 - Purchase of Furniture, Fixtures and Equipment (FF&E) are necessary to complete the Project. Items documented to be provided by the Owner include, but are not limited to: security cameras, LCD Smartboards, switches and other technology, phones, televisions, furniture, and other select items.
 - The budget includes a line item for FF&E purchases (\$450,000)
 - The first purchase of FF&E: Security Cameras, Additional VSEC #5 Video Management Server, Installation and Commissioning (Total of 41 Cameras)
 - Access Security Corporation \$101,577.00 (CoStars Purchase)

Funding: Capital Projects







Rolling Hills Elementary School Add and Reno – Construction Update

RHES CONSTRUCTION KEY UPCOMING MILESTONE DATES

DATE	ACTIVITY	
06DEC19	Building to be watertight	
03JAN20	Install all MEP system supports	
17FEB20	Complete interior framing and MEP wall rough-in	
24FEB20	Complete MEP wall equipment	
14MAR20	Complete MEP above ceiling rough-in	
21MAR20	Complete Township conducted MEP above ceiling inspections	

APRIL through JULY to be reviewed at upcoming FACCOM meetings







Rolling Hills Elementary School Add and Reno – Construction Update

MILESTONE SCHEDULE

Completion Date	Item
03JUN19	Ground Breaking – Site Work Only
25JUN19	CRSD Vacates RHES
01JUL19	Moving Contractor Completes Move to Former RMS
01JUL19	Renovations, Additions and Mobilization Commence
01JUL20	Final Completion of Construction Activities
05JUL20	Furnish RHES and Relocate Teaching Materials from Former RMS
01AUG20	Staff and Students Occupy Renovated and Expanded RHES



Rolling Hills Elementary School – Construction Progress Photos

New Stage Addition – Expanded Gymnasium









Rolling Hills Elementary School – Construction Progress Photos

MEP Rough-In – Close Coordination Between Prime Contractors









Rolling Hills Elementary School – Construction Progress Photos

MEP Rough-In – Close Coordination Between Prime Contractors










Rolling Hills Elementary School – Construction Progress Photos

New Mechanical Plant – Gas Fired Boilers/Hot Water Heaters for High Energy Efficiency










Rolling Hills Elementary School – Construction Progress Photos

New Metal Stud Partitions – New Lobby and Central Corridor









SCHRADERGROUP

Rolling Hills Elementary School – Construction Progress Photos

Building Envelope – New Insulate Window Systems (Operable Units – ALICE)







SCHRADERGROUP







Building Envelope – New Brick Veneer Façade (natural lighting) and Capture Space



SCHRADERGROUP

Rolling Hills Elementary School – Construction Progress Photos

Building Envelope – New Administration and Entry Adjacent to Parent Drop-Off/Pick-Up







Sol Feinstone Elementary School Additions and Renovations Project

Design Phase Update







SFES Addition and Renovations Project – Act 34 Resolution Approval

SFES Additions and Renovations Project Act 34 Resolution Approval

Approval of Act 34 Resolution allows for the following:

- 1) Act 34 transparency requirements apply to real property purchases, new school construction and major additions to existing buildings (defined as additions that increase floor space by 20% or more).
- 2) School Districts must advertise the hearings a minimum of 20 days in advance and allow at least 30 days after the hearing for public inspection of relevant documents, such as the floor plans and Act 34 Booklet.
- 3) The Act requires a second Act 34 hearing if bid costs exceed by 8% or more of the estimated costs presented at the first hearing. The Act further requires a referendum if certain costs for a new building or substantial addition exceed the calculated referendum limit for that project.
- 4) The requirements of Act 34 apply whether or not a project receives school construction funding from the Commonwealth.
- 5) The Act 34 Hearing for the SFES Additions and Renovations Project is scheduled for 23JAN20 at Chancellor Center in the Board Room at 6:00pm.





Sol Feinstone Elementary School Add and Reno – Design Update

PRELIMINARY LAND DEVELOPMENT SCHEDULE – TOWNSHIP MEETINGS (Updated 05DEC19)

ACTIVITY	DATE
Sketch Review – Upper Makefield Township Planning Commission	25SEP19
Preliminary Approval – Upper Makefield Township Planning Commission	05DEC19
Preliminary/Final Approval – Upper Makefield Township PC	*Not Required
Board of Supervisors (Zoning Hearing Board Application Review)	21JAN20
Zoning Hearing Board – Upper Makefield Township	28JAN20
Conditional Approval – Upper Makefield Township Board of Supervisors	18FEB20

Notes:

- 1. Meeting dates are subject to change based on Township holiday schedules and responses to respective meetings.
- 2. Meeting times are as follows:
 - A. Planning Commission 7:00pm
 - B. Board of Supervisors 7:30pm
 - C. Zoning Hearings 7:00pm
- 3. The Planning Commission granted Conditional Preliminary/Final Approval pending the approval of all waivers/zoning issues to be presented at the 28JAN20 ZHB. Note: A return to the PC would only be required if the waver/zoning issues are not granted.



30JUN20



15AUG20

Sol Feinstone Elementary School Add and Reno – Design Update

PRELIMINARY PROJECT SCHEDULE – (Updated 05DEC19)			
Activity	Start	Finish	
Design Phase (FACCOM and Board approval)	01JUL19	22AUG19	
Land Development Approvals	03JUN19	06JUL20	
Design Development	02AUG19	10JAN20	
Construction Documents	06JAN20	24APR20	
Bidding Phase	15APR20	30JUN20	
Bid Recommendation Review with FACCOM	04JUN20		
Approval of Bids by Board of School Directors	18JUN20		
Construction Phase	01JUL20	01NOV23	

Notes:

- 1. Dates are subject to changed based upon responses from governing authorities, PADOT, utility providers, BCCD, etc.
- 2. Phase I remediation activities are to be determined (TBD).

Construction Phase I (Remediation – Pipe Chases) TBD

3. Phase I construction activities include construction of new classroom wing which allows for the elimination of temporary modular classrooms.

New Council Rock STAR Center Design Phase Update







New CR STAR Center – Design Update

- Breslin Ridyard Fadero progressing with construction documents
- Approvals moving forward, Conditional LD approval received from Northampton Township BOS on 18DEC19. (Conditional upon receipt of all other approvals including BCPC, BCCD, NBCMA, etc.)

DEID D'HUY Engineering, Inc.



New CR STAR Center – Design Update

PRELIMINARY LAND DEVELOPMENT SCHEDULE – TOWNSHIP MEETINGS (Updated 05DEC19)

ACTIVITY	gs DATE
ACTIVITY Sketch Review – Northampton Township Planning Commissivice Sketch Review – Northampton Township Orthof Supervisors Zoning Hearing Beard Oreting – Northampton Township Orthof Preliminary/Final Approval – Northampton Township PC Conditional Approval – Northampton Township Board of Supervisors	Not Required (1)
Sketch Review – Northampton Township Ord of Supervisors	e Not Required (1)
Zoning Hearing Beau Overling - Northampton Toyoth O	11NOV19
Preliminary/Final Approval - Northan Worl Township PC	10DEC19
Conditional Approval - Northampton Township Board of Supervisors	18DEC19

Notes:

- 1. The Township managed the sketch submission via electronic submission.
- Meeting dates are subject to change based on Township holiday schedules and responses to respective meetings.
- 3. Meeting times are as follows:
 - A. Planning Commission 7:30pm
 - B. Zoning Hearings 7:00pm
 - C. Board of Supervisors 7:30pm





CR STAR Center – Design Update

PRELIMINARY PROJECT SCHEDULE –	(Upo	datec	1 05DEC19)
--------------------------------	------	-------	-----------	---

Activity	Start	Finish
Land Development Approvals	03JUN19	20MAR20
Design Development	25JUL19	17OCT19
Construction Documents	17OCT19	21FEB20
Bidding Phase	24FEB20	31MAR20
Bid Recommendation Review with FACCOM	02APR20	
Approval of Bids by Board of School Directors	23APR20	
Construction Phase	24APR20	261111.20

Notes:

1. Dates are subject to changed based upon responses from governing authorities, PADOT, utility providers, BCCD, etc.

CRHS South and North Synthetic Turf and Track Restoration Projects

Design Phase Update







CRHS North Synthetic Turf Field Project – Design Update

CRHS North Athletic Field Improvements

- Bids Received on 18DEC19
- Six (6) Bidders resulting in competitive bids
- Recommended Value Added Alternates (not part of initial budget)
 - ✓ Scoreboard (without sound system)
 - ✓ Backstop netting system
- Project under budget while maintaining a contingency and allowances
- Low Bidder: LandTek (Amityville, NY)
- Second low bidder \$37,700 above low bid (including selected alternates)

Funding: Capital Reserves







CRHS North Synthetic Turf Field Project – Design Update

Council Rock School District
High School North Walt Snyder Stadium Athletic Field Improvements
General Contract Bid Tab
Bid Opening December 18, 2019
DEI Project No. 283046

		American Athletic	Carr & Duff	Jones Turf Management	LandTek Group	The Marino Corp.	Road-Con, Inc.	Sprinturf	TE Construction Services, LLC	Athletic Fields of America **
	BASE BID	\$ 1,750,400.00	NB	NB	\$ 1,578,000.00	\$ 1,909,280.00	\$ 2,202,205.95	\$ 1,597,500.00	NB	\$ 1,723,826.00
1A	Provide a shock pad system under the specified turf field as indicated in Specification Section 329211.	\$ 105,000.00			\$ 120,000.00	\$ 119,000.00	\$ 142,400.00	\$ 109,400.00		\$ 100,750.00
18	Provide a 2" turf system by one of the specified manufacturer listed in Section 329210, 'Synthetic Turf Athletic Field', in lieu of the specified 2.3" system.	\$ (25,000.00)			\$ (26,300.00	\$ (25,000.00)	\$ (6,720.00)	\$ (9,000.00)		\$ 64,205.00
2A	Provide a scoreboard as indicated in Specification Section 116842 with sound system.	\$ 215,000.00			\$ 199,500.00	\$ 201,000.00	\$ 182,600.00	\$ 171,250.00		\$ 228,285.00
28	Provide a scoreboard as indicated in Specification Section 116842 without sound system.	\$ 179,000.00			\$ 125,000.00	\$ 136,000.00	\$ 110,550.00	\$ 125,600.00		\$ 186,660.00
3	Provide a 10 ft. high ball stop netting system, poles with pads at 20' on center as indicated on drawing SP-1 and Drawing DT-1, Detail 9/DT-1	\$ 44,000.00			\$ 32,500.00	\$ 32,000.00	\$ 83,540.00	\$ 49,600.00		\$ 41,027.00
4A	Provide a 1-1/2" mill and overlay with ID 2A wearing course for one half of the area of the existing track (±23,000 s.f. / 2,556 sq. yd.)	\$ 45,000.00			\$ 54,954.00	\$ 40,896.00	\$ 40,896.00	\$ 47,200.00		\$ 46,500.00
48	Provide a 1-1/2" mill and overlay with ID 2A wearing course for the entire existing track [±46,000 s.f. / 3,111 sq. yd.]	\$ 79,500.00			\$ 97,109.00	\$ 81,776.00	\$ 81,776.00	\$ 76,700.00		\$ 79,125.00
4C	Provide a 1-1/2" mill and overlay with ID 2A wearing course for the pole vault runway (±700 s.f. / 78 sq. yd.)	\$ 6,000.00			\$ 6,552.00	\$ 5,460.00	\$ 6,708.00	\$ 6,400.00		\$ 4,527.00
	Base Bid Plus Proposed Alternates:	\$ 1,973,400.00			\$ 1,735,500.00	\$ 2,077,280.00	\$ 2,396,295.95	\$ 1,772,700.00		\$ 1,951,513.00
	Value of Total Alternates Selected:	\$ 223,000.00			\$ 157,500.00	\$ 168,000.00	\$ 194,090.00	\$ 175,200.00		\$ 227,687.00
	\$ Above Low:	\$ 1,973,400.00	s -		\$ 1,735,500.00	\$ 2,077,280.00	\$ 2,396,295.95	\$ 1,772,700.00		\$ 1,951,513.00
\parallel	** Did not attend the Mandatory Pre-Bid Meeting on December 4, 2019.									

Summary Top Three Low Bidders (includes select afternates)						
Contractor	ontractor Base Bid Alternate 2B Scoreboard System		Alternate 3 Net System	Total Bid including select alternates		
The LandTek Group	\$ 1,578,000.00	\$ 125,000.00	\$ 32,500.00	\$ 1,735,500.00		
Sprinturf	\$ 1,597,500.00	\$ 125,600.00	\$ 49,600.00	\$ 1,772,700.00		
American Athletic	\$ 1,750,400.00	\$ 179,000.00	\$ 44,000.00	\$ 1,973,400.00		







CRHS North Synthetic Turf Field Project – Design Update

CRHS North Synthetic Turf Project Budget Update						
Item	Estimate of Probable Cost	Construction Budget				
Base Bid	\$1,438,734.00	\$1,578,000.00				
Alternate No. 1 – Scoreboard	Not budgeted for	\$125,000.00				
Alternate No. 2 – Safety Net System	Not budgeted for	32,500.00				
Total Construction Costs	\$1,438,734.00	\$1,735,500.00				
Soft Costs (Fees and Contingencies)	\$411,067.00	\$111,000.00				
Total Project Costs	\$1,849,801.0	\$1,836,500.00				
Below Budget		\$13,301.00				
Allowances (included in Base Bid)		\$47,600.00				







CRHS North Walt Snyder Stadium Athletic Field Imp. – Design Update

PRELIMINARY PROJECT SCHEDULE – (Updated 09JAN20)

Activity	Start	Finish
Land Development Approvals	N/A	N/A
Design Development	N/A	N/A
Construction Documents	310CT19	22NOV19
Bidding Phase	25NOV19	18DEC18
Bid Recommendation Review with FACCOM	09JAN20	
Approval of Bids by Board of School Directors	23JAN20	
Construction Phase	17JUN20	25AUG20





CRHS South New Synthetic Turf Field Project – Design Update

CRHS South New Turf Field Project

- Approvals Received
- D'Huy Engineering progressing with construction documents
- Preparing for Bid Process in February 2020

Funding: Capital Projects







CRHS South Synthetic Turf Field Project – Design Update

PRELIMINARY LAND DEVELOPMENT SCHEDULE – TOWNSHIP MEETINGS (Updated 09JAN20)

ACTIVITY	gs DATE
Sketch Review – Northampton Township Planning Commistation Sketch Review – Northampton Township Of Supervisors Zoning Hearing Beautiffeeting – Northampton Township Of Supervisors Preliminary/Final Approval – Northampton Township PC Conditional Approval – Northampton Township Board of Supervisors	Not Required (1)
Sketch Review - Northampton Township Ord of Supervisors et	e Not Required (1)
Zoning Hearing Bear al Overling - Northampton Toyon ho	11NOV19
Preliminary/Final Approval - North 1 North Township PC	10DEC19
Conditional Approval Worthampton Township Board of Supervisors	18DEC19

Notes:

- 1. The Township managed the sketch submission via electronic submission.
- Land Development Approval is not required for CRHS North Synthetic Turf Replacement.
- Meeting dates are subject to change based on Township holiday schedules and responses to respective meetings.
- 4. Meeting times are as follows:
 - A. Planning Commission 7:30pm
 - B. Zoning Hearings 7:00pm
 - C. Board of Supervisors 7:30pm





CRHS South Synthetic Turf Field Project – Design Update

PRELIMINARY PROJECT SCHEDULE —	Updated	09JAN20)	
--------------------------------	---------	----------	--

Activity	Start	Finish
Land Development Approvals	03JUN19	15MAR20
Design Development	01SEP19	310CT19
Construction Documents	310CT19	17FEB20
Bidding Phase	17FEB20	24MAR20
Bid Recommendation Review with FACCOM	02APR20	
Approval of Bids by Board of School Directors	23APR20	
Construction Phase	24APR20	31OCT20

Notes:

1. Dates are subject to changed based upon responses from governing authorities, PADOT, utility providers, BCCD, etc.

PROJECT

CR STAR Ctr

CRHS S Turf

SFES Reno

CR STAR Ctr

SFES Reno

CR STAR Ctr

CRHS S Turf

CR STAR Ctr

CRHS S Turf

CR STAR Ctr

CRHS S Turf

SFES Reno

SFES Reno

SFES Reno

SCHRADERGROUP

BRESLIN RIDYARD FADERO ARCHITECTS

DATE

10SEP19

10SEP19

25SEP19

N/A

150CT19

11NOV19

11NOV19

10DEC19

10DEC19

18DEC19

18DEC19

21JAN20

28JAN20

18FEB20

chilo o full, ch olan center and of Lo Flojects	iviastei Land Dev. Scheddie	D'HUY Engineering, Inc.
PRELIMINARY LAND DEVELOPMENT SCHEDU	JLE – MASTER SCHEDULE (Up	dated 09JAN20)

ACTIVITY

Preliminary Approval – Northampton Township Planning Commission

Preliminary Approval – Northampton Township Planning Commission

Sketch Review – Upper Makefield Township Planning Commission

Sketch Review – Upper Makefield Township Board of Supervisors

Conditional Approval – Northampton Township Board of Supervisors

Conditional Approval – Northampton Township Board of Supervisors

Conditional Approval – Upper Makefield Township Board of Supervisors

Waiver Review – Northampton Township Board of Supervisors

Zoning Hearing Board Meeting – Northampton Township

Zoning Hearing Board Meeting – Northampton Township

Preliminary/Final Approval – Northampton Township PC

Preliminary/Final Approval – Northampton Township PC

ZHB Application Review – Upper Makefield Township BOS

Zoning Hearing Board Meeting – Upper Makefield Township

СКН	5 5 Turi, CR 5	iak Center	and SFES P	rojects – ivias	ster Land De	v. Scheau	ie
Р	RELIMINARY	LAND DEV	ELOPMENT	SCHEDULE –	MASTER SCH	HEDULE (I	Jpc

Hillcrest and Richboro Elementary School Renovations

Design Phase Update







Hillcrest and Richboro Elementary School – Design Update

Design Phase Update

- Collaborative Programing Meeting with HCES and RES scheduled for 14JAN20
- Developing Project Program
- Preparation of Project Schedule and Budget

Funding: Capital Projects







Hillcrest and Richboro Elementary School – Design Update

PRELIMINARY PROJECT SCHEDULE – (Updated 09JAN20)

Activity	Start	Finish
Design Phase	06JAN20	16APR20
Land Development Approvals	01FEB20	01DEC20
Design Development	16APR20	10SEP20
Construction Documents	10SEP20	15JAN21
Bidding Phase	15JAN21	03MAR21
Bid Recommendation Review with FACCOM		APR21
Approval of Bids by Board of School Directors		APR21
Construction Phase (HCES)	JUN21	JUL22
Construction Phase (RES)	JUN22	JUL23

Notes:

 Dates are subject to changed based upon responses from governing authorities, PADOT, utility providers, BCCD, etc.

COUNCIL ROCK SCHOOL DISTRICT

Moving Bid Documents – Project Update


Rolling Hills Elementary School and LSAC Facility

- Closely coordinate efforts with CRSD staff, service vendors, etc.
- Develop moving plans and specifications
- Move RHES from former RMS to newly completed RHES
- Move LSAC Facility to former RMS (2020-2021)

Funding: Capital Reserves



Capital Improvements Projects Planning (Summer 2020)



Canital Improvements Projects Planning Undate



Comments

Bids Received 18DEC19

project

Board Approval 23JAN20

Includes Scoreboard and Netting

Project has potential to develop into

sizable stormwater improvements

Bid as alternate bid with CRHSS

Synthetic Field Project (potential

From unplanned projects (\$75,000)

From unplanned projects (\$75,000)

From unplanned projects (\$75,000)

Title IX (unbudgeted project)

efficiencies) \$1.5M

baaget sammary	Design Dauget vs. Dia Nesalts	(Cicatca 053Ait20)	ruge I or Z
Summer 20	119-2020 CID Project Plan (Rase	ad on reduced budge	at of \$2M - \$2

Daugeto	······	P C S I P C C	9ct 101 P10	ricoarto (ere		1 400 = 01 =
Ç.	ımmar 20	10 2020 CIE	Droject DI	an /Bacad au	a raducad buda	et of \$2M - \$2.5M)
31	iiiiiiei 20	113-2020 CIF	Project Pr	an (baseu oi	i reduced budg	et 01 \$21V1 - \$2.51V1)

Budge	Budget Summary – Design Budget vs. Bid Results (Created 09JAN20) – Page 1 o					
	Summer 2019-2020 CIP Project	Plan (Based on	reduced budg	et of \$2M		
Item		2019-20 CIP	2020 Bids			

Proposed Project

(CRHSN) Walt Snyder Stadium turf replacement

adjacent to natatorium to prevent vehicles from

(CRHSS) Replace failed insulated glazing units at

(CRHSS) Remove and replace existing tennis and

(MISC) Replace intercom head end system at

HCES, MMWES, NES and former RMS

(CRHSN) Softball Field Improvements

(CRHSN) Security Office Renovations

(GES) Replace gym bleachers

(CRHSN) Replace HVAC at Admin

(CES) Add exterior site light to select areas to

(CRHSN) Add guardrail at edge of paving

accessing fields (Include gated access)

(CRHSN) Engage Engineer to study building stormwater collection system (Study and Report

improve security

an track resurfacing

select window openings

basketball courts

Allowance)

No

1.1

1.2

1.3

1.4

1.5

1.6

1.7

1.8

1.9

1.10

1.11

		,	iaiiii. 6 o paate	
udget Summar	y – Design Budget vs.	Bid Results	(Created 09JAN20) - Page 1 of 2	

Summer 2020

Budget

\$ 18,432

\$1,370,223

\$ 40,000

\$50,000

\$ 30,673

\$0

\$ 64,000

\$ 40,000

\$ 60,000

\$ 50,000

\$ 25,000

Received

TBD

\$ 1,370,223.00

TBD

TBD

TBD

\$0

TBD

TBD

TBD

TBD

TBD

udget Summary – Design Budget vs.	Bid Results (Created 09JAN20) – Page 1 of 2

			•			
udget Summar	y – Design	Budget vs. E	Bid Results	(Created	09JAN20)	- Page 1 of 2

apital illiprovellicits r	rojects Flamming Opuate
Idget Summary - Design Rudget vs	Rid Results (Created 09IAN20) - Page 1 o

Capital Improvements Projects Planning Update



Budget Summary – Design Budget vs. Bid Results (Created 09JAN20) – Page 2 of 2

Summer 2019-2020 CIP Project Plan (Based on reduced budget of \$2M - \$2.5M)

Item No	Proposed Project	2019-20 CIP Summer 2020 Budget	2020 Bids Received	Comments
	TOTAL ESTIMATED CONSTRUCTION COSTS	\$1,748,328	ТВО	Excludes CRHS S Tennis and BB Court Project
	TOTAL ESTIMATED SOFT COSTS	\$611,915	\$233,337	Adjusted for CRHSN Stadium Project
	TOTAL ESTIMATED PROJECT COST	\$2,360,243	\$2,360,243	Projected Budget \$2M - \$2.5M (TBD)



D'Huy and Team

FACCOM Meeting

Board Meeting

N/A

N/A

	CIP NEXT STE	PS and SCH	EDULE COUNCIL ROCK SCHOOL DISTRICT
Item No.	Action Item	Date	Meeting
1	Update and Distribute the Annual CIP v.8 (2019-2020)	100CT19	FACCOM Meeting
2	Discuss Annual and Long Term Budget Considerations and Possible Options	07NOV19	Joint FACCOM/FINCOM Meeting
3	Board Recognition of Budget for 2020 Summer Projects	12DEC19	FACCOM Meeting

20DEC19

20DEC19 - 05MAR20

(05MAR20 FACCOM)

19MAR20

20MAR20 – 29JUN20

29JUN20 - 30AUG20

Commence with 2019/20 CIP

no later than 26FEB20)

Materials, Permits, Etc.

Construction Activities

Document, Bid, Recommendations

*Will need final CIP Budget Info by

Board Approval - Award Bids of

Submittals, Schedules, Procure

2019/2020 Summer Projects

Projects

6

8

Board Agenda Items

(January 23, 2020)



Board Agenda Items (BA= Board CA= Consent)



Security Upgrades – Access Security Corporation

Access Security Projects:

Churchville ES Project – Card Readers

- ✓ Card Access, power and hardware changes
- ✓ CoStars Pricing: \$9,538.00



Newtown ES Project – Security Cameras

- ✓ Add cameras to gymnasium and cafeteria
- ✓ Install owner provided cameras to select corridors

CoStars Pricing: \$7,330.00

Funding: Maintenance/Security



Board Agenda Items (BA= Board CA= Consent)



Rolling Hills ES Additions and Renovations (FF&E) – Access Security Corporation

Rolling Hills ES - FFE:

Cameras, Server, Installation and Commissioning

ICCESS SECURITY CORPORATION

- √ 41 new cameras
- ✓ Mounting brackets and accessories
- ✓ Installation and final connections
- ✓ Commissioning (alignment, confirm functionality and programming)
 CoStars Pricing: \$101,577.00

Funding: Capital Projects



Board Agenda Items (BA= Board CA= Consent)



Facility Improvement Bid - CRHS North, Walt Snyder Stadium Athletic Field Imp.

Bid Award:

CRHS North, Walt Snyder Stadium Athletic Field Improvements

- ✓ New synthetic turf field
- ✓ New perimeter drainage
- ✓ Addition of play clocks at opposing 'D' areas
- ✓ Addition of all-weather surface to 'D' areas
- ✓ New all-weather surface at track and pole vault
- ✓ New safety netting system at end zones
- ✓ New scoreboard (without sound system)

Total Award: \$1,735,500.00 to The LandTek Group, Inc.

Funding: Capital Reserves



Upcoming Meetings & Topics:

Meetings and Topics include, but may not be limited to:

MEETING DATE	PROBABLE TOPICS
23JAN20 (Board)	Act 34 Hearing for SFES Additions and Renovations Project
13FEB20 (FACCOM)	Facilities Improvements Update ✓ RHES Additions and Renovations Construction Update ✓ SFES Additions and Renovations Design/Approvals Update ✓ CRHS South Synthetic Turf Project Design/Approvals Update ✓ CRHS North Synthetic Turf/Track Bid Recommendation ✓ HCES and RES Renovations Design/Approvals Update ✓ Summer of 2020 CIP Update
05MAR20 (FACCOM)	Review CIP Bid Recommendation
02APR20 (FACCOM)	Review CRHS South New Synthetic Turf Field Bid Recommendation

Note: Dates and Topics are Subject to Change and/or Expand



Public Comments - Thank you!

Next Meeting: Thursday, February 13, 2020 @ 7:00pm

