

Guests:

SCHRADERGROUP ARCHITECTURE D'HUY ENGINEERING, INC.



Facilities Committee Meeting



FACILITIES COMMITTEE AGENDA



Energy Management Update

Energy Performance Report Update



Security Update

Work in Progress



Facilities Improvements Projects Update

- New Newtown Middle School
- Holland Middle School Additions and Renovations
- Wrightstown Elementary School Additions and Renovations
- Rolling Hill Elementary School Additions and Renovations
- > Sol Feinstone Elementary School Additions and Renovations
 - SCHRADERGROUP architecture Schematic Design Review
- New ACHIEVE-Sloan-Twilight Facility
 - Renaming Considerations and Timing
- CRHS South and North Synthetic Turf Projects

FACILITIES COMMITTEE AGENDA



Capital Improvements Projects Update

2019 Capital Improvements Project Update <a>Image: Strate <a>Image: Str



Miscellaneous

- Newtown Borough Street Improvements
- Facilities Use Fees

Board Agenda Items

Public Comments









- Reports for the month of March, April and May 2019 are included in this update.
 - Reports include NMS and HMS which have been added back into reporting with a baseline period ending August 2018
 - NMS and HMS baselines will be reset once a full operating year has been completed (target date is 31AUG19).
 - Wrightstown has been removed but will be added back in August 2019
 - Rolling Hills Elementary School will be removed from the report.








March 2019

Council Rock School District

March 2019 District Performance Overview:



- Notes: 1 Current performance is a 12 month total ending with the month listed for the report. Energy Use Index is based on actual utility consumption. Percent Reduction is based on weather normalized consumption to eliminate unknowns due to weather.
 - 2 Baseline information is based on data from Fiscal Year (FY) 2010. With the exception of Holland El., Goodnoe El., and Churchville El. Whose baselines have been reset to FY 2015. Soi Feinstone El.'s baseline has been updated to the 12 month period ending August 2015. Holland and Newtown Middle School have a baseline period ending August 2018.
 - 3 Holland Middle School and Newtown Middle Schools have been added back to the performance with a baseline period ending 8/31/2018. This will need to be reset once a full operating year has been completed (8/31/2019).
 - 4 Wrightown Elementary School has been removed from performance during the renovations that are taking place during the 2018/19 school year.








April 2019

Council Rock School District

April 2019 District Performance Overview:



- Notes: 1 Current performance is a 12 month total ending with the month listed for the report. Energy Use Index is based on actual utility consumption. Percent Reduction is based on weather normalized consumption to eliminate unknowns due to weather.
 - 2 Baseline Information is based on data from Fiscal Year (FY) 2010. With the exception of Holland El., Goodnoe El., and Churchville El. Whose baselines have been reset to FY 2015. Soi Feinstone El.'s baseline has been updated to the 12 month period ending August 2015. Holland and Newtown Middle School have a baseline period ending August 2018.
 - 3 Holland Middle School and Newtown Middle Schools have been added back to the performance with a baseline period ending 8/31/2018. This will need to be reset once a full operating year has been completed (8/31/2019).
 - 4 Wrightown Elementary School has been removed from performance during the renovations that are taking place during the 2018/19 school year.







May 2019

Council Rock School District


May 2019 District Performance Overview:

Notes:

- **RHES** removed in June
- Former RMS excluded
- **WES included in September**







- Notes: 1 Current performance is a 12 month total ending with the month listed for the report. Energy Use Index is based on actual utility consumption. Percent Reduction is based on weather normalized consumption to eliminate unknowns due to weather.
 - 2 Baseline Information is based on data from Fiscal Year (FY) 2010. With the exception of Holland EL, Goodnoe EL, and Churchville El. Whose baselines have been reset to FY 2015. Soi Feinstone El.'s baseline has been updated to the 12 month period ending August 2015. Holland and Newtown Middle School have a baseline period ending August 2018.
 - 3 Holland Middle School and Newtown Middle Schools have been added back to the performance with a baseline period ending 8/31/2018. This will need to be reset once a full operating year has been completed (8/31/2019).
 - 4 Wrightstown Elementary School will be added back to the performance with a baseline period ending 8/31/2019. This will need to be reset once a full operating year has been completed (8/31/2020).
 - 5 Rolling Hills Elementary School is closed for renovation beginning June 2019. It will be excluded from performance beginning June 2019 - August 2020.

Security Update



Work in progress, including but not limited to:



- Grant Opportunities
 (PDE Safe Schools Targeted Equipment Grant):
 - ✓ Video Intercom Systems \$25,000

 Submission in progress

CRSD Critical Incident Response Guide Update:

- ✓ Updating the response guide with current resources and contact information
- ✓ Newly added programs such as ALICE and Safe2say Something
- ✓ Printing completed Ready for distribution

Work in progress, including but not limited to:



Capital Projects:

- ✓ Classroom Intrusion Hardware Project
 - Work in progress
 - Schools: ces, hces, hes, mmwes, nes, ges, res, sfes, rms
- ✓ Video Intercom Systems Project
 - Work in progress
 - All Schools
- ✓ Chancellor Center Security Project
 - Work in progress
 - Access control and gate replacement at lobby







Camera Upgrades and Added Cameras:

- ✓ Churchville ES Int. & Ext. Camera Additions
 - Four (4) total cameras including install, commissioning and licensing fees
 - Addition of two exterior cameras
 - \$12,943.00 (Costars Purchase)

✓ Newtown MS Relocation of Remote Releases

- Relocation of release station from original project
- Addition of new station at second location
- \$1,045.00 (Costars Purchase)







Camera Upgrades and Added Cameras:

- ✓ CRHS South Int. & Ext. Camera Additions
 - Thirty-seven (37) total cameras including install, commissioning and licensing fees
 - Addresses all stair towers, parking & select blind spots
 - \$73,581.00 (Costars Purchase)

✓ Re-IP address Access Control Panels Districtwide

- Re-IP address control panels (separate from IT network)
- Test for communications with Brivo servers
- Burger and Fire alarm systems will be reviewed next
- \$2,891.00 (Costars Purchase)

Work in progress, including but not limited to:





Camera Upgrades and Added Cameras:

- ✓ Additional Video Phone Units
 - Original proposal included one phone per school
 - Proposal includes unit price of \$410 per device
 - 20 additional units required (includes 3 stock devices)
 - Allows incoming call to ring through several phone extensions should a desk be vacated
 - ~\$8,300 (Costars Purchase)

Funding for Security Projects: 26 Maintenance Security Budget (\$90,460.00)

Funding for Video Phones: 22 Capital Reserves Budget (~\$8,300.00)

Facilities Improvements Projects Update



New Newtown Middle School Project (Demolition and Site Work)

Construction Update



BRESLIN RIDYARD FADERO ARCHITECTS

Facilities Improvements Project Updates

DEID D'HUY Engineering, Inc.



New Newtown Middle School – Demolition and Site Work

- Site restoration complete
- Parking lot final section of paving complete
- Final accounting of contracts and closeout
- Finalize closeout with Township reduce escrow for 18 month warranty period

Holland Middle School Additions and Renovations Project

Miscellaneous Issues



Facilities Improvements Project Updates





Holland Middle School Add and Reno - Miscellaneous Items

HVAC Issues – Pressurization in primary and secondary hydronic piping loops

- Trouble shooing issues with HVAC system designer, controls contractor and commissioning agent.
- Requested mechanical contractor to perform review system installation
- Interim bypass to allow system pressures to remain within design parameters
- Investigations performed 03JUN19, all relevant parties in attendance
- Corrective actions being investigated by CEI

Stormwater run-off at walking path from Buck Road to school

- During heavy rain events the BCCD required rain garden shed water over the walking path challenging walkers to access the site via the path
- Considering options which may require BCCD involvement
- Cost to be determined by option selected

Project closeout

Site punch list items

Wrightstown Elementary School Additions and Renovations Project

Construction Update



Facilities Improvements Project Updates





Wrightstown Elementary School Add and Reno – Miscellaneous Items

Work complete, outstanding items include, but are not limited to:

- Addressing punch list items
- Finalizing Library shelving and computer furniture modifications
- Relocated WES from the former RMS
- New furnishings delivered and set-up
- Ready for staff to set-up classrooms
- Board of School Directors tour 25JUL19
- Student and Parent tours being planned for AUG
- Student Orientations planned for 29AUG19

Project Budget:

- FFE budget exhausted after addressing the Smartboard issue
- Project contingency remains in place and will be utilized to address miscellaneous costs through project completion, such as:
 - Kiln
 - Change Order adjustments (if necessary)
 - Remaining Contingency monies should be considered for RHES to address Smartboard purchases (3x cost of projectors previously budgeted before learning of technology changes).

Rolling Hills Elementary School Additions and Renovations Project

Construction Update



Facilities Improvements Projects Update





Rolling Hills Elementary School Add and Reno – Construction Update

- Site work commenced on 03JUN19
- Building was vacated and emptied 25JUN19 through 02JUL19
- RHES now occupies the former RMS through July 2020
- Building Demolition and Roof Removal commenced on 01JUL19
- Asbestos Abatement commenced on 10JUL19 (Phase I complete and cleared)
- Administrative Procedures:
 - Bi-Weekly Job Conferences
 - Weekly Superintendent Meetings
 - Weekly Building Information Modeling (BIM) Modeling
 - Submittal Process and procuring materials
 - Land Development Agreements fully executed and delivered to Northampton Township, including checks, on 25JUL19:

• Escrow: \$ 64,210.53

• Permit: \$156,500.00



Facilities Improvements Projects Update





Rolling Hills Elementary School Add and Reno – Construction Update

RHES CONSTRUCTION KEY MILESTONE DATES	
DATE	ACTIVITY
01JUL19	Commence with demolition activities
08JUL19	Completed demolition of roofing system
19JUL19	Completed Phase I environmental remediation and clearances

Missed Milestone	
12JUL19	Completion of underground stormwater detention system (PBI notified and addressing with contractor)



Facilities Improvements Projects Update



D'HUY Engineering, Inc.



Rolling Hills Elementary School Add and Reno – Construction Update

MILESTONE SCHEDULE	
03JUN19	Ground Breaking – Site Work Only
25JUN19	CRSD Vacates RHES
01JUL19	Moving Contractor Completes Move to Former RMS
01JUL19	Renovations, Additions and Mobilization Commence
01JUL20	Final Completion of Construction Activities
05JUL20	Furnish RHES and Relocate Teaching Materials from Former RMS
01AUG20	Staff and Students Occupy Renovated and Expanded RHES




Rolling Hills Elementary School – Construction Progress Photos

Vacated building and removed all district belongings







Rolling Hills Elementary School – Construction Progress Photos

Excavations for underground stormwater management









Rolling Hills Elementary School – Construction Progress Photos

Installation of underground stormwater management system









SCHRADERGROUP

Rolling Hills Elementary School – Construction Progress Photos





Quality Assurance/Quality Control – Reinforcing cages, base plates & concrete test cylinders



Rolling Hills Elementary School – Construction Progress Photos

Foundations and piers for additions (Cafeteria addition)







SCHRADERGROUP

Rolling Hills Elementary School – Construction Progress Photos





Structural roof infill at existing openings – Capturing exterior space for Classrooms



SCHRADERGROUP

Rolling Hills Elementary School – Construction Progress Photos



Responsible recycling (LEED Gold Certification) – Required to recycle > 75% of const. waste



Rolling Hills Elementary School – Construction Progress Photos

Rooftop units removed for recycling with value credited to district waste contract







Rolling Hills Elementary School – Construction Progress Photos

Demolition activities ongoing – Phase 1 environmental remediation complete







Rolling Hills Elementary School – Construction Progress Photos

Demolition activities ongoing – Phase 1 environmental remediation complete







Sol Feinstone Elementary School Additions and Renovations Project

Design Phase Update







- **Sol Feinstone Elementary School Add and Reno Design Update**
 - Preliminary domestic well testing performed
 - Conducted kick-off team meeting on 01MAY19
 - Conducted Programing Meetings with SGA, SFES principal, department heads and select staff on 20 and 24MAY19 – Used info to develop Program and Schematic Design
 - Terraform Engineers team performed site survey, including utility locator services – Prepared 'existing conditions' site plan including boundaries
 - Developed DRAFT project schedule to establish key milestone dates, including, but not limited to:
 - ✓ Meetings with Upper Makefield Township PC, BOS and ZHB
 - ✓ Submissions to BCCD, NBCMA, PADOT and Township
 - ✓ Facilities and Board Meetings

Schematic Design Concept: 01AUG19 FACCOM

PlanCon Approvals: 22AUG19

- Developed DRAFT Project Budget (\$30M)
- E2S performed investigations July
- SGA & Team surveying building and site July/Aug
- Consider summer remediation phase at pipe chases
- DEI developed draft phasing plan No temp CR's







Sol Feinstone Elementary School Add and Reno – Design Update

Key Schematic Design Programming Requirements

Programming and other considerations include, but are not limited to the following:

General:

Increase classroom count to facilitate five (5) additional classrooms

• Future student capacity = 875 students

• Existing building renovations = 78,450 SF

• New construction = <u>21,495 SF</u>

Total renovations and additions = 99,945 SF

Increase in parking of approximately 40 spaces

- Increase in event parking of approximately 75 spaces (includes 40 noted)
- Project includes allowances for PennDOT, electric service and env remediation
- ACE grant process remains closed not pursuing LEED Gold certification





Sol Feinstone Elementary School Add and Reno – Design Update

Key Schematic Design Programming Requirements

Programming considerations include, but are not limited to the following:

Interior Spaces:

- Collect and locate administrative spaces adjacent to building entry (administrative offices, nurse and guidance suites)
- Increase size of substandard spaces to meet current standards (includes, but not limited to support spaces, music programs and select classrooms)
- Increase size of kitchen and serving areas
- Improve building services entry at same location
- Increase library instructional area
- Add stage to gymnasium to provide appropriate size and to increase student capacity in the cafeteria (studied stage addition at cafeteria) Potential
 Alternate Bid consideration
- Select most sustainable finishes throughout
- Address vertical circulation issues at two-story classroom wing





Sol Feinstone Elementary School Add and Reno – Design Update

Key Schematic Design Programming Requirements

MEP:

- Provide energy efficient facility including LED lighting, high efficiency propane fired boilers, air cooled chillers, automated building management system, low flow plumbing fixtures, etc.
- Replace on-site septic system including leach field in compliance with DEP
- Maintain on-site well for domestic water supply, replace well pumps and controls
- Provide underground fire storage tank including pumps and fire protection system
- Remove #2 fuel oil and replace with underground propane tanks for boilers and kitchen equipment
- Replace electrical service from Eagle Road to school
- Upgrade emergency generation system including emergency lighting and life safety, fire protection system, well pumps, sanitary pumps, boiler pumps, refrigerator and freezer and other select systems.





Sol Feinstone Elementary School Add and Reno – Design Update

Key Schematic Design Programming Requirements

Site:


- Eliminate current exit drive and relocate to improve safe sight lines (PennDOT)
- Create separate parent drop-off/pick-up from bus traffic
- Create safe student drop-off zones with clear access to building entry
- Create secondary student entry for new bus drop-off lane
- Relocate building services from front of building to less visible area
- Increase parking spaces and provide additional overflow parking for evening events
- Provide internal sidewalks to improve safe site circulation for cars, buses and pedestrians
- Create mechanical corral to conceal emergency generator, transformer, chillers, fire pumps, etc.
- Provide alternate bid for outdoor teaching space similar to CES, HES, WES and RHES
- Minimize impact to neighboring athletic fields (loss of one field)
- Improve site lighting including LED parking lot fixtures, security lighting and illuminate key sidewalks for safe access during evening events

SCHRADERGROUP





Sol Feinstone Elementary School Add and Reno – Overall Site Plan




SCHRADERGROUP















Sol Feinstone Elementary School Add and Reno – Floor Plan (Additions)



SCHRADERGROUP





Sol Feinstone Elementary School Add and Reno – Overall Floor Plan



FIRST FLOOR AND GROUND FLOOR PLANS

7-15-2019 Scale: 1/16" = 1'-0"



D'HUY Engineering, Inc.



Sol Feinstone Elementary School Add and Reno – Design Update

PRELIMINARY PROJECT BUDGET UPDATE				
Item	Budget	Comments		
General Construction	\$15,560,578	Includes new/existing, reno, site work and equip.		
HVAC Construction	\$3,997,800			
Electrical Construction	\$3,498,075			
Plumbing Construction	\$1,499,175			
Environmental Remediation	\$235,464			
Total Construction Costs	\$24,791,092			
Testing, Professional Fees (5.7% of construction costs), Permits & Utilities	\$3,046,170			
Furniture, Fixtures & Equipment	\$800,000			
Construction Contingency	\$1,362,738			
Total Soft Costs	\$5,208,908	Excludes financing		
TOTAL ESTIMATE OF PROBABLE COSTS	\$30,000,000			





Sol Feinstone Elementary School Add and Reno – Design Update

PRELIMINARY LAND DEVELOPMENT SCHEDULE – TOWNSHIP MEETINGS (Updated 16JUL19)

ACTIVITY	DATE
Sketch Review – Upper Makefield Township Planning Commission	25SEP19
Sketch Review – Upper Makefield Township Board of Supervisors	15OCT19
Preliminary Approval – Upper Makefield Township Planning Commission	27NOV19
Preliminary/Final Approval – Upper Makefield Township PC (If Required)	22JAN20
Zoning Hearing Board Meeting – Upper Makefield Township	28JAN20
Conditional Approval – Upper Makefield Township Board of Supervisors	18FEB20

Notes:

- 1. Meeting dates are subject to change based on Township holiday schedules and responses to respective meetings.
- 2. Meeting times are as follows:
 - A. Planning Commission 7:00pm
 - B. Board of Supervisors 7:30pm
 - C. Zoning Hearings 7:00pm



D'HUY Engineering, Inc.



Sol Feinstone Elementary School Add and Reno – Design Update

PRELIMINARY PROJECT SCHEDULE – (Updated 16JUL19)			
Activity	Start	Finish	
Schematic Design (FACCOM and Board approval)	01JUL19	22AUG19	
Lan Development Approvals	03JUN19	06JUL20	
Design Development	02AUG19	10JAN20	
Construction Documents	06JAN20	24APR20	
Bidding Phase	15APR20	03JUL20	
Construction Phase	01OCT20	15AUG23	
Construction Phase I (Remediation – Pipe Chases) TBD	30JUN20	15AUG20	

Notes:

- 1. Dates are subject to changed based upon responses from governing authorities, PennDOT, utility providers, BCCD, etc.
- 2. Phase I remediation activities are to be determined (TBD).
- 3. Phase I construction activities include construction of new classroom wing which allows for the elimination of temporary modular classrooms.

New ACHIEVE-Sloan-Twilight Facility

Design Phase Update



DEID D'HUY Engineering, Inc.



New ACHIEVE-Sloan-Twilight Facility – Design Update

- Conducted kick-off team meeting on 01MAY19
- Conducted Programing Meetings with BRF, department heads and select staff on 13MAY19 – Use info to develop Schematic Design
- Terraform Engineers team performed site survey at former RMS, including utility locator services – developing 'existing conditions' site plan including boundaries
- Developed DRAFT project schedule to establish key milestone dates, including, but not limited to:
 - ✓ Meetings with Northampton Township
 - ✓ Submissions to BCCD, NBCMA and Township
 - ✓ Facilities and Board Meetings
 - Schematic Design Concept
 - ✓ Schematic Site Design (Reviewed at 06JUN19 FACCOM)
 - ✓ Building Schematic Design (Reviewed 06JUN19 FACCOM)
 - PlanCon Approvals

DEID D'HUY Engineering, Inc.



New ACHIEVE-Sloan-Twilight Facility – Design Update

- Developed DRAFT project budget
- Developed updated program
- Earth Engineering, Inc. performed geotechnical investigations
- Informal discussions with Northampton Township surrounding schematic planning:
 - ✓ Design site with future subdivision in mind such as building setbacks
 - ✓ Establish separate site entrance (opposite Township Dr.) future signal
 - ✓ Extend new utilities from Upper Holland Road (water, sewer, fire)
 - ✓ Consider 'village overlay' district
 - √ Maximize green space
- Exterior elevations/Renderings to be reviewed at 05SEP19 FACCOM Mtg:
 - ✓ Exterior design will respect 'village overlay' requirements
- ACHIEVE-Sloan-Twilight (LSAC) renaming considerations
 - ✓ Suggestion to rename during design phase
 - ✓ Names for consideration include:
 - STAR Center
 - Council Rock Richboro Center
 - ✓ Timeline: Board approval at 19SEP19 Board Meeting
 - ✓ Allows BRF Architects time to incorporate into new building design

DEID D'HUY Engineering, Inc



New ACHIEVE-Sloan-Twilight Facility – Schematic Design (30JUL19)





A.C.H.I.E.V.E. - SLOAN - TWILIGHT PROGRAMS COUNCIL ROCK SCHOOL DISTRICT JULY 17, 2019

BRESLIN RIDYARD FADERO ARCHITECTS

Facilities Improvements Projects Update





New ACHIEVE-Sloan-Twilight Facility – Schematic Design (30JUL19)



AREA: 26.413 SQUARE FEET





A.C.H.I.E.V.E. - SLOAN - TWILIGHT PROGRAMS COUNCIL ROCK SCHOOL DISTRICT JULY 17, 2019

BRESLIN RIDYARD FADERO ARCHITECTS

DEID D'HUY Engineering, Inc.



New ACHIEVE-Sloan-Twilight Facility – Design Update

PRELIMINARY LAND DEVELOPMENT SCHEDULE – TOWNSHIP MEETINGS (Updated 16JUL19)

ACTIVITY	DATE
Sketch Review – Northampton Township Planning Commission	Not Required (1)
Sketch Review – Northampton Township Board of Supervisors	Not Required (1)
Preliminary Approval – Northampton Township Planning Commission	10SEP19
Waiver Review – Northampton Township Board of Supervisors	25SEP19
Zoning Hearing Board Meeting – Northampton Township	28OCT19
Preliminary/Final Approval – Northampton Township PC (If Required)	05NOV19
Conditional Approval – Northampton Township Board of Supervisors	18DEC19

Notes:

- 1. The Township managed the sketch submission via electronic submission.
- Meeting dates are subject to change based on Township holiday schedules and responses to respective meetings.
- 3. Meeting times are as follows:
 - A. Planning Commission 7:30pm
 - B. Zoning Hearings 7:00pm
 - C. Board of Supervisors 7:30pm

CRHS South and North Synthetic Turf and Track Restoration Projects

Design Phase Update







CRHS South and North Synthetic Turf Field Projects – Design Update

- Conducted kick-off team meeting on 01MAY19
- Programing Meeting with AD's and select staff upcoming
- Terraform Engineers team performed site survey at CRHS North and South –
 will develop 'existing conditions' site plan including boundaries
- Developing DRAFT project schedule to establish key milestone dates, including, but not limited to:
 - ✓ Meetings with Northampton Township
 - ✓ Submissions to BCCD and Township
 - ✓ Facilities and Board Meetings
 - Schematic Design Concept
 - ✓ Schematic Site Design reviewed at 06JUN19 FACCOM
 - o PlanCon Approvals








CRHS South and North Synthetic Turf Field Projects – Design Update

- Developed DRAFT project budget
- Informal discussions with Northampton Township surrounding schematic planning (CRHS South):
 - √ Field location
 - ✓ Proximity to toilet rooms
 - √ Field lighting
 - ✓ Submit Master Plan (include stadium bleachers, field house, additional parking, etc.)
- Informal discussions with Newtown Township surrounding schematic planning (CRHS North):
 - ✓ Turf Replacement and 'D' Area work
 - ✓ Relocation of long/triple jump from grass to 'D' Area
 - ✓ Shot put will be relocate to the grass area
 - ✓ Discus moved from turf to grass area
 - ✓ Remove and replace all-weather track surface
 - ✓ No permits or approvals necessary for maintenance type project





CRHS South and North Synthetic Turf Field Projects – Schematic Design (CRHS North)



D'HUY Engineering, Inc.

COUNCIL ROCK SCHOOL DISTRICT
COUNCIL ROCK HIGH SCHOOL NORTH
WALT SNYDER STADIUM

SK-3

DATE: 5-30-19
REV: 6-5-19
SCALE: 1"=60"



CRHS South and North Synthetic Turf Field Projects – Schematic Design (CRHS South)



D'HUY Engineering, Inc.

UNCIL ROCK HIGH SCHOOL SOUTH V SYNTHETIC TURF FIE


SK-1

DATE: \$-30-19

REV: 6-5-18
SCALIE: 17-100



CRHS South and North Synthetic Turf Field Projects – Schematic Design (CRHS South)



OBULING DARRESS. Diet Beggen freise Erg


COUNCIL ROCK SCHOOL DISTRICT SOUNCIL ROCK HIGH SCHOOL SOUTH SW SYNTHETIC TURF FIE

SK-2

DATE: 5-30-1
REV: 6-5-19
SCALE: 1"=66



CRHS South and North Synthetic Turf Field Projects – Progress Drawing (CRHS North)





CRHS South and North Synthetic Turf Field Projects – Progress Drawing (CRHS South)







CRHS South and North Synthetic Turf Field Projects – Design Update

PRELIMINARY LAND DEVELOPMENT SCHEDULE - TOWNSHIP MEETINGS (Updated 16JUL19)

ACTIVITY	DATE
Sketch Review – Northampton Township Planning Commission	Not Required (1)
Sketch Review – Northampton Township Board of Supervisors	Not Required (1)
Preliminary Approval – Northampton Township Planning Commission	10SEP18
Zoning Hearing Board Meeting – Northampton Township	28OCT19
Preliminary/Final Approval – Northampton Township PC (If Required)	05NOV19
Conditional Approval – Northampton Township Board of Supervisors	18DEC19

Notes:

- 1. The Township managed the sketch submission via electronic submission.
- 2. Land Development Approval is not required for CRHS North Synthetic Turf Replacement.
- 3. Meeting dates are subject to change based on Township holiday schedules and responses to respective meetings.
- 4. Meeting times are as follows:
 - A. Planning Commission 7:30pm
 - B. Zoning Hearings 7:00pm
 - C. Board of Supervisors 7:30pm






CRHS N&S Turf, AST and SFES Projects – Master Land Development Schedule

PRELIMINARY LAND DEVELOPMENT SCHEDULE – MASTER SCHEDULE (Updated 16JUL19)

PROJECT	ACTIVITY	DATE
AST	Preliminary Approval – Northampton Township Planning Commission	10SEP19
CRHS S Turf	Preliminary Approval – Northampton Township Planning Commission	10SEP19
SFES Reno	Sketch Review – Upper Makefield Township Planning Commission	25SEP19
AST	Waiver Review – Northampton Township Board of Supervisors	25SEP19
SFES Reno	Sketch Review – Upper Makefield Township Board of Supervisors	15OCT19
AST	Zoning Hearing Board Meeting – Northampton Township	280CT19
CRHS S Turf	Zoning Hearing Board Meeting – Northampton Township	280CT19
AST	Preliminary/Final Approval – Northampton Township PC (If Required)	05NOV19
CRHS S Turf	Preliminary/Final Approval – Northampton Township PC (If Required)	05NOV19
SFES Reno	Preliminary Approval Upper Makefield Township Planning Commission	27NOV19
AST	Conditional Approval – Northampton Township Board of Supervisors	18DEC19
CRHS S Turf	Conditional Approval – Northampton Township Board of Supervisors	18DEC19
SFES Reno	Preliminary/Final Approval – Upper Makefield Township PC (If Reqd.)	22JAN20
SFES Reno	Zoning Hearing Board Meeting – Upper Makefield Township	28JAN20
SFES Reno	Conditional Approval – Upper Makefield Township Board of Supervisors	18FEB20

Capital Improvements Projects Update (Summer 2019)





Capital Improvements Projects Update 2018-19 CIP (Summer 2019)



Project Name	Percentage Complete			Comments	
	25%	50%	75 %	100%	
Limited Classroom Renovations					Waiting for Casework
Playground Repairs					15AUG19 Completion
CRHS South Gym Ductwork Painting					Complete
CRHS N&S Stage Curtain Replacement					09AUG19 Completion
CRHS N Stormwater Improvements					Complete
Chancellor Center Art Walls					
Interior Door Hardware Modifications					CES, GES, HES Complete
Chancellor Center Roof Replacement					Complete
CRHS S Chiller/Cooling Tower Replacemnt.					08AUG19 Completion
MMWES RTU Replacement					RTU delivery 08AUG19
Districtwide IP Intercom-Video Phones					Device Install Complete 07AUG19, Programming and Testing in Progress
Chancellor Center Security Improvements					Door Install early AUG19
CRHS North Natatorium Seating					

Capital Improvements Projects Update





2018/19 (Summer of 2019) – Progress Update

CIP Notable Items:

- ✓ CRHS North Storm Drainage Improvements performing very well. Zero washout onto Green Lane since completion of the work. Tested by several extraordinary rain events.
- ✓ CRHS South AC back up and operating by 02AUG19
- ✓ Chancellor Center Roof Replacement performing very well. No roof leaks observed after several extraordinary rain events. Carpet replacement at upper and lower level to follow.
- ✓ Door hardware upgrades greatly improve lockdown functionality and consistent ability to lock down doors.


Capital Improvement Projects Update

Chancellor Center – Roof Replacement

Loading materials







Capital Improvement Projects Update

Chancellor Center – Roof Replacement

Structural roof system plywood replacement







Capital Improvement Projects Update Chancellor Center – Roof Replacement

Finalizing flashings and terminations







Capital Improvement Projects Update

CRHS North – Stormwater Improvements

Increased berm height to redirect water







Capital Improvement Projects Update

CRHS North – Stormwater Improvements










Interior Door Hardware Modifications— Security Upgrades

Existing hardware and new intrusion hardware replacements









Playground Repairs (HCES, RES, NES and SFES)

Playground restoration at HCES







Playground Repairs (HCES, RES, NES and SFES)










CRHS South Gym Ductwork Painting

Ductwork painted and complete







Classroom Modifications (CES and SFES)





Churchville ES operable partition (room includes separate entries, HVAC, fire protection, etc.)



Classroom Modifications (CES and SFES)













2017/18 (Summer of 2018) – Chancellor Center Exterior Improvements

Chancellor Center Exterior Improvements – Paint Remediation:

- ✓ The existing wood window trim, fascia's, soffits and doors were stripped, prepared, primed and painted in the summer of 2018.
- ✓ Around September/October of 2018 failure of the newly applied paint systems were observed at select areas which quickly revealed failures project wide.
- ✓ In March of 2019, the contractor engaged a testing agency to perform testing. The conclusion of the testing was defective primer material with all costs to repaint the building borne by the paint manufacturer. Additionally, mention was made relative to an elevated moisture content of the existing wood and the need to reduce the moisture prior to repainting.
- ✓ In May 2019, the district performed independent testing to confirm the physical properties including moisture content and dry film thickness of the materials.





2017/18 (Summer of 2018) – Chancellor Center Exterior Improvements

Chancellor Center Exterior Improvements – Paint Remediation Next Steps:

- ✓ All parties are planning a meeting for August on-site to review the scope, process and any necessary testing to ensure the wood is free of stripping material, a low moisture content and other variables to be considered, as well as schedule of work. Initially, five (5) windows will be stripped and tested to confirm moisture and work required.
- ✓ The majority of the work will be performed in September after the painting contractor completes other projects.
- ✓ Following the completion of the remedial work, screens will be installed on all exterior windows.









2017/18 (Summer of 2018) – Chancellor Center Exterior Improvements

Chancellor Center Exterior Improvements – Representative Photos:











2017/18 (Summer of 2018) – CRHS South Tennis Court Repairs & Resurfacing

- CRHS South Tennis/Basketball Courts –
 Geotechnical Investigations/Conditions Update:
 - ✓ The original scope of work performed in 2018 was reduced due to concerns for extraordinary cracking on surface of court.
 - ✓ The concerns included a major crack running the length of the courts beneath the nets, spider-web cracking throughout the court surfaces and the potential for ground water or unsuitable fill causing the surface failure.
 - ✓ The scope of work included:
 - Repair of the major crack running the length of courts beneath the nets
 - Repair of all other surface cracks
 - Recoating and relining of the court surfaces
 - Minimal site work including the addition of yard drains and connection to the existing stormwater system in an attempt to intercept the groundwater that may be washing under asphalt court surface.





2017/18 (Summer of 2018) – CRHS South Tennis Court Repairs & Resurfacing

- CRHS South Tennis/Basketball Courts –
 Geotechnical Investigations/Conditions Update:
 - ✓ The mill and overlay of the courts was eliminated to allow the design team to evaluate the courts and the performance of the repairs upon the completion of the work. The plan included adding the mill and overlay of the courts as a future CIP should the work perform as hoped.
 - ✓ We engaged a geotechnical engineer to perform subsurface testing during construction and D'Huy engineering provided a post project report based on the findings.




Capital Improvements Projects CRHS South Tennis/Basketball Court Repairs

Project calls for crack repairs, tennis net standards replacement, mill and overlay, all-weather surface and restriping.

Site investigations and review of the existing civil engineering drawings have raised suspicions of causes of excessively large and extent of cracks. Representative Photos:








Capital Improvements Projects CRHS South Tennis/Basketball Court Repairs








Capital Improvements Projects CRHS South Tennis/Basketball Court Repairs


Diagrammatic Grading Plan & Rough Spot Elevations



COUNCIL ROCK

Capital Improvements Projects CRHS South Tennis/Basketball Court Repairs

Diagrammatic Cross Section at Tennis Court Grading





Capital Improvements Projects CRHS South Tennis/Basketball Court Repairs

Action Plan:

- 1. Engage geotechnical engineer to perform probes at select areas to gather subgrade information.
- 2. Due to the courts placement on a downslope, excessive ground water is infiltrating the stone base beneath the courts. This could be a contributing factor. Drainage will be added in an attempt to intercept the water.
- 3. The scope of work will be reduced to avoid wasteful spending. Scope will include surface crack repairs, full depth repair of primary crack running through courts and newly painted surface and lines. Excluded from scvope while we observe the conditions will be the full depth repair of all cracks and the complete mill and overlay of the courts.



Capital Improvements Projects CRHS South Tennis/Basketball Court Repairs

Action Plan:

- 4. After observations and feedback from the geotechnical report, future improvements will be considered. Pending the planned efforts successfully address the issue, the mill and overly process will be planned as a future CIP Project.
- 5. The results of the geotechnical study and ongoing observations of the crack repairs will dictate scope of the future work.





2017/18 (Summer of 2018) – CRHS South Tennis Court Repairs & Resurfacing

- CRHS South Tennis/Basketball Courts –
 Geotechnical Investigations/Conditions Update:
 - ✓ On 14FEB19 the cracks resurfaced along with movement of the court surface. The cracks were observe in areas of repairs along with a few new locations. In early February 2019 we had experienced several rain days followed by the first freeze thaw condition of the season.
 - ✓ Based on the ongoing movement of the surface and geotechnical analysis and recommendations, it is recommended that the district continue to perform crack repairs and begin to budget for full court replacement and drainage system installation in the near future. A general summary of the geotechnical report include, but is not limited to:
 - Soil profile includes 2.25 to 5.5 feet thick layer of existing fill consisting of orange brown and brown fine sand and silt with occasional rock fragments and some zones of gray slightly organic silt.
 The conditions encountered do not suggest that the noted cracking is related to soft compressible soils and related settlement beneath the court surface.





2017/18 (Summer of 2018) – CRHS South Tennis Court Repairs & Resurfacing

- CRHS South Tennis/Basketball Courts –
 Geotechnical Investigations/Conditions Update:
 - However, it was noted that the existing tennis courts subbase stone thickness was minimal with as little as 3" of subbase stone encountered at the easternmost set of courts.
 - This condition combined with the underlying fill soils which consist primarily of fine sands and silts with a high susceptibility for frost heave suggests that the court cracking may be related to frost heave.

Recommendation:

✓ In order to limit the potential fo this condition occurring and to extend the court surface longevity, it is recommended to increase the subbase stone thickness and to provide supplemental drainage within the stone layer in order to avoid long-term collection of water beneath the court surface. Estimated Project Budget: \$1.2 − 1.5M (To be included in 2018/2019 CIP Update)





2017/18 (Summer of 2018) – CRHS North Sport Court Repairs

CRHS North Sport Court Repairs Update:

- ✓ The newly installed court surface became problematic shortly after the completion of the work in summer of 2018 (entire surface displaced on minimally sloped asphalt surface).
- ✓ Sport Court representatives returned to make the necessary repairs without issue (15 Year Warranty)
- ✓ In the spring of 2019, the newly installed court again experienced issues including, but not limited to:
 - Court movement
 - Court detachment
 - Court buckling
 - Traction on painted lines and logo
- ✓ Sport Court representatives returned to address all identified issues, including, but not limited to the following:
 - New anchoring plan base on minimal pitch of asphalt surface
 - Installation of a geotextile underlayment between asphalt and tile surface
 - Repair painted surfaces and addition of abrasive additive for traction





2017/18 (Summer of 2018) – CRHS North Sport Court Repairs



CRHS North Natatorium Spectator Seating Improvements







CRHS North Natatorium Spectator Seating Improvements – Progress Update

- Preconstruction Meeting 10JUL19
- Project Site made available 25JUL19
 - **✓** Temporary partition construction in progress
 - ✓ Demolition activities including bench removal
- Temporary measures critical prior to commencement of demolition
- Work scheduled to complete by mid-September 2019
- Administrative Procedures:
 - Bi-Weekly Job Conferences starting August 2019
 - Building Permit issued by Newtown Township
 - Submittal Process and procuring materials



SCHRADERGROUP



CRHS North Natatorium Spectator Seating Improvements – Progress Photos



Miscellaneous Update



Borough of Newtown Capital Projects – Chancellor Street Improvements

Progress Update:

- 1. Current scope of work estimated at \$1,820 by Borough, actual bids being solicited by Borough.
- 2. Waiting for bid results from Borough of Newtown.
- 3. Waiting for schedule from Borough of Newtown.



CRSD Facilities Use Fees – Proposed Modifications (General Comments)

- Facilities Use Fees last updated in September of 2014 (Admin. Reg. 707)
- Benchmarking recently performed on fees of neighboring districts
 - ✓ Centennial, Central Bucks, Pennsbury, New Hope-Solebury, Pennridge
- Benchmarking revealed considerations to increase fees
- Other considerations include, but are not limited to:
 - ✓ Increased costs to maintain interior spaces (preventative maintenance)
 - Sound boards, gym floors, auditoriums, etc.
 - Increased costs to extend hours of district staff
 - ✓ Increased costs to maintain exterior fields
 - Need to aerate and over-seed exterior fields use
 - Increased cost to extend hours of district staff
 - ✓ Tournament play fees disproportionate in comparison to use fees
 - ✓ Increased utility charges for site lighting, field lighting and AC
 - ✓ Increased costs to extend Aramark custodial team



CRSD Facilities Use Fees – Proposed Modifications

	Existing Fee Structure		Proposed Fee Structure (2019-20)	
School Level	Per 4 Hours	Per 4 Hours	Per 4 Hours	Per 4 Hours
Field Type	Non-Profit	For Profit	Non-Profit	For Profit
HIGH SCHOOLS				
Athletic Field	\$10	\$20	\$40	\$75
Auditorium	\$100	\$300 (first hour)	\$100	\$300 (first hour)
Auditorium (additional hours same day)	\$0	\$150	\$25/hour	\$150/hour
Gymnasium	\$50	\$500	\$75	\$700
Auxiliary Gymnasium	\$20	\$200	\$35	\$200
Band Rooms/FCS	\$10	\$40	\$20	\$40
Cafeteria	\$25	\$125	\$50	\$150
Classroom	\$10	\$25	\$15	\$50
Lecture Room (LGI)	\$25	\$125	\$40	\$150
Library	\$25	\$50	\$30	\$100



CRSD Facilities Use Fees – Proposed Modifications

	Existing Fee Structure		Proposed Fee Structure (2019-20)	
School Level	Per 4 Hours	Per 4 Hours	Per 4 Hours	Per 4 Hours
Field Type	Non-Profit	For Profit	Non-Profit	For Profit
HIGH SCHOOLS (continued)				
All-Weather Track	\$25	\$100	\$25	\$100
Exterior Courts (T, VB, BB)	\$10	\$50	\$30	\$50
Exterior Court Lighting	undefined	undefined	\$25/hour	\$25/hour
Parking Lot	\$20	\$50	\$25	\$300
CRHS North Natatorium	\$150/hour	unavailable	\$150/hour	unavailable
Walt Snyder Stadium (Synthetic Turf Field)	\$160/hour	\$250/hour	\$160/hour	\$250/hour
Stadium Lighting	undefined	undefined	\$75	\$150
Tournaments – Gymnasium (Per 8 HR day)	\$100/day	\$200/day	\$200/day (+\$125/HR > 8)	\$1,000/day (+\$125/HR > 8)
Tournaments – Field (Per 8 HR day)	\$100	\$200	\$125 (+\$25/HR > 8)	\$300 (+\$25/HR >8)
Wrestling Rooms	\$10	\$100	\$35	\$200



CRSD Facilities Use Fees – Proposed Modifications

School Level	Existing Fee Structure		Proposed Fee Structure (2019-20)	
	Per 4 Hours	Per 4 Hours	Per 4 Hours	Per 4 Hours
Field Type	Non-Profit	For Profit	Non-Profit	For Profit
MIDDLE SCHOOLS				
Same as High Schools with the following exceptions:				
Gymnasium	\$20	\$200	\$40	\$400
Tournaments – Gym (Per 8 HR day)	\$100	\$200	\$200 (+\$25/HR > 8)	\$600 (+\$75/HR > 8)



CRSD Facilities Use Fees – Proposed Modifications

School Level	Existing Fee Structure		Proposed Fee Structure (2019-20)	
	Per 4 Hours	Per 4 Hours	Per 4 Hours	Per 4 Hours
Field Type	Non-Profit	For Profit	Non-Profit	For Profit
ELEMENTARY SCHOOLS				
Same as Middle Schools with the following exceptions:				
Multi-Purpose Room	\$25	\$125	\$35	\$150
Gymnasium	\$20	\$200	\$25	\$250
Library	\$25	\$50	\$25	\$75
Parking Lot	\$20	\$50	\$25	\$150
Field	\$10	\$20	\$25	\$75

CRSD Facilities Use Fees – Proposed Modifications





OTHER FACILITES RELATED SUMMARY OF FEES Program/Staff **Current Fee Proposed Fee (2019-20) Comments** (per hour) (per hour) \$15/camper \$25/camper ✓ Consider percentage **Summer Camp Participants** based fee ILO per camper fee? ✓ Currently charge \$100 field lining fee ✓ Confirmed with Aramark **Custodial Fees** \$25 \$30 ✓ Fees = 1.5/2.0 time \$60/\$80 \$70/\$95 **CR Maintenance Team** \$50 \$55/\$75 ✓ Fees = 1.5/2.0 time **CR Security** ✓ Confirmed w/ Chartwells **Cafeteria Manager** \$50 \$50 ✓ Confirmed w/ Chartwells **Cafeteria Worker** \$25 \$25 \$55 \$75 **Audio-Visual Support** \$30 \$50 **Auditorium Manager** \$11 \$20 **Stage Crew**

CRSD Facilities Use Fees – Proposed Modifications

Other Facilities Related Fees Proposed for Modifications



OTHER FACILITES RELATED SUMMARY OF FEES

Item Description	Comments
Percentage fee (15%) ILO per camper fee considerations	 ✓ Significant increase to most groups, but relative to scope of camp and total fees collected ✓ Proposed 'per camper' fee increase from \$15 to \$25 ✓ Proposed fee percentage ILO per camper is 15% ✓ 15% fee percentage would put camper fees in the following fee range (\$24 to \$45), with an average of \$31.74 per camper ✓ 15% fee would be applied to camps ranging in total income of (\$900 to \$45,000), with an average of \$1,499.84 total income per coach ✓ Suggest percentage fee ILO of per camper fee structure
Revise Administrative Regulation AR 707 to add the following to page 2, item 4	The availability of Facilities shall, at all times, be subject to the needs, requirements, and activities of the schools and school district. Users may not schedule any event that includes animal rides, mechanical rides, petting zoos, hot air balloons, bounce houses, fire works, bon fires, or any other event that may create a danger or risk because of the inherent nature of the activity without the permission of the Superintendent or his/her designee and proof of appropriate insurance that covers this particular event. Individual schools may ban other materials like latex or peanut butter.

CRSD Facilities Use Fees – Proposed Modifications

Other Facilities Related Fees Proposed for Modifications



OTHER FACILITES RELATED SUMMARY OF FEES

Item Description	Comments
Revise 'Application for Temporary Use of School Facilities'	 ✓ Add total number of participants, including # of adults and # of students/children ✓ Revise total number of attendees to read total number of spectators ✓ Revise how much to read amount per person ✓ Revise hold harmless language in coordination with district solicitor

Board Agenda Items

(August 22, 2019)



Board Agenda Items (BA= Board CA= Consent)



SFES Additions and Renovations - PlanCon Part A and B

Sol Feinstone ES Additions an Renovations PlanCon Part A (Project Justification) and PlanCon Part B (Schematic Design)

- Current moratorium on PDE PlanCon Process
- Submitting forms to be proactive
- Unlikely event submissions will be considered later

Cost: N/A Funding: N/A



Board Agenda Items (BA= Board CA= Consent)



Districtwide Security Upgrades – Miscellaneous Security Items

Districtwide Security Upgrades

Projects include: CES Int./Ext. Cameras, NMS
Remote Release Controls, CRHS South Int./Ext.
Cameras, Re-IP Address Access Controls and
Additional Video Phone Units

- As described under Security Update
- Access Security is District security vendor
- Costars purchase

Cost: \$90,460 Funding: 26 Maintenance Security Budget

Cost: \$8,300 Funding: 22 Capital Reserves Budget (phones)



Upcoming Meetings & Topics:

Meetings and Topics include, but may not be limited to:

MEETING DATE	PROBABLE TOPIC
05SEP19	Facilities Improvements Update ✓ RHES Additions and Renovations Construction Update ✓ SFES Additions and Renovations Design/Approvals Update ✓ New ACHIEVE-Sloan-Twilight Facility Design/Approvals Update - Schematic Design Review (Breslin Ridyard Fadero Architects) ✓ CRHS South Synthetic Turf Project Design/Approvals Update ✓ CRHS North Synthetic Turf/Track Design/Approvals Update
05SEP19	Summer 2019 Capital Improvements Projects Budget Update
100CT19	Distribution of 2019-20 CIP including 5-Year Plan Update
07NOV19	Joint FINCOM/FACCOM Mtg. – Finalize CIP Projects/Budget

Note: Dates and Topics are Subject to Change and/or Expand

Public Comments - Thank you!

Next Meeting: Thursday, September 5, 2019 @ 7:00pm

