

Legend for Areas of Construction –

A – 9th Grade B – Commons C – Admin D – Science E – Cafeteria/Dining F – Fine Arts G – Fine Arts/Aud
 H – Kitchen J – Arena/Boys Athletics K – Girls Athletics L – Aux Gym/Storm Shelter M – Boys Athletics
 N – Weight Room P – 12th Grade Q – Classrooms R – Chemistry Labs S – Science Labs
 T – Open above Commons U – Fine Arts V – Upper Auditorium Classrooms W – Above Arena

WORK IN PROGRESS

For the period covering 7/1/23 through 7/7/23, the following significant site activities were observed:

- Poured North Parking Lot
- Installing Light Fixtures Area D
- Tile installation in Area S
- Brick veneer Area C & G
- Set temporary AC units
- Continue resinous flooring
- Flush fire line for fire pump connection

LOOK A HEAD

The following activities are projected to be in progress over the next two weeks:

- Continue north parking lot paving
- Metal Panels @ gymnasium exterior
- Continue setting light fixtures
- Continue brick veneer Area C & G
- Drywall Areas P
- Continue MEP rough-in Areas U & V
- Continue tile work in various available areas
- Continue resinous flooring

SITE AERIAL

Available via Dropbox Link

<https://bartlettcocke.box.com/s/vobecyr41k9ckay3rxwtmg9bjq4hrkwt>



North Parking Lot Paving



Brick Veneer Areas C & D



Temporary AC Units



Area D Light Fixtures and Grid Ceiling



Area A Resinous Flooring



B Commons Drywall Tape & Float



Partial East Side Aerial