


Combined CTE @ Midland



Week Ending July 21, 2023



Combined CTE @ Midland

➤ Completed Work:

- Core drilling for the elevator shaft continued.
- Site and MEP concrete slab demolition continued
- Concrete slab work continued.
- Masonry walls topped out and bracing continuing on Levels 3 and 4.
- Ductwork installation continued on Levels 3 and 4.
- Plumbing above ceiling continued on Levels 3 and 4.

➤ Upcoming Work / Look Ahead:

- Core drilling for the elevator shaft continued.
- Site excavation to continue on bus loop and other site demo to continue.
- Windows to start after fireproofing on roof decking.
- Ductwork installation to continue.
- Electrical and plumbing wall rough-ins to continue with masonry.
- Continue concrete demolition, both interior and exterior (can be loud.)

Combined CTE @ Midland



New Steel at Level 3 Progressing



Week Ending July 21, 2023

Combined CTE @ Midland



New Steel at Level 3 Progressing



Week Ending July 21, 2023

Combined CTE @ Midland



New Steel at Level 2 & 3 Progressing



Week Ending July 21, 2023

Combined CTE @ Midland



Grease Trap Set and Backfilled



Week Ending July 21, 2023

Combined CTE @ Midland



Elevator Jack Holes Bored



Week Ending July 21, 2023

Combined CTE @ Midland



Level 2 Floor Deck Progressing



Week Ending July 21, 2023

Combined CTE @ Midland



Level 3 Floor Slab Poured at Multipurpose



Week Ending July 21, 2023

Combined CTE @ Midland



Level 3 Floor Deck at Culinary Arts Progressing



Week Ending July 21, 2023

Combined CTE @ Midland



Rendered Site Plan



Combined CTE @ Midland



Midland Town Branch Trail Rendering



Week Ending July 21, 2023