

Combined CTE @ Midland Ave.



Week Ending July 14, 2023

Combined CTE @ Midland Ave.

➤ Completed Work:

- Core drilling for the elevator shaft continued
- Site and MEP concrete slab demolition continued
- Concrete slab work continued
- Masonry walls topped out and bracing continuing on Levels 3 and 4
- Ductwork installation continued on Levels 3 and 4
- Plumbing above ceiling continued on Levels 3 and 4

➤ Upcoming Work / Look Ahead:

- Core drilling for the elevator shaft continued
- Site excavation to continue on bus loop and other site demo to continue
- Windows to start after fireproofing on roof decking
- Ductwork installation to continue
- Electrical and plumbing wall rough-ins to continue with masonry
- **Continue concrete demolition, both interior and exterior (can be loud)**

New steel at Level 2 and Level 3 progressing



Week Ending July 14, 2023

Level 2 steel progressing and ready for decking



Week Ending July 14, 2023

New slab poured at Level 3 Multipurpose



Week Ending July 14, 2023

New slab poured at Level 3 Multipurpose



Week Ending July 14, 2023

Level 3 Electrical panels being installed



Week Ending July 14, 2023

Level 4 roof deck fireproofing progressing



Week Ending July 14, 2023

View from L4 down through new openings



Week Ending July 14, 2023

Exterior steel framing progressing



Week Ending July 14, 2023

Rendered site plan



Week Ending July 14, 2023

Midland Town Branch Trail Rendering



Week Ending July 14, 2023