

Combined CTE @ Midland Ave.



Week Ending July 7, 2023

Combined CTE @ Midland Ave.

➤ Completed Work:

- Core drilling for the elevator shaft continued
- Site and MEP concrete slab demolition continued
- Concrete slab work continued
- Masonry walls topped out and bracing continuing on Levels 3 and 4
- Ductwork installation continued on Levels 3 and 4
- Plumbing above ceiling continued on Levels 3 and 4

➤ Upcoming Work / Look Ahead:

- Core drilling for the elevator shaft continued
- Site excavation to continue on bus loop and other site demo to continue
- Windows to start after fireproofing on roof decking
- Ductwork installation to continue
- Electrical and plumbing wall rough-ins to continue with masonry
- **Continue concrete demolition, both interior and exterior (can be loud)**

Underslab MEP infrastructure underslab work progressing



Week Ending July 7, 2023

Core drilling for elevator shafts progressing



Week Ending July 7, 2023

Stair D CMU work progressing



Week Ending July 7, 2023

Level 1 overhead MEP rough-ins progressing



Week Ending July 7, 2023

Level 2 MEP rough-in at Mechanical Room progressing



Week Ending July 7, 2023

Level 3 Multipurpose Room deck installed and ready for concrete



Week Ending July 7, 2023

Level 3 Culinary Arts deck installed and ready for concrete



Week Ending July 7, 2023

New bus loop road progressing



Week Ending July 7, 2023

Rendered site plan



Week Ending July 7, 2023

Midland Town Branch Trail Rendering



Week Ending July 7, 2023