

## COMING SOON!

### A New Lincoln Elementary

October's great weather kept this project moving forward. Check out the latest progress on the new Lincoln Elementary building!

## RECENTLY COMPLETED WORK

- Roofing completed
- Additional windows installed
- Exterior brick installation continued
- Air handler units and chiller delivered and set
- Interior framing and drywall continued
- Exterior walls filled with spray foam
- Ductwork continued and electricians started pulling wire in their conduits

## UPCOMING WORK


- Exterior brick installation will continue
- Exterior metal panels will be installed above the kitchen and over the front entrance
- Window installation will be completed
- Drywall will continue to be hung
- Contractors will continue to rough in ductwork and electrical overhead throughout the building
- Loop road around the building will get a base layer of asphalt



## DID YOU KNOW?



Each day a mason can average between 600-800 bricks laid. There will be approximately 200,000-250,000 bricks installed in this project!



### CONSTRUCTION QUESTIONS?

Contact Scott Lofton  
GJPS Business Director  
LoftonS@gjps.org



Gahanna-Jefferson Public Schools  
"WHERE STUDENTS COME FIRST"



Corna-Kokosing

