

COMING SOON!

A New Lincoln Elementary

May brings us close to the end of our journey on the brand new Lincoln Elementary. Just a few more finishing touches and we will be ready to welcome our students and staff for the 2021-22 school year!

RECENTLY COMPLETED WORK

- Gym and cafeteria flooring installed
- All playground equipment set
- Asphalt down in the parking lots and drives
- Trees planted
- Sensory corridor items installed
- Kitchen equipment arrived
- Final mechanical equipment startups completed

UPCOMING WORK

- Kitchen equipment will be installed
- Classroom furniture will arrive
- Final landscaping items will be completed
- Seeding will be completed
- Rest of the asphalt will be installed
- Last of the fencing will be installed
- Final cleaning will happen throughout the building
- Final inspections will be scheduled for the building



DID YOU KNOW?

14
40
90,000
75

This project will be completed in **14** months. The project averaged **40** men per day. That is a rough total of **90,000** hours worked to complete this building! At its peak, we had over **75** workers onsite. Everyone's hard work and dedication went into finishing this building on time!

CONSTRUCTION QUESTIONS?

Contact Scott Lofton
GJPS Business Director
LoftonS@gjps.org



Gahanna-Jefferson Public Schools
"WHERE STUDENTS COME FIRST"



Corna-Kokosing

