

New Middle School @ Polo Club



Week Ending June 2, 2023

New Middle School @ Polo Club


➤ Completed Work:

- Underground Plumbing and Electrical Area A
- CMU to Finish Floor Elevation Area E
- Foundations Complete Area A
- CMU in Area C – 90% Complete
- Geothermal – 46 Wells are Complete
- Slab on Grade in Area A – 75% Complete
- Site Storm Sewer Complete at parking lots and east roadway

➤ Upcoming Work:

- Quality Control remediation of Area C and D
- Slab on grade pour at Area A
- Foundations at Area D and Area B Complete next week
- Complete CMU Area C and Grout
- Structural Steel Area C
- Structural Steel at Stage
- Prep and Pour Stage Slabs
- Site Curb and Gutter Prep
- Continue Storm Sanitary on West Roadway
- ICF – Prebuck and Stala Installation at Area A
- **Geothermal – Continuing (can be loud)**

Key Plan



Area A – CMU Base Course Starting



Week Ending June 2, 2023

Area A – Underground Plumbing Rough Ins at Restrooms



Week Ending June 2, 2023

Area C – CMU Wall in Art Room



Week Ending June 2, 2023

Area C – Corridor CMU Walls up to Second Floor



Week Ending June 2, 2023

Area D – Hollow Metal Frames in Restrooms



Week Ending June 2, 2023

Overall View of Area C, D and E



Week Ending June 2, 2023

Geothermal Drilling Continues



Week Ending June 2, 2023

Mockup is Ready for Exterior Materials



Week Ending June 2, 2023

Front Entry/Media Center Rendering



Week Ending June 2, 2023