

Combined CTE @ Midland Ave.



Week Ending May 26, 2023

Combined CTE @ Midland Ave.

➤ **Current and Upcoming Work Effort:**

- Interior and site demo continuing and continuing on Levels 2 and 1, Level 1
- Level 3 structural framing continued, elevator pit walls poured, forms stripped
- Level 4 windows removed and Precast panels removed
- Masonry walls have continued on Levels 3, and 2
- Ductwork installation continued on Levels 4 and 3
- Interior demo to continue on Levels 2 and 1, exterior panels to be removed except for one panel
- Level 3 structural framing to continue
- Door frame and masonry installation to continue as needed on Levels 3 and 2
- Fireproofing to continue on Level 2
- Ductwork installation to continue on Level 3
- Electrical and plumbing wall rough-Ins to continue with masonry
- Drywall framing to continue on Level 3

Exterior precast panels being removed



Week Ending May 26, 2023

Exterior precast panels being removed



Week Ending May 26, 2023

Level 1 slab infill being prepped to be poured



Week Ending May 26, 2023

Level 1 underslab work completed this area and slab poured back



Week Ending May 26, 2023

Plumbing rough-in continuing on Level 2



Week Ending May 26, 2023

Insulation and metal stud work progressing on exterior walls



Week Ending May 26, 2023

Floor opening cut at Level 4 for new elevators



Week Ending May 26, 2023

View from future Culinary Arts Interactive Classroom



Week Ending May 26, 2023

Rendered Site Plan



Week Ending May 26, 2023

Midland Town Branch Trail Rendering



Week Ending May 26, 2023