

Combined CTE @ Midland



Week Ending July 28, 2023



Combined CTE @ Midland

➤ Completed Work:

- Core drilling for the elevator shaft complete.
- Site and MEP concrete slab demolition continued
- Concrete slab work continued.
- Window sub sills continue on Levels 2, 3 and 4..
- Ductwork installation continued on Levels 3 and 4.
- Plumbing above ceiling continued on Levels 3 and 4.

➤ Upcoming Work / Look Ahead:

- Concrete slab on deck prep on Level 3B and pour on Level 3A.
- Site excavation to continue on bus loop and other site demo to continue.
- Window sub sills to continue and frames being set.
- Ductwork installation to continue.
- Electrical and plumbing wall rough-ins to continue with masonry.
- Continue concrete demolition, both interior and exterior (can be loud.)

Combined CTE @ Midland



New Steel at Level 2 Progressing



Week Ending July 28, 2023

Combined CTE @ Midland



New Steel at Level 2 Progressing



Week Ending July 28, 2023

Combined CTE @ Midland



New opening for overhead door cut



Week Ending July 28, 2023

Combined CTE @ Midland



New underground rough in at Diesel progressing



Week Ending July 28, 2023

Combined CTE @ Midland



New window sub sills being installed



Week Ending July 28, 2023

Combined CTE @ Midland



Level 2 Floor deck progressing



Week Ending July 28, 2023

Combined CTE @ Midland



Level 4 metal stud wall framing progressing



Week Ending July 28, 2023

Combined CTE @ Midland



Level 4 metal stud ceiling framing progressing



Week Ending July 28, 2023

Combined CTE @ Midland



Rendered Site Plan



Combined CTE @ Midland



Midland Town Branch Trail Rendering



Week Ending July 28, 2023