

MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2023



Mossy Oaks Elementary School Facilities Update by Project Cont.

Phase 2 - 2019 Bond Referendum Renovation Project ID: 51925337-3


Current Phase: Construction

Phase %: 45%

Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure

Project Details: Scope of work includes Safety/Security, and Technology/Infrastructure improvements.

Monthly Progress: Construction in progress. Mobilization is complete. Electrical support work is in progress. Camera and PA installation scheduled for June with a Summer cutover.