

# Combined CTE @ Midland



Week Ending August 11, 2023



# Combined CTE @ Midland

## ➤ Completed Work:

- CMU work on Levels 1 and 2 started.
- Site and MEP concrete slab demolition continued
- Concrete slab work continued.
- Window sub sills continue on Levels 2, 3 and 4..
- Ductwork installation continued on Levels 2, 3, and 4.
- Plumbing above ceiling continued on all floors.

## ➤ Upcoming Work / Look Ahead:

- Concrete slab on deck prep and pour on Level 2.
- CMU work to continue on all floors.
- Window sub sills to continue and frames being set.
- Ductwork installation to continue.
- Electrical and plumbing wall rough-ins to continue with masonry.
- Continue concrete demolition, both interior and exterior (can be loud.)



# Combined CTE @ Midland



Existing stem wall new Level 1 openings being cut



Week Ending August 11, 2023

# Combined CTE @ Midland



Level 1 slab prepped for pour



Week Ending August 11, 2023



# Combined CTE @ Midland



Level 1 door frames being set



Week Ending August 11, 2023

# Combined CTE @ Midland



Level 1 under slab rough in progressing at old train area



Week Ending August 11, 2023



# Combined CTE @ Midland



Level 3 CMU wall near open area installed



Week Ending August 11, 2023

# Combined CTE @ Midland



Level 3 slab and rough in progressing at Culinary Arts



Week Ending August 11, 2023



# Combined CTE @ Midland



Level 4 metal framing progressing



Week Ending August 11, 2023

# Combined CTE @ Midland



Level 4 operable partition track installed



Week Ending August 11, 2023



# Combined CTE @ Midland



## Rendered Site Plan



# Combined CTE @ Midland



## Midland Town Branch Trail Rendering



Week Ending August 11, 2023