



LONE OAK ISD PRE CON - MILESTONE SCHEDULE

UPDATED 3/22/23

ADDITIONS & RENOVATIONS

65% CD's due from Claycomb	12/9/2022
Budget due from Pogue	1/6/2023
CD Constructability Review from Pogue	1/6/2023
95% CD's due from Claycomb	1/13/2023
100% CD's due from Claycomb	3/24/2023
Advertisement # 1	4/1/2023
Advertisement # 2	4/8/2023
Preconstruction Meeting	4/14/2023
Bid Day @ Pogue Office	4/25/2023
GMP due from Pogue	5/5/2023
LOISD Board Meeting	5/8/2023
Notice to Proceed	5/8/2023
Building Permit	5/15/2023
Construction Start (assumes 608 days of construction per proposal)	5/30/2023
Substantial Completion (Owner Move In)	1/30/2025
Final Completion	2/28/2025