



Combined CTE @ Midland

➤ Completed Work:

- CMU work on Levels 1 and 2 continued.
- Site and MEP concrete slab demolition continued
- Concrete slab work continued.
- Window sub sills continue on Levels 2, 3 and 4..
- Ductwork installation continued on Levels 2, 3, and 4.
- Plumbing above ceiling continued on all floors.

➤ Upcoming Work / Look Ahead:

- Concrete slab on deck prep and pour on Level 2.
- CMU work to continue on all floors.
- Window sub sills to continue and frames being set.
- Ductwork installation to continue.
- Electrical and plumbing wall rough-ins to continue with masonry.
- Continue concrete demolition, both interior and exterior (can be loud.)

Combined CTE @ Midland



Existing stem wall at Level 1 being cut down



Week Ending August 18, 2023

Combined CTE @ Midland



Level 1 CMU being installed



Week Ending August 18, 2023

Combined CTE @ Midland



Level 1 door frames being set and CMU progressing



Week Ending August 18, 2023

Combined CTE @ Midland



Level 1 CMU walls progressing



Week Ending August 18, 2023

Combined CTE @ Midland



Level 2 deck prepped for slab pour



Week Ending August 18, 2023

Combined CTE @ Midland



Level 3 storefront frames being set



Week Ending August 18, 2023

Combined CTE @ Midland



Level 3 CMU at Culinary Arts progressing



Week Ending August 18, 2023

Combined CTE @ Midland



Level 3 CMU progressing



Week Ending August 18, 2023