

# GO Bond Update

September 14, 2015

# GO Bond Progress:

SCHOOL	SUBSTANTIAL COMPLETION	OCCUPY
Maple: (4 Room Addition)	12/15/2015	12/21/2015
Ridgeview: (1 Room Remodel, 1 Room Addition)	100% Complete	100% Complete
Yolanda Cafeteria	100% Complete	100% Complete (Casework, Wainscot, Trim work, Outdoor eating area)
Yolanda (2 Room Addition)	11/27/2015	12/11/2015
Mt. Vernon (2 Room Addition)	-	10/1/2015
Riverbend (2 Room Addition)	-	10/1/2015

# Capital Improvement Projects:

School:	Project:	Progress:	Issues:
Page Elementary	Parking Lot	100% Complete	
Page Elementary	ADA Restroom	99% Complete	Changing Table & Lift
Thurston High	Bleachers & Cover	100% Complete	
Thurston High	Gym Siding	100% Complete	Paint Touch-up
Thurston High	Concrete & Fence	100% Complete	
All Sites	Door Locks	100% Complete	
All Sites	Perimeter Gates	90% Complete	Gate Closure Challenges
Douglas Gardens	Siding & Painting	100% Complete	
Douglas Gardens	ADA Upgrades	100% Complete	
Yolanda Elementary	ADA Upgrades	100% Complete	
Briggs MS	ADA Restroom	100% Complete	Final Punch-list
Springfield High	Parking Lot Repair / Slurry	100% Complete	
Guy Lee Elementary	Parking Lot Repair	100% Complete	
Warehouse	Sprinkler System	100% Complete	
Riverbend Elementary	Parking Lot Repair	0% Complete	Construction Project

# Hamlin Middle School

To Be Presented at Board Work Session  
September 28, 2015

# Capital Improvements (Year 2):

SCHOOL:	PROJECT:
Thurston High School	Boiler Replacement (3 Units)
Guy Lee Elementary	Boiler Replacement
Thurston Middle School	Gymnasium Floor Replacement
Mt. Vernon Elementary	Siding Replacement (Panel 15)
Mt. Vernon Elementary	Carpet Replacement
Riverbend Elementary	Carpet Replacement
Ridgeview Elementary	Storm-water Pipe Repair (Playground)
Briggs Middle School	HVAC and Digital Control Upgrade
Yolanda Elementary	Interior Wall Replacement (One Pod)
Yolanda Elementary	Parking Lot Upgrade
Centennial Elementary	ADA Restroom Upgrade
Walterville, TMS, BELC	Secure Entry Upgrades
District-wide	Camera and Security Upgrades (Ongoing)

# Next Steps:

- Bond Oversight Committee: Meeting to be scheduled in late September. Report to School Board to follow.
- 9/28/2015: Architect presentation to School Board re: Hamlin Middle School replacement.

Questions.....