

Witter Field  
3-Week Look Ahead Schedule  
AUGUST UPDATE



ID	Task Name	Duration	Start	Finish	September 2023											
					19	22	25	28	31	3	6	9	12	15		
1	<b>3 Week Look Ahead Schedule (AUGUST UPDATE)</b>															
2	No Parking Signs (as req'd at Palm & El Cerrito)...cont'd	15 days	Mon 8/21/23	Mon 9/11/23	8/21	No Parking Signs										
3	Field Storm Drainage	15 days	Tue 9/5/23	Mon 9/25/23								9/5				
4	Channel Drains Prep Work	4 days	Mon 8/21/23	Thu 8/24/23	8/21	Channel Drains Prep Work										
5	Pour Concrete for Channel Drains	1 day	Fri 8/25/23	Fri 8/25/23		8/25	Pour Concrete for Channel Drains									
6	Regrade for Flatwork	5 days	Mon 8/28/23	Fri 9/1/23			8/28	Regrade for Flatwork								
7	Forming for Flatwork	5 days	Thu 8/31/23	Thu 9/7/23												
8	Pour Concrete at Upper Bleachers	1 day	Fri 9/8/23	Fri 9/8/23									9/8	Pour Concrete at Upper Bleachers		