



Combined CTE @ Midland

➤ Completed Work:

- CMU work on all floors continued.
- Site and MEP concrete slab demolition continued
- Concrete slab work continued.
- Window sub sills continue on Levels 2, 3 and 4, and frames on Level 3.
- Ductwork installation continued on Levels 2, 3, and 4.
- Plumbing above ceiling continued on all floors.

➤ Upcoming Work / Look Ahead:

- Concrete slab on deck prep and pour on Level 2.
- CMU work to continue on all floors.
- Window sub sills to continue and frames being set.
- Ductwork installation to continue.
- Electrical and plumbing wall rough-ins to continue with masonry.
- Continue concrete demolition, both interior and exterior (can be loud.)

Combined CTE @ Midland



CMU at L1 and L2 entry being installed



Week Ending September 1, 2023

Combined CTE @ Midland



Level 1 CMU being installed



Week Ending September 1, 2023

Combined CTE @ Midland



Level 1 slab poured at Diesel Lab



Week Ending September 1, 2023

Combined CTE @ Midland



Level 2 slab at Carpentry Lab poured



Week Ending September 1, 2023

Combined CTE @ Midland



Level 2 frames at Admin area set and walls laid out



Week Ending September 1, 2023

Combined CTE @ Midland



Level 2 CMU progressing



Week Ending September 1, 2023

Combined CTE @ Midland



Stair C steel being installed



Week Ending September 1, 2023

Combined CTE @ Midland



Aluminum storefront frames prepped for install



Week Ending September 1, 2023