

Witter Field
3-Week Look Ahead Schedule
AUGUST UPDATE



ID	Task Name	Duration	Start	Finish	September 2023													
					25	28	31	3	6	9	12	15	18	21	24	27	30	
1	3 Week Look Ahead Schedule																	
5	No Parking Signs (as req'd at Palm & El Cerrito)...cont'd	25 days	Mon 9/11/23	Fri 10/13/23														9/11
6	Material Procurement for Storm Drain	9 days	Mon 8/28/23	Fri 9/8/23	8/28													Material Procurement for Storm Drain
7	Field Storm Drain	15 days	Mon 9/11/23	Fri 9/29/23														9/11
2	Regrade for Flatwork	6 days	Mon 8/28/23	Tue 9/5/23	8/28													Regrade for Flatwork
4	Forming for Flatwork	4 days	Wed 9/6/23	Mon 9/11/23														
3	Concrete at Upper Bleachers	1 day	Tue 9/12/23	Tue 9/12/23														9/12