



Project Status Update

\$39.8M HVAC & Filtration Projects

\$71.4M Capital Project

\$1.5M Loucks Field Track Upgrades

Presented By:

H2M Architects + Engineers

Triton Construction Company

Board of Education Meeting

September 11, 2023

HVAC & FILTRATION PROJECTS – PROJECT STATUS



BUILDINGS IN CONSTRUCTION

High School (Cap Reserve & DASNY)

- Original Completion: Spring '24
- Percentage Complete: ~60%
- Expected Completion: Spring '24

Highlands (Cap Reserve & CRRSA)

- Original Completion: Spring '24
- Percentage Complete: ~70%
- Expected Completion: Spring/Summer '24*

Church Street (Cap Reserve, ARP, CRRSA)

- Original Completion: Spring '24
- Percentage Complete: ~80%
- Expected Completion: Spring '24

Eastview MS (Cap Reserve, ARP, CRRSA)

- Original Completion: Spring '24
- Percentage Complete: ~95%
- Expected Completion: Spring '24

George Washington (Cap Reserve, ARP, CRRSA)

- Original Completion: Spring '24
- Percentage Complete: ~95%
- Expected Completion: Spring '24

** Highlands requires a new electrical service upgrade to power the air conditioning function of this project. Between ConEd and electrical equipment lead-times, the new service is anticipated for Summer 2024.*

HVAC & FILTRATION PROJECTS – PROJECT STATUS



PROJECTS GOING OUT TO BID

Anticipated BOE Award November 13, 2024

Mamaroneck E.S. (Cap Reserve)
AC and Ventilation Project

Ridgeway E.S. (Cap Reserve)
AC and Ventilation Project

PROJECTS TO BE BID AT LATER DATE

Anticipated BOE Award Fall 2024

ROCHAMBEAU (Cap Reserve)
AC and Ventilation Project



COMMITTEES AND SCHEDULE

Mamaroneck E.S. (Preliminary Design)

- Library Innovation Lab, Corridor, ADA, Roof, and Cafeteria/Kitchen Upgrades

Ridgeway E.S. (Preliminary Design)

- Innovation Lab and Cafeteria/Kitchen Upgrades

Church Street E.S. (Preliminary Design)

- Library Innovation Lab, Corridor, ADA and Cafeteria/Kitchen Upgrades.

George Washington E.S. (Preliminary Design)

- Gym Ventilation and Cafeteria/Kitchen Upgrades

White Plains H.S. – Phase I (Preliminary Design)

- High School Building Addition

White Plains H.S. – Phase II (Not Started)

- Project Lead the Way Upgrades, Air Handler Replacement, and ADA Upgrades

PROJECT SCHEDULE

Overall Project Schedule

- Project Schedule – Being Updated



BUILDING PERMIT APPROVALS AND BIDDING

PERMITS RECEIVED

Dammann House

- Building Demolition
- Construction Schedule: To be generated as a result of the HS Committee.

BIDS RECEIVED & BEING EVALUATED

White Plains H.S.

- Interior Renovation, Sports Turf Field, Track and Lighting Upgrades
- BOE Award: October 10, 2023
- Construction: Fall 2023 – Summer 2024

BEING BID NEXT

George Washington E.S. (Cap Reserve)

- Bathroom Renovation Project
- BOE Award: November 13, 2023
- Construction: Summer 2024



Project Status Update

HVAC & Filtration Projects

\$71.4M Capital Project

\$1.5M Loucks Field Track Upgrades

Questions ?

Board of Education Meeting

September 11, 2023