


#### Completed Work:

- Continue CMU in Area B, D, F, E, second floor Area A and C.
- > Continue MEP in Area A, second floor Area A and C and installing temporary lights.
- Formed ICF in Area A and F for pour on 9/14.
- Poured ICF in Area F Gym.
- > Area A set door frames and cut out ICF for Stala frames.
- Continue to drill and grout geothermal wells.
- > Set Steel in Area D.
- Erect trusses in Area F Gym.
- > Start joint prep at exterior wall Area F Gym.
- > Prep stage for slab pour on 9/18.


#### Upcoming Work/Look Ahead:

- > Pour ICF in Area A second floor and Area F gym on 9/14 at 7am.
- > Slab pour for stage in Area E on 9/18.
- > Setting rest of hollow core on 9/18 in Area C and D.
- > Continue MEP in Area A and Area C following hollow core and masonry.
- Continue to lay CMU in Area F, E and second floor Area A.
- > Start CMU in Area C second floor and Area B.
- > Install pole bases for site lighting next week.
- > Install door frames in Area C.
- > Continue Fire Protection Area A and C.
- Continue to drill and grout geothermal wells (could be loud)
- Finish setting steel in Area B, D and E.
- Finish CMU in Area B and D to hollow core level. CMU in Area F Gym.
- > Start roof joists and decking in Area F.






#### Area A – Above Ceiling Rough in





#### Area A – Door Frames Set on 2<sup>nd</sup> Floor





#### Area A – ICF Continues to Mezzanine Height





### Area C – CMU Classroom Walls Continue on 2<sup>nd</sup> Floor





#### Area E – Cafeteria CMU Continues






#### Area E – Kitchen CMU Continues





### Area E – Stage Slab Prep





#### Area F – Gym Roof Joists ready to be set

