

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2023



May River High School

601 New Riverside Rd, Bluffton 29910

Cluster: Bluffton

Principal: Todd Bornscheuer

Original Appropriations:	\$25,471,324	Encumbered and Paid:	\$18,433,178
Transfers/Adjustments:	(\$7,027,765)	Paid to Date:	\$12,373,045
Revised Budget:	\$18,443,559	Available Budget:	\$10,380

Phase 1 - 2019 Bond Referendum Addition


Project ID: 51925397-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Building additions

Design Services (MRHS)Q1

Design Services (MRHS)Q2

Special Inspections (from District 01 Design Services)

Survey Services(MRHS)Q2

Project Details: Scope of work for Phase 1 to include building addition.

Monthly Progress: Phase I scope of work is complete.

Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925397-2

Current Phase: Construction

Phase %: 73% Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: AJAX



Scope: 2019 Bond Referendum

Athletics

CATE expansion

Safety/Security

Technology /Infrastructure

Utilities for Athletic Projects

Project Details: Scope of Work for Phase 2 to include safety and security, athletic improvements, and CATE expansion.

Monthly Progress: Construction is in progress. Safety/Security work is in progress. Camera and PA installation is in progress. Turf field replacement is complete. Front office framing complete. Doors and window film are on order. Fieldhouse delivery is scheduled for December. Utility work is complete. Irrigation training pending.