



Combined CTE @ Midland

➤ Completed Work:

- CMU work on all floors continued.
- Site and MEP concrete slab demolition continued
- Concrete slab work continued.
- Window sub sills continue on Levels 2, 3 and 4, and frames on Level 3.
- Ductwork installation continued on Levels 2, 3, and 4.
- Plumbing above ceiling continued on all floors.

➤ Upcoming Work / Look Ahead:

- Concrete slab on deck prep and pour on Level 2.
- CMU work to continue on all floors.
- Curtainwalls to start install.
- Ductwork installation to continue.
- Electrical and plumbing wall rough-ins to continue with masonry.
- Continue concrete demolition, both interior and exterior (can be loud.)

Combined CTE @ Midland

Storefront framing being installed at L3 and L4



Week Ending September 22, 2023

Combined CTE @ Midland



New CMU and plumbing at L1 restrooms



Week Ending September 22, 2023

Combined CTE @ Midland



L1 slab cut for new dock leveler



Week Ending September 22, 2023

Combined CTE @ Midland



L2 Mechanical Lab progressing



Week Ending September 22, 2023

Combined CTE @ Midland

L2 Multipurpose scored CMU wall installed



Week Ending September 22, 2023

Combined CTE @ Midland



Metal stud framing at main common space being installed



Week Ending September 22, 2023

Combined CTE @ Midland



Pop out roof deck and drains being installed



Week Ending September 22, 2023

Combined CTE @ Midland



Accent color acoustic spray being installed on Level 3 along with metal stud work



Week Ending September 22, 2023