



Combined CTE @ Midland

➤ Completed Work:

- CMU work on all floors continued.
- Site and MEP concrete slab demolition continued
- Dock leveler pit completed.
- Window sub sills continue on Levels 2, 3 and 4, and frames on Level 3.
- Ductwork installation continued on Levels 2, 3, and 4.
- Plumbing above ceiling continued on all floors.

➤ Upcoming Work / Look Ahead:

- Site concrete to start retaining wall.
- CMU work to continue on all floors.
- Curtainwalls to start install and glass to start install.
- Ductwork installation to continue.
- Electrical and plumbing wall rough-ins to continue with masonry.
- **Continue concrete demolition, both interior and exterior (can be loud.)**

Combined CTE @ Midland



Metal stud work at Level 2 entry progressing



Week Ending September 29, 2023

Combined CTE @ Midland

Trench drains at Level 1 rough in progressing



Combined CTE @ Midland

Stair C CMU progressing



Week Ending September 29, 2023

Combined CTE @ Midland



Elevator jacks installed



Week Ending September 29, 2023

Combined CTE @ Midland

Level 2 CMU and hollow metal frames progressing



Week Ending September 29, 2023

Combined CTE @ Midland

Metal stud framing at Media Center being installed



Week Ending September 29, 2023

Combined CTE @ Midland

Accent color acoustic spray being installed on Level 3 along with metal stud work



Combined CTE @ Midland

Roof popouts and metal stem walls progressing



Week Ending September 29, 2023