



Combined CTE @ Midland

➤ Completed Work:

- CMU work on all floors continued.
- Site and MEP concrete slab demolition continued
- Dock leveler pit completed.
- Window sub sills continue on Levels 2, 3 and 4, and frames on Level 3.
- Ductwork installation continued on Levels 2, 3, and 4.
- Plumbing above ceiling continued on all floors.

➤ Upcoming Work / Look Ahead:

- Site concrete to start retaining wall.
- CMU work to continue on all floors.
- Curtainwalls to start install and glass to start install.
- Ductwork installation to continue.
- Electrical and plumbing wall rough-ins to continue with masonry.
- Continue concrete demolition, both interior and exterior (can be loud.)

Combined CTE @ Midland



Metal stud parapet and storefront framing progressing



Week Ending October 6, 2023

Combined CTE @ Midland



Metal stud parapet framing progressing



Week Ending October 6, 2023

Combined CTE @ Midland



Frames being painted at Level 4



Week Ending October 6, 2023

Combined CTE @ Midland



Culinary Arts hoods prepped for install



Week Ending October 6, 2023

Combined CTE @ Midland

Level 3 CMU metal stud framing at Café progressing



Week Ending October 6, 2023

Combined CTE @ Midland



CMU near completion at Stair C



Week Ending October 6, 2023

Combined CTE @ Midland



Steel at social stair being set



Week Ending October 6, 2023

Combined CTE @ Midland



Retaining wall footing at ramp poured



Week Ending October 6, 2023