

WICHITA FALLS LEGACY HIGH SCHOOL

October 6, 2023

Legend for Areas of Construction –

A - 9th Grade B - Commons C - Admin D - Science E - Cafeteria/Dining F - Fine Arts G - Fine Arts/Aud H – Kitchen J – Arena/Boys Athletics K- Girls Athletics L – Aux Gym/Storm Shelter M – Boys Athletics N – Weight Room P – 12th Grade Q – Classrooms R – Chemistry Labs S- Science Labs T – Open above Commons U – Fine Arts V – Upper Auditorium Classrooms W – Above Arena

WORK IN PROGRESS

For the period covering 9/30/23 through 10/6/23, the following significant site activities were observed:

- Poured back-of-house loading dock area
- Monument entry sign mock-up
- Avadeck aluminum canopy installation continued
- Competition gym concrete aisle stairs
- Entry columns framing and sheating Area B
- Paint and floor polishing in various areas

LOOK A HEAD

The following activities are projected to be in progress over the next two weeks:

- Form and pour concrete locker bases
- Interior decorative railings
- Set casework Areas A, C & D
- Complete competition gym aisle step pours
- Tape and float drywall Areas U & V
- Start metal ceilings Area B

SITE AERIAL

Available via Dropbox Link

https://bartlettcocke.box.com/s/946fip3xxpg3t5r92kyzikbfnfujm0u0











WICHITA FALLS LEGACY HIGH SCHOOL

October 6, 2023



Science lab casework installation



Drywall & paint Areas F & G



Area F & G brick veneer



Main entry column framing & sheathing





WICHITA FALLS LEGACY HIGH SCHOOL

October 6, 2023



Main commons painting



Ceiling Grid Area P







WICHITA FALLS LEGACY HIGH SCHOOL

October 6, 2023



Partial Site Aerial





