

# MONTHLY REFFERENDUM REPORT DETAILED - as of September 30, 2023




## Whale Branch Early College High School Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925394-3

Current Phase: Bid and Award Phase %: 10% Delivery Method: CMAR

Design Firm: Quackenbush Contractor: TBD



Construction Start: Q3 2023

Construction End: Q1 2024

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum  
Athletics

**Project Details:** Scope of work includes athletic batting cage areas.

**Monthly Progress:** Design is complete. Pricing is in progress.