

OCTOBER 2023

# OSHKOSH AREA SCHOOL DISTRICT PROJECT PROGRESS REPORT

## CONSTRUCTION UPDATE

At Menominee Elementary School, work is starting to occur in multiple areas of the building for the first time since the project broke ground. Footings are being installed on the far eastern side of the building and working their way towards the south. Meanwhile, masons are active, with electricians, plumbers, and mechanical trades working together to get infrastructure in place as load bearing walls rise. The gymnasium walls are complete, and the roof structure is in place, with the roof installation taking place the first week of October. Like the construction of Vel Phillips Middle School, more and more contractors will continue to engage on-site as the building progresses. Outside of physical structure, continued site work occurs prepping for future driveways, exterior site lighting, and storm water collection areas.

As the building construction continues at a rapid pace, OASD and Bray Architects have taken the opportunity to open a survey for students and staff of the current Merrill, Washington, and Webster-Stanley elementary schools to vote on what the new mascot will be for this building. In partnership with the Menominee Nation, OASD has narrowed the list down to three possible options. More information on the final mascot selection will be shared in next month's report.

## WHAT'S NEXT?

- » Ongoing footings and below grade work will continue.
- » Masonry load bearing walls will continue to rise with electrical and plumbing infrastructure being installed.
- » Second floor precast floor panels will be installed in the northwest section of the building.



MENOMINEE ELEMENTARY SCHOOL RENDERING OF SOUTH ENTRY





MENOMINEE ELEMENTARY RENDERING OF MAIN ENTRY



EXTERIOR WALLS AT MENOMINEE ELEMENTARY



GYMNASIUM AT MENOMINEE ELEMENTARY