



**Coldspring-Oakhurst**  
CONSOLIDATED I.S.D.

## **Lincoln Junior High Bond Projects Fact Sheet**

After a series of facility assessments, CTE and curriculum studies, and community and staff surveys and meetings, the COCISD Board of Trustees voted to call for a bond election to be held in November of 2017.

Based on the gathered data and information, a total bond package of \$19,800,000 was placed on the ballot in two proposals, with \$18,510,000 allocated for new construction and facility improvements. The proposals were approved by voters on November 7, 2017.

### **Lincoln Junior High Major Bond Projects:**

- Science Lab/Classroom Wing addition
- Relocate Portable Buildings
- Band Hall conversion to Weight Room
- Five (5) rows-high bleachers for gym
- Gym Locker Room addition
- New Band Hall
- Awning for Car Riders

### **Timeline:**

*Demolition and ground preparation at Lincoln Junior High began in June of 2018. Following is a list of project completion dates:*

- Parking Lot and Awning for Car Riders – September 2018.
- New Band Hall and Science Wing addition – Fall 2019.
- Weight Room and Gym Locker Room facilities – January 2020.
- Bleachers – To be installed mid-February 2020.

### **Bond Expenditures:**

- The budget allocated for Lincoln Junior High bond projects was approximately \$3 million.
- As of February 3, 2020, \$2.5 million has been expended, with the remaining retainage amount to be paid in March.

*For a complete list of Bond expenditures, visit the district website at [www.cocisd.org](http://www.cocisd.org) > District > COCISD Bond.*