



Combined CTE @ Midland

➤ Completed Work:

- CMU work on all floors continued.
- Site retaining walls started.
- Dock leveler pit completed.
- Window glazing started on Levels 3 and 4.
- Ductwork installation continued on Levels 2, 3, and 4.
- Plumbing above ceiling continued on all floors.

➤ Upcoming Work / Look Ahead:

- Site concrete to continue retaining wall.
- CMU work to continue on all floors.
- Curtainwalls to start install and glazing to continue.
- Ductwork installation to continue.
- Electrical and plumbing wall rough-ins to continue with masonry.
- Continue concrete demolition, both interior and exterior (can be loud.)

Combined CTE @ Midland



CMU column wraps progressing at Multipurpose



Week Ending October 13, 2023

Combined CTE @ Midland



Glazing being installed at Levels 4, 3, and 2



Week Ending October 13, 2023

Combined CTE @ Midland



Retaining wall footing at ramp poured and forming for wall progressing



Week Ending October 13, 2023

Combined CTE @ Midland



Central social stair formwork being installed



Week Ending October 13, 2023

Combined CTE @ Midland



Culinary Arts hoods being installed



Week Ending October 13, 2023

Combined CTE @ Midland



Drywall work progressing at main central space



Week Ending October 13, 2023

Combined CTE @ Midland



Glazing at Level 4 progressing



Week Ending October 13, 2023

Combined CTE @ Midland



Roofing at pop-outs progressing



Week Ending October 13, 2023