



Combined CTE @ Midland

➤ Completed Work:

- CMU work on all floors continued.
- Site retaining walls started.
- Dock leveler pit completed.
- Window glazing started on Levels 3 and 4.
- Ductwork installation continued on Levels 2, 3, and 4.
- Plumbing above ceiling continued on all floors.

➤ Upcoming Work / Look Ahead:

- Site concrete to continue retaining wall.
- CMU work to continue on all floors.
- Curtainwalls to start install and glazing to continue.
- Ductwork installation to continue.
- Electrical and plumbing wall rough-ins to continue with masonry.
- **Continue concrete demolition, both interior and exterior (can be loud.)**



Combined CTE @ Midland

CMU Low wall and acoustic insulation progressing at pop-outs



Week Ending October 20, 2023

Combined CTE @ Midland

Geothermal piping progressing within the building



Combined CTE @ Midland

Retaining wall footing at ramp poured and forming for wall progressing



Combined CTE @ Midland

Central social stair formwork being installed



Week Ending October 20, 2023



Combined CTE @ Midland

Glazing progressing at Eastern end of building



Week Ending October 20, 2023



Combined CTE @ Midland

Hollow metal frames set at Level 3



Week Ending October 20, 2023



Combined CTE @ Midland

Glazing and drywall progressing at Level 4



Week Ending October 20, 2023

Combined CTE @ Midland



Hoods at Culinary Arts being installed



Week Ending October 20, 2023