

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2023




Bluffton Elementary School

Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation **Project ID: 51925370-3**

Current Phase: Closeout Phase %: 95% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Design Services (BLES)

Safety/Security

Technology /Infrastructure

Technology under \$5,000


Project Details: Phase 3 scope of work includes minor HVAC upgrades to the server rooms, Safety/Security improvements, and Technology/Infrastructure improvements to the server rooms.

Monthly Progress: Construction complete. Closeout documents in preparation.

ECC 2019 Bond Referendum Renovation **Project ID: 51925370-4**

Current Phase: Construction Phase %: 70% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

Project Details: Phase 1 scope of work includes minor HVAC upgrades to the server rooms, Safety/Security improvements, and Technology/Infrastructure improvements to the server rooms.

Monthly Progress: Construction is in progress. Submittals and shop drawings have been approved. Electrical cable pull is in progress.