

# MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2023




## H.E. McCracken Middle School

### Facilities Update by Project Cont.

**Phase 3 - 2019 Bond Referendum Renovation** **Project ID: 51925388-3**

Current Phase: Closeout Phase %: 97% Delivery Method: CMAR  
 Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.




**Scope: 2019 Bond Referendum**  
**Safety/Security**  
**Technology /Infrastructure**

**Project Details:** Scope of work includes Safety/Security improvements and Technology/Infrastructure improvements to the IT rooms.  
**Monthly Progress:** Construction in complete. Closeout documents are being prepared.

**Phase 4 - 2019 Bond Referendum Renovation** **Project ID: 51925388-4**

Current Phase: Construction Phase %: 80% Delivery Method: CMAR  
 Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**  
**Athletics**

**Project Details:** Scope of work includes addition of baseball and softball fields at the facility.  
**Monthly Progress:** Construction in progress. Shop drawings and submittals in progress. Bleachers are installed. Softball/baseball field grading and landscaping nearing completion. Fencing has been repaired.