

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2023




Whale Branch Early College High School Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925394-3

Current Phase: Construction Phase %: 20% Delivery Method: CMAR

Design Firm: Quackenbush Contractor: TBD



Construction Start: Q3 2023

Construction End: Q1 2024

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum
Athletics

Project Details: Scope of work includes athletic batting cage areas.

Monthly Progress: Construction is in progress. Pending material delivery.