



Kerrville

Independent School District

Bond 2018

2018 Bond Program Update

10.19.2020



Package 2 Renovations Current Progress

Tivy Education Center:

ECC bus pick up area canopy - additional flat work

CO windows – being installed

Daniels, Starkey, Nimitz:

HVAC – complete

Flex Learning space – complete

Tally:

Canopy new student drop off - complete

Flex Learning – complete

Tivy:

HVAC – Roof top air handlers installation underway

Flex learning – complete

HPMS Project Update



HPMS

Huckabee, Inc. Architects

- Permanent power connected
- Fine Arts CMU walls and exterior walls continue
- Roof Deck installation continues
- Exterior metal panels installation (above stone and brick)
- MEP in STEM and Humanities academic houses
- Roof decking completed by end of October
- Painting of structural members underway
- Sheetrock in Administrative wing
- Curtain wall windows being installed in library
- Athletics field install beginning this week



Football Field Concessions Looking South



Area H Looking East



Area G Metal Wall Panels



Area F Curved SF

HPMS Drone Footage

October 15, 2020



Tivy Ag Barn Project Update



Tivy Ag Barn

Huckabee, Inc. Architects; S&P Construction, Inc.

- Earthwork pad site complete
- Building underground utilities complete and inspected

Next steps

- Structural rebar install
- Foundation pour end of October
- Steel Frame and Skin on order

