



Kerrville

Independent School District

Bond 2018

2018 Bond Program Update

8.19.19



Project Calendar Expectations



Our Goal: All projects completed on time, under budget, with highest quality

Safety Items

- Package 1 and Package 3 – Vestibules / Safety completed (August 2019)

Roofs, HVAC, MEP, et al.

- Package 2 completed (December 2020)

Ag Facility

- Planning and Design (Fall 2019)





Summer 2019

Package 1: Safety Door locks*

PBK Architects

- **ECC**
- **Starkey ES**
- **Daniels ES**
- **Nimitz ES**
- **Tally ES**
- **BT Wilson**

Package 1: Safety Cameras/Alarms

PBK Architects

- **Tivy HS**
- **Starkey ES**
- **Daniels ES***
- **Nimitz ES**
- **Tally ES**
- **BT Wilson**



Summer 2019

Package 3: Secured Vestibules*

Huckabee, Inc. Architects

Completed w/ Punch Lists

- **BT Wison***
- **Daniels**
- **Nimitz**
- **Starkey***

KISD Board of Trustees Campus Tours (8/22 and 8/23)

*(change transaction window – Dawson Constr. Will complete after hours)



HPMS Project Update

HPMS

Huckabee, Inc. Architects

- **Construction Documents Addendum 1 and 2: Final issue 8/20/2019**
- **Bid Day moved to 8/27/2019**
- **GMP to Board for 9/16/2019**
- **Construction Start Date 9/24/2019**
- **Ground Breaking Ceremony (Fall 2019)**

More Information To Come

