



December 8, 2023

## **Phase 1**

### **Laddie A. Decker Sound Beach School**

- Condensing units have been installed on the exterior racks. Fencing has been installed around the condensing units. Interior A/C units are all installed. Piping is complete to the A/C units. Some electrical panel equipment has arrived, some is expected before the end of the month. The electrician is still waiting for the new switchgear which is currently scheduled for late February due to supply chain issues. Once switchgear is installed then the PSEG transformer installation will be the next step and that will be dependent on PSEG timelines.
- The new asphalt at the front of LADSBS has been completed.
- Installation of a new Emergency Access Road between NCR and AMPS is complete. Fencing and lighting have been installed.

## **Phase 2**

### **AMPS**

- Unit Ventilator replacement with air conditioning
- Classroom Sink cabinets are on site. Installation expected during December break.
- Classroom Bathroom door frames project is complete.
- Construction has started:
  - Ventilation - All unit ventilators are installed. UV's are in punch list phase.
  - Switchgear is anticipated to arrive summer 2024 due to supply chain issues and then the transformer installation will take place after that depending on PSEG timelines
  - Cabinets for unit ventilation are on site and installation is in punch list phase.

## **NCR**

Kick off meeting with contractors will be upcoming. Contractors have been making submittals and beginning to order materials and equipment. **Unit Ventilators** and the **Family and Consumer Science** room.

## **LADSBS**

The SBS Art room, contractors have been making submittals.

## **AMPS Gymnasium**

- Gym project - bid and awarded. The foundation is poured. Under slab utilities are starting to be installed.
- Relocate the Kindergarten playground:
  - Final equipment and color selections have been made. A final location has been selected and the equipment has been ordered. The existing pieces being re-installed have been stored. Once the playground equipment is received by vendor will wait to install playground after gym foundation is installed.
  - The Pam Waltz Memorial rock and tree have been carefully relocated.

## **The bond projects in phase 3 and 3a:**

### **Phase 3 – the following projects have been submitted to NYSED**

- HS Access road
- HS Unit Ventilator replacement with air conditioning
- HS Boys shower renovation
- HS Art room renovation
- NCR Art room renovation
- NCR FCS room converted to flexible classroom

### **Phase 3a**

- Solar battery back-up for Server rooms at NCR and MPHS
- Robotics room improvements