

SM South High School WEEKLY PROGRESS REPORT 12/08/2023



Level 2 East Elevator Opening



Elevator Roof Demo

This Week: 12/04/23—12/08/23

- Continue CMU Shaft
- Demolition of Roof for Elevator Extension
- Begin Carpentry at Elevator Landings
- Begin Plumbing Rough at New Water Fountains
- Begin Finishes at Chair Lift
- Prep. For Chair Lift Install
- Electrical Relocation Investigation

Next Week: 12/11/23—12/15/23

- Install Support Steel at New Elevator Openings
- Begin Roof Framing
- Continue CMU Shaft
- Plumbing Rough at Water Fountains
- Install Support Steel at New Elevator Opening
- Install Wheelchair Lift
- Relocate Existing Elevator Electrical

Weather Days this week:

- (0) Days



Lower Level Elevator Opening



Wheelchair Lift Ready for Finishes

SM South High School WEEKLY PROGRESS REPORT 11/22/2022



Chair Lift East Elevation



Chair Lift West Elevation

This Week: 11/20/23—11/24/23

- Begin CMU Shaft
- Prep/Pour Concrete at Chair Lift
- Begin Electrical Rough-In at Chair Lift
- Replace Scratched Restroom Mirrors

Next Week: 11/27/23—12/01/23

- Continue CMU Shaft
- Complete Electrical at Chair Lift
- Begin Finishes at Chair Lift
- Prep. For Chair Lift Install
- Readjust Aux Gym Batting Cage
- Swap Out Restroom Occupancy Hardware

Weather Days this week:

- (0) Days



CMU Elevator Shaft



CMU Elevator Shaft