



The HILL - The Hub for Innovative Learning & Leadership

➤ Completed Work:

- CMU work on all floors continued.
- Site retaining walls continued.
- Dock leveler pit completed.
- Window glazing continued on all Levels.
- Ductwork installation continued on all Levels.
- Plumbing above ceiling continued on all floors.

➤ Upcoming Work / Look Ahead:

- CMU work to continue on all floors.
- Site retaining walls to continue.
- Curtainwalls to start install and glazing to continue.
- Ductwork installation to continue.
- Electrical and plumbing wall rough-ins to continue with masonry.
- Drilling for the geothermal wells is scheduled to continue



The HILL - The Hub for Innovative Learning & Leadership

Geothermal well drilling continues, completion in the front lot





The HILL - The Hub for Innovative Learning & Leadership

Curtainwall framing and glazing continuing





The HILL - The Hub for Innovative Learning & Leadership

Diesel lab progressing



The HILL - The Hub for Innovative Learning & Leadership



Welding lab work progressing



Week Ending December 22, 2023

The HILL - The Hub for Innovative Learning & Leadership



Work progressing at Fire and Emergency Lab





The HILL - The Hub for Innovative Learning & Leadership

Level 2 commons and social stair progressing



The HILL - The Hub for Innovative Learning & Leadership



Sprinklers installed at L3 at soffit



The HILL - The Hub for Innovative Learning & Leadership



Gyp ceilings at restrooms progressing

